

Risk ID	Strategic/Project	Category	Risk Cause	Risk Event	Risk Impact	Risk Owner	Likelihood	Cost Impact	Programme Impact	Relationship Impact	Reputation Impact	SHE Impact	Risk Rating	Price Build Up Notes & Comments	Mitigation	Risk Mitigation Plan	Target date for close out	Likelihood	Cost Impact	Programme Impact	Relationship Impact	Reputation Impact	SHE Impact	Risk Rating	Probability	Minimum Cost Impact	Most Likely Cost Impact	Maximum Cost Impact	Price Build Up Notes & Comments	Risk status	
			'The Risk is caused due to ...'	'There is a Risk that will happen'	'The impact of the Risk is ...'																										
R001	Strategic	Strategic/ Programme	Unfavourable result at Public Inquiry	Unfavourable result at Public Inquiry leads to project delays	Project Lost	Matt Johnson	2	3	3	2	5	1	7		Matt Johnson	Robust and comprehensive witness statements at PI; witnesses to be PI trained and experienced; early appointment of Counsel		1	3	1	5	5	1	6							
R002	Strategic	Strategic/ Programme	Inflation leads to increased scheme cost	Inflation increases real cost of scheme & variation in material costs.	Cost increase on project: potential delays for approval of increased cost	Gary Dymond	3	4	1	2	3	1	7		Gary Dymond	Maintenance of up to date cost estimates by experienced QS team. Additional funds from Shropshire Council corporate resources plus ongoing discussions with DfT.		3	4	1	3	2	1	7	35%	£2,500	£3,750	£5,000		Open	
R006	Project	Client	Result at Public Inquiry	Unfavourable result at Public Inquiry leads to project delays	Project delayed for resubmission of more acceptable alternative. Judicial review required and if successful, it would result in planning application having to be redone.	Matt Johnson	1	2	5	4	4	1	6		Matt Johnson	Robust and comprehensive witness statements at PI; witnesses to be PI trained and experienced; early appointment of Counsel		1	2	5	4	4	1	6	5%	£250	£625	£1,000		Open	
R007	Project	Land	Inability to conduct surveys due to landowner refusal	Landowner refuses entry for surveys	Delay while entry powers obtained: loss of goodwill: potential adverse publicity	Matt Johnson	2	1	2	1	1	1	4		Matt Johnson	Appointment of dedicated liaison officer to discuss issues. Use Shropshire Council powers of entry under Highways Act 1980		1	1	1	1	1	1	2	5%	£0	£125	£250		Open	
R008	Project	Stakeholder	Lack of public approval of scheme	Public opposition at Exhibitions	Loss of goodwill: adverse publicity: anti-roads lobby potentially mobilised for concerted campaign	Matt Johnson	2	2	2	2	2	1	4		Matt Johnson	Clear explanations of Shropshire Council proposals. Robust Q&A document for use at Exhibitions. Strong Council messaging and media output.		1	2	2	2	2	1	3	5%	£250	£625	£1,000		Open	
R009	Project	Statutory Process	Statutory process timeline	Statutory process causes delays in project delivery	Delay in start of construction: increased cost to maintain completion date	Matt Johnson	1	1	1		1	1	1		Matt Johnson	Close liaison with Department For Transport re Inspector's reporting period and receipt of SoS decision letter		1	1	1	1	1	1	2	5%	£0	£125	£250		Open	
R010	Project	Environmental	Objection to ES and planning submission	Planning Authority object to preparation of ES and planning submission without full 12 months investigation of protected species	Planning authority rejects planning submission and ES: delay to planning decision while further surveys undertaken: delay to project delivery	Chris Middleton	1	1	5	3	4	1	6		Chris Middleton	Close liaison with Planning Officers and Council environmental specialists throughout design and survey periods: include future survey programme in ES		1	1	4	3	3	1	5	5%	£0	£125	£250		Open	
R012	Project	Land	Severance	Severance may result in requirement to purchase additional land (outside of red line)	Increased costs	Richard Edwards	1	2	1	1	1	1	3		Frank Beech	Dialogue with Estates Department re. land swap and accommodation works		1	2	1	1	1	1	3	5%	£250	£625	£1,000		Open	
R013	Project	Strategic/ Programme	Delay in receiving approvals	SC delays to approvals	Loss of project programme	Matt Johnson	2	2	2	2	2	1	4		Matt Johnson	Close Liaison between Shropshire Council and WSP senior management. Establish of project delivery board and escalation procedure to strategic infrastructure delivery board.		1	2	2	2	2	1	3	5%	£250	£625	£1,000		Open	
R014	Project	Strategic/ Programme	Availability of resources	WSP unable to maintain resource levels to deliver to programme	Project programme slips: statutory process delayed	Frank Beech	1	2	3	3	2	1	4		Frank Beech	Close project management through design period and bringing resources from other offices. Ongoing dialogue across WSP		1	2	2	2	2	1	3	5%	£250	£625	£1,000		Open	
R015	Project	Design	Results from Topo survey	Topo survey identifies OS base unreliable	Detailed topo survey needed prior to determination of land acquisition needs: programme slips	Gary Dymond	1	2	2	2	2	1	3		Gary Dymond	Carry out detailed Topographic survey early in the design process.		1	2	1	1	2	1	3	5%	£250	£625	£1,000		Open	
R016	Project	Design	Fatality or serious personal injury during site surveys	Fatality or serious personal injury	Reputation suffers: costs to manage: potential delay to project during HSE investigations: regulatory fine.	Gary Dymond	1	2	1	3	3	5	6		Gary Dymond	Detailed and specific Risk Assessments for all site inspections: use of experienced surveyors trained in required techniques		1	2	1	3	3	5	6	5%	£250	£625	£1,000		Open	
R017	Project	Design	Refusal of consent to discharge drainage	HE refuse consent to discharge project drainage into HE drainage system at Churncote	Increased cost of scheme: increased design cost	Gary Dymond	2	2	2	2	2	1	4		Gary Dymond	Consider alternative drainage routes: early dialogue with HA, EA and STW to confirm requirements		2	2	2	2	2	1	4	13%	£250	£625	£1,000		Open	
R018	Project	Design	Highways England require modification to Churncote Roundabout to accommodate modified flows	HE object to details of connection of Shrewsbury North West Relief Road at Churncote roundabout	Delay to project to amend design: additional costs to modify Churncote Roundabout	Gary Dymond	1	2	2	3	3	1	4		Gary Dymond	Early discussions with Highways England, Churncote Roundabout, as delivered under separate contract, to be future proofed for		1	2	2	2	2	1	3	5%	£250	£625	£1,000		Open	
R019	Project	Design	Traffic flow information	Inability to accurately forecast traffic flows	Delay in junction design fixity and land take requirements	Gary Dymond	2	2	2	2	2	1	4		Gary Dymond	Close liaison between team leaders and budget leader.		2	2	1	2	2	1	4	13%	£250	£625	£1,000		Open	
R020	Project	Design	Departure from standards not accepted	Departures from standards may not be accepted	Increased costs to the project	Gary Dymond	1	2	1	1	1	1	3		Gary Dymond	Departure schedule to be produced: hold Value Engineering workshops		1	2	1	1	1	1	3	5%	£250	£625	£1,000		Open	
R021	Project	Design	Delays in receiving information from third parties	Traffic modelling: Any third party delay in providing information on current planning assumptions and/or sub regional growth assumptions	Delays to programme	Gary Dymond	1	1	1		1	1	2		Gary Dymond	Keep register of information requirements with critical dates. Early engagement with third parties to obtain critical information		1	1	1	1	1	1	2	5%	£0	£125	£250		Open	
R022	Project	Design	Requirements of DfT	Traffic modelling: Any requirements by the DfT to undertake additional sensitivity testing of alternative options, e.g. non-road, low cost and next best, and extending the complexity of the analysis	Delays to programme	Gary Dymond	1	2	1		1	1	3		Gary Dymond	Liaise with DfT and Highways England to create common requirements, agree with all parties.		1	2	1	1	1	1	3	5%	£250	£625	£1,000		Open	
R023	Project	Environmental	Presence of buried archaeology not known until works commence	Unexpected archaeological find	Increased project cost or delay to project during archaeological investigations. Further construction costs and potential additional investigation leading to delays.	Chris Middleton	2	1	4	2	2	1	6		Chris Middleton	Undertake baseline studies and preparation of watching brief for agreement with Local Conservation Officer		2	1	2	2	2	1	4	13%	£0	£125	£250		Open	
R024	Project	Environmental	Objections due to impact upon the Aquifer	EA and STW object during the planning process regarding impacts to the Groundwater Source Protection Zones (SPZ)	Opposition from Statutory consultees at PI: additional work to rebut	Chris Middleton	2	2	2	4	2	2	6		Chris Middleton	Robust case for eliminating potential contamination of SPZ by road run-off and should include mitigation in the drainage		1	2	2	3	2	2	4	5%	£250	£625	£1,000		Open	
R025	Project	Environmental	Objection from STW and EA	Severn-Trent Water (and EA) maintain objection re water abstraction point regarding pollution of the River Severn	Opposition from Statutory consultees at PI: additional work to rebut	Chris Middleton	1	3	2	2	2	1	4		Gary Dymond	Detailed water quality assessment to assess potential impacts of routine runoff and accidental spillage risk on intake works		1	3	2	2	2	1	4	5%	£1,000	£1,750	£2,500		Open	
R026	Project	Environmental	Insufficient surveys Conditions unknown until works commence	Ground conditions not as anticipated	Materials strategy changes: change to earthworks and drainage designs and structures designs	Steven Dudge	2	3	2	2	1	1	5		Steven Dudge	Amend materials handling and usage strategy - potential opportunity for easier reuse of site won materials		2	2	2	1	1	1	4	13%	£250	£625	£1,000		Open	
R027	Project	Environmental	Insufficient surveys, conditions unknown until works start	Unforeseen contaminated land	Additional cost for remediation and programme delay	Steven Dudge	1	2	2	2	1	1	3		Steven Dudge	Environmental Desk Study to be carried out as part of any planning submission, further contamination testing to be carried out during subsequent ground investigation works.		1	1	2	1	1	1	3	5%	£0	£125	£250		Open	
R028	Project	Environmental	Attenuation measures greater than anticipated.	Major groundwater protection works needed at Hencott Pool	Increased cost for sustainable drainage: potentially longer construction period needed	Chris Middleton	2	1	1	2	1	1	4		Chris Middleton	Robust hydrogeological studies as part of environmental surveys: appropriate Vertical Alignment adjacent to sensitive sites		1	1	1	2	1	1	3	5%	£0	£125	£250		Open	
R029	Project	Environmental	Seasonal survey time, quality of surveys and awareness of presence of protected species	Protected species found on line of route at start of construction phase	Delays to works while agreement/consent/licence to move is obtained and relocation work carried out. Need for mitigation license application etc. costs from contractor being on site and the potential for delays.	Chris Middleton	2	2	4	2	2	1	6		Chris Middleton	Early programming of protected species surveys		1	2	4	2	2	1	5	5%	£250	£625	£1,000		Open	
R030	Project	Environmental	Objection to scheme by environmental groups and statutory bodies in regards to air quality	Adverse effects due to proximity of Hencott Pool (air quality)	May require enhancements to areas of the site and development, with the main impact being additional cost of purchasing land	Chris Middleton	1	2	2	2	2	1	3		Sue Swales	Modelling of air quality impacts at the Outline Business Case stage to identify potential impacts early and consider mitigation measures	07/21/2017	1	1	2	2	2	1	3	5%	£0	£125	£250		Open	
R031	Project	Environmental	Objection to the scheme due to proximity to areas of environmental importance	Campaign Protection Rural England (CPRE) objections on environmental issues	Additional accommodation works. Extended Public Inquiry. Spend more money on mitigation such as shielding.	Chris Middleton	4	3	3	2	2	1	7		Chris Middleton	Accommodated issues within the design to date. Early engagement with statutory bodies within planning process		3	3	3	2	2	1	6	35%	£1,000	£1,750	£2,500		Open	
R0032	Project	Land	Severn Trent Water object to the land CPO	STW maintain objections regarding land Compulsory Purchase Order	Opposition from Statutory consultees at PI: additional work to rebut: potential for increased cost for alternative solution	Gary Dymond	1	3	2	2	2	1	4		Gary Dymond	Working Paper on alternatives plus minimising works through STW land at Shelton: senior level discussions with STW		1	3	2	2	2	1	4	5%	£1,000	£1,750	£2,500		Open	
R033	Project	Land	Delay in agreement with NR	Delays experienced due to requirement for of track side access to railway bridge (NR)	Project delays and cost increases.	Greg Milley	4	3	5	1	1	1	9		Greg Milley	Close liaison with network Rail throughout design period. Use of WSP Rail structures staff for bridge design		2	3	3	1	1	1	5	13%	£1,000	£1,750	£2,500		Open	
R034	Project	Land	Extent of requirements for the flood plain are greater than anticipated from original information	Approval requirements for the EA	Redesign, cost of additional flood areas/ land. Additional time required in the programme	Gary Dymond	1	3	2	1	1	1	4		Gary Dymond	Early discussions with EA		1	3	2	1	1	1	4	5%	£1,000	£1,750	£2,500		Open	
R035	Project	Land	Legislative and regulatory changes	Change in powers and attitude of HSE	Cost and programme	Gary Dymond	1	1	1		1	1	2		Gary Dymond	Awareness of HSE requirements through WSP H&S Teams		1	1	1	1	1	1	2	5%	£0	£125	£250		Open	

Risk ID	Strategic/Project	Category	Risk Cause 'The Risk is caused due to...'	Risk Event 'There is a Risk that will happen'	Risk Impact 'The impact of the Risk is ...'	Risk Owner	Likelihood	Cost Impact	Programme Impact	Relationship Impact	Reputation Impact	SHE Impact	Risk Rating	Price Build Up Notes & Comments	Mitigation Owner	Risk Mitigation Plan	Target date for close-out	Likelihood	Cost Impact	Programme Impact	Relationship Impact	Reputation Impact	SHE Impact	Risk Rating	Probability	Minimum Cost Impact	Most Likely Cost Impact	Maximum Cost Impact	Price Build Up Notes & Comments	Risk status
R036	Project	Land	CPO powers may not allow purchase of Hencott Pool	Inability to purchase Hencott Pool land under CPO powers	Unable to deliver comprehensive management plan for the Pool as part of environmental mitigation	Chris Middleton	1	2	2	3	2	2	4		Gary Dymond	Seek Counsel view on legal powers: seek option agreements with landowners		1	2	2	2	2	2	3	5%	£250	£625	£1,000		Open
R037	Project	Statutory Process	Lack of information in ES	Planning decision delayed due to lack of information in ES	Determination period slips: PI delayed; project construction programme slips	Chris Middleton	1	4	4	4	4	1	5		Chris Middleton	Agree scoping reports for environmental disciplines. Close liaison with Planning Officers throughout planning period		1	3	3	3	3	1	4	5%	£1,000	£1,750	£2,500		Open
R038	Project	Statutory Process	Errors in order	Errors in Orders require republication and delays to statutory Process	Delays to completion of statutory process: delay to start of construction	Gary Dymond	1	2	2	2	2	1	3		Gary Dymond	Use WSP's Land Services team to support project delivery		1	2	1	2	2	1	3	5%	£250	£625	£1,000		Open
R039	Project	Statutory Process	Challenge at Public Inquiry	Traffic modelling being challenged at PI	Delay to programme	Gary Dymond	3	1	1		1	1	4		Chris Middleton	Rigorous/additional data collection.		2	1	1	1	1	1	3	13%	£0	£125	£250		Open
R040	Project	Construction	Members of the public not supportive of the scheme	Public Protesters at start of construction	Delays to start of construction; additional costs in resolving adverse publicity; loss of goodwill	Matt Johnson	2	2	2	1	2	1	4		Matt Johnson	Arrange for pre-contract telling of trials and demolition of structures and buildings. Communication of Shropshire Council proposals and liaison with potential protesters		1	2	2	1	2	1	3	5%	£250	£625	£1,000		Open
R041	Project	Construction	Pollution incident due to construction works	Pollution incident during construction	Statutory Fine on Contractor: WSP/Shropshire Council management time to resolve: EA Enforcement Notice: loss of reputation: loss of goodwill with environmental groups. Damage to environment.	Gary Dymond	1	2	1	3	3	3	4		Gary Dymond	Robust CEMP: site supervision team to include environmental COW.		1	2	1	2	2	2	3	5%	£250	£625	£1,000		Open
R042	Project	Construction	Potential shortage in skilled labour	Availability of skilled labour and/or materials for construction	Increased cost: decreased quality: delay in project completion	Matt Johnson	1	4	3	2	2	1	5		Matt Johnson	Early liaison with potential contractors and early EU procurement process to define tender list: include labour/material resources statement in Quality submission by tenderers		1	4	3	2	2	1	5	5%	£2,500	£3,750	£5,000		Open
R043	Project	Construction	Access required for construction	Construction access for Severn Bridge construction	Need for a Bailey Bridge across Shrewsbury - Chester railway: shorter construction period for major structure could increase cost	Gary Dymond	1	3	2	2	2	1	4		Gary Dymond	Seek Contractor's advice on construction methods: include requirement for temporary bridge in Works Information		1	3	2	2	2	1	4	5%	£1,000	£1,750	£2,500		Open
R044	Project	Construction	Stats bodies fail to perform to construction programme	Stats bodies fail to perform to construction programme	Delays to construction programme and associated costs	Gary Dymond	1	2	2	2	1	1	3		Gary Dymond	Close programming of stats diversions by Contractor: advance payments for materials by Shropshire Council		1	2	3	2	2	1	4	5%	£250	£625	£1,000		Open
R045	Project	Construction	Unrecorded statutory undertakers equipment discovered during works	Unrecorded stats	Delay and cost during construction. Potential services strikes and H&S	Gary Dymond	1	2	2	1	1	4	5		Gary Dymond	Ensuring information is up to date prior to tender		1	2	2	1	1	3	4	5%	£250	£625	£1,000		Open
R046	Project	Construction	Pipe positioning may differ to STW plans which impacts on design	Adequate distance from services at Severn crossing	Increased construction cost.	Gary Dymond	1	4	5	1	4	4	6		Gary Dymond	Survey conducted as part of stats exercise	30/11/2017	1	4	1	1	1	4	5	5%	£2,500	£3,750	£5,000		Open
R052	Project	Construction	Lead in times, NR may not have availability for possessions.	Possessions may not be granted (rules of the route possessions).	Requirement for short possessions, cost increase & may alter phasing of works	Greg Malley	3	2	3		2	1	6		Greg Malley	Early engagement with Network Rail. Where possible adapt design to available possessions		2	2	2	1	2	1	4	13%	£250	£625	£1,000		Open
R053	Project	Design	Increased traffic	Highways England may request additional junction due to capacity issues (Churncote Road Roundabout)	Increased costs to the project	Gary Dymond	2	2	1		1	1	4		Gary Dymond	Early discussions with Highways England: Churncote Roundabout, as delivered under separate contract, to be future proofed for NWR traffic flows.		1	2	1	1	1	1	3	5%	£250	£625	£1,000		Open
R055	Project	Environmental	Increased requirements on the sections of the scheme	Air Quality management areas	May negatively affecting air quality areas.	Chris Middleton	2	2	2		2	2	4		Chris Middleton	Modelling of air quality impacts at the Outline Business Case stage to identify potential impacts early and consider mitigation measures		1	2	2	2	2	2	3	5%	£250	£625	£1,000		Open
R056	Project	Environmental	Uncapped boreholes	Uncapped boreholes may create a pathway to the aquifer	Contamination of the aquifer	Steven Dudge	1	1	1		1	1	2		Steven Dudge	Construction of any new and decommissioning of existing boreholes shall be undertaken with direct input from both the EA and STW		1	1	1	1	1	1	2	5%	£0	£125	£250		Open
R057	Project	Strategic/Programme	Traffic movement	Noise impacts in the surrounding areas as a result of the scheme	Additional mitigation measures required	Chris M	1	1	1		2	1	3		Chris M			1	1	1	1	1	1	2	5%	£0	£125	£250		Open
R058	Project	Land	Requirement for additional land at a late stage	Late additional land requirements through CPO leading to delays	Additional costs and delays to the programme	Gary Dymond	1	4	1		2	1	5		Gary Dymond	Use WSP's Land Services team to support project delivery		1	4	1	1	2	1	5	5%	£2,500	£3,750	£5,000		Open
R059	Project	Land	Inflation and changes to land value	Cost uncertainty around land values may result in increased costs	Increased costs to the project	Richard Edwards	2	4	1		1	1	6		Richard Edwards			2	4	1	1	1	1	6	13%	£2,500	£3,750	£5,000		Open
R062	Project	Land	Damage during site access for surveys, prevention of typical land usage.	Compensation events from Land Owners	Additional costs	Gary Dymond	2	1	1		1	1	3		Gary Dymond	Plan surveys in detail through liaison with land owners and tenants		1	1	1	1	1	1	2	5%	£0	£125	£250		Open
R063	Project	Environmental	Requirements of the EA are higher than anticipated	Environmental Mitigation measures are greater than anticipated	Increased costs to the project	Chris Middleton	3	1	1		1	1	4		Chris Middleton	Early discussions with the Environment Agency to understand position and requirements		2	1	1	1	1	1	3	13%	£0	£125	£250		Open
R064	Project	Financial	On-going costs for maintenance	Maintenance costs for scheme	Operational Cost	Gary Dymond	1	1	1		1	1	2		Gary Dymond	Ongoing maintenance liability to be review by Shropshire Council maintenance team and included in OBC scheme assessment		1	1	1	1	1	1	2	5%	£0	£125	£250		Open
R067	Project	Strategic/Programme	More onerous conditions	Refusal of Planning Application due to public objection	Delays and deferment		1	1	1		1	1	2					1	1	1	1	1	2	5%	£0	£125	£250		Open	
R068	Project	Construction	Adverse weather conditions experience	Adverse weather conditions which may effect the construction programme	Effect construction programme	Gary Dymond	1	1	1		1	1	2		Gary Dymond			1	1	1	1	1	1	2	5%	£0	£125	£250		Open
R069	Project	Construction		HV Cables provision of stats through structures not sufficient	Thickness may require amendment	Gary Dymond	1	1	1		1	1	2		Gary Dymond	Early engagement with National Grid. Consider contribution where provision is for future demand.		1	1	1	1	1	1	2	5%	£0	£125	£250		Open
R070	Project	Statutory Utilities	Diversion of stats required	Cost of diversion of Stats into the carriageway	Additional costs	Gary Dymond	1	1	1		1	1	2		Gary Dymond	Early and ongoing liaison with utility companies. Engagement in collaborative design		1	1	1	1	1	1	2	5%	£0	£125	£250		Open
R071	Project	Design	Design changes	OPP- Reduced cost of delivering scheme	Cost saving	Gary Dymond	1	1	1		1	1	2		Gary Dymond	Decision records to be kept and key design decision to be agreed at project delivery board.		1	1	1	1	1	1	2	5%	£0	£125	£250		Open
R072	Project	Environmental	Increased EA requirements	Flood Plain level changes due to EA requirements which leads to structure costs	Increased structure costs and delays to the programme	Chris Middleton	1	1	1		1	1	2		Chris Middleton	Early acquisition of flood plain levels		1	1	1	1	1	1	2	5%	£0	£125	£250		Open
R073	Project	Strategic/Programme	Interdependency with OLR works	Impact of NWR may lead to additional requirements, eg. retrofit structure, for OLR	Additional costs to the project	Gary Dymond	4	2	1		2	1	6		Gary Dymond	Undertake regular reviews of interrelationship between schemes. Both project to report to strategic infrastructure board		3	2	1	1	2	1	5	35%	£250	£625	£1,000		Open

Risk ID	Strategic Project	Category	Risk Cause "The Risk is caused due to..."	Risk Event "There is a Risk that will happen"	Risk Impact "The impact of the Risk is ..."	Risk Owner	Likelihood	Cost Impact	Programme Impact	Relationships Impact	Reputation Impact	SHE Impact	Risk Rating	Price Build Up Notes & Comments	Mitigation colour	Risk Mitigation Plan	Target date for close out	Likelihood	Cost Impact	Programme Impact	Relationships Impact	Reputation Impact	SHE Impact	Risk Rating	Probability	Minimum Cost Impact	Most Likely Cost Impact	Maximum Cost Impact	Price Build Up Notes & Comments	Risk status
R074	Project	Construction	Delayed site access and the need for co-ordinated works due to OLR overlap	Potential claims due to OLR completion overlap	Additional costs to the project	Gary Dymond	1	2	2		3	1	4		Gary Dymond	Undertake regular reviews of interrelationship between schemes. Both project to report to strategic infrastructure board		1	2	1	1	1	1	3	5%	£250	£625	£1,000		Open
R075	Project	Design	Increased requirements and need for redesign	Railway underpass requirements may increase due to land use changes	Re- design and potential change to structures costs	Gary Dymond	1	2	1		1	1	3		Gary Dymond	Undertake regular design reviews and project progress meetings		1	2	1	1	1	1	3	5%	£250	£625	£1,000		Open