

Shropshire Council - Capital Programme 2015/16 - 2018/19

Capital Programme Summary - Period 5

Scheme Description	Revised Budget Q1 15/16 £	Budget Virements Q2 £	Budget Inc/Dec Q2 £	Reprofile to/from future years Q2 £	Revised Budget Q2 15/16 £	Actual Spend 28/08/15	Spend to Budget Variance £	% Budget Spend	Outturn Projection £	Outturn Projection Variance £	Outturn % of Budget	2016/17 Revised Budget £	2017/18 Revised Budget £	2018/19 Revised Budget £
General Fund														
Commissioning	35,847,861	-	157,326	(1,649,403)	34,355,784	7,436,128	26,919,656	21.6%	34,355,784	-	100.00%	29,872,724	16,834,000	70,000
Adult Services	3,949,920	-	-	-	3,949,920	664,604	3,285,316	16.8%	3,949,920	-	100.00%	660,000	-	-
Children's Services	12,425,709	-	-	(1,165,923)	11,259,786	2,022,111	9,237,675	18.0%	11,259,786	-	100.00%	6,394,182	7,666,783	-
Resources & Support	4,825,722	-	-	-	4,825,722	3,121,238	1,704,484	64.7%	4,825,722	-	100.00%	60,430	-	-
Total General Fund	57,049,212	-	157,326	(2,815,326)	54,391,212	13,244,081	41,147,131	24.3%	54,391,212	-	100%	36,987,336	24,500,783	70,000
Housing Revenue Account	7,913,027	-	(220,000)	(99,913)	7,593,114	1,114,219	6,478,895	14.7%	7,593,114	-	100%	3,942,913	3,550,000	-
Total Approved Budget	64,962,239	-	(62,674)	(2,915,239)	61,984,326	14,358,300	47,626,026	23.2%	61,984,326	-	100%	40,930,249	28,050,783	70,000

RAG Analysis on Schemes

For Current year outturn expenditure on budget:

Red	Programmes that have a forecast outturn in excess of 10% of the current scheme budget
Amber	Programmes that have a forecast outturn in excess of 5% of the current scheme budget.
Green	Programmes that have a forecast outturn of less than or equal to the current programme.

Scheme progress:

Red	Scheme is significantly below profile at current period and not expected to deliver as original profile.
Amber	Scheme is below profile at current period and scheme will not deliver as original profile.
Green	Scheme on profile at current period and expected to be delivered as original profile.

Shropshire Council - Capital Programme 2015/16 - 2018/19

Capital Scheme Details Period 5 2015/16

Scheme Description	Code	Project Manager	Total Approved Scheme Budget £	Previous Years Spend £	Revised Budget Q1 2015/16 £	Budget Virements Q2 £	Budget Inc/Dec Q2 £	Reprofile to/from future years Q2 £	Revised Budget Q2 £	Actual Spend 28/08/15 £	Spend to Budget Variance £	Outturn Projection £	Outturn Variance Projection £	RAG Status Scheme on Budget	RAG Status Scheme Progress	Note	2016/17 Revised Budget £	2017/18 Revised Budget £	2018/19 Revised Budget £
Commissioning																			
Community Action																			
Whitchurch Civic Centre	K5T48	N Willcox	857,297	826,831	30,466	-	-	-	30,466	-	30,466	30,466	-	Green	Green		-	-	-
Total					30,466	-	-	-	30,466	-	30,466	30,466	-				-	-	-
Waste Management																			
In Vessel Composting Facility	K6WM0	L Wolfe	325,000	-	-	-	-	-	-	-	-	-	-	Green	Green		325,000	-	-
Road Vanguard Way	K6WMB	L Wolfe	128,510	123,508	5,002	-	-	-	5,002	-	5,002	5,002	-	Green	Green		-	-	-
Total					5,002	-	-	-	5,002	-	5,002	5,002	-				325,000	-	-
Bereavement Services																			
Myton Oak Remembrance Park - Shrewsbury	K6BS1	T Sneddon	1,078,000	954,505	123,495	-	-	-	123,495	26,180	97,315	123,495	-	Green	Amber		-	-	-
Total					123,495	-	-	-	123,495	26,180	97,315	123,495	-				-	-	-
Highways & Transport - LTP																			
Structural Maintenance of Bridges & Structures																			
Bridgeguard Rolling Programme	K6BG4	T Sneddon	Ongoing	59,756	2,748	-	-	-	2,748	2,748	-	2,748	-	Green	Amber		-	-	-
Bridgeguard - Unallocated	KBG01	T Sneddon	3,014,988	-	10,133	4,855	-	-	14,988	-	14,988	14,988	-	Green	Amber		1,500,000	1,500,000	-
Bridgeguard - Miscellaneous Expenditure	KBG02	T Sneddon	61,585	47,684	13,901	-	-	-	13,901	891	13,010	13,901	-	Green	Amber		-	-	-
Bridgeguard - Consultancy Fees	KBG03	T Sneddon	537,508	112,508	425,000	-	-	-	425,000	107,375	317,625	425,000	-	Green	Amber		-	-	-
Bridgeguard - Tern No 1 Bridge	KBG04	T Sneddon	386,469	369,644	16,825	-	-	-	16,825	-	16,825	16,825	-	Green	Amber		-	-	-
Bridgeguard - Hadnall Culvert	KBG05	T Sneddon	675,459	97,146	578,313	-	-	(550,000)	28,313	(1,326)	29,639	28,313	-	Green	Amber		550,000	-	-
Bridgeguard - Bankfields Lane Bridge	KBG06	T Sneddon	109,753	104,003	5,750	-	-	-	5,750	5,751	(1)	5,750	-	Green	Amber		-	-	-
Bridgeguard - Snailbeach Retaining Wall	KBG07	T Sneddon	2,385	2,385	10,000	(10,000)	-	-	-	-	-	-	-	Green	Amber		-	-	-
Bridgeguard - Church Window Bridge	KBG09	T Sneddon	95,944	86,995	8,949	-	-	-	8,949	8,950	(1)	8,949	-	Green	Amber		-	-	-
Bridgeguard - Wagbeach Footbridge	KBG11	T Sneddon	37,031	35,881	1,150	-	-	-	1,150	-	1,150	1,150	-	Green	Amber		-	-	-
Bridgeguard - Glazley Bridge	KBG13	T Sneddon	70,400	67,750	2,650	-	-	-	2,650	-	2,650	2,650	-	Green	Amber		-	-	-
Bridgeguard - Outrack Bridge	KBG14	T Sneddon	21,327	6,327	50,000	(35,000)	-	-	15,000	-	15,000	15,000	-	Green	Amber		-	-	-
Bridgeguard - Myton Bridge	KBG16	T Sneddon	138,310	14,560	130,000	(6,250)	-	-	123,750	78,472	45,278	123,750	-	Green	Amber		-	-	-
Bridgeguard - Bridgnorth Endowed Footbridge	KBG17	T Sneddon	113,049	17,049	75,000	21,000	-	-	96,000	-	96,000	96,000	-	Green	Amber		-	-	-
Bridgeguard - Ticklerton Bridge	KBG18	T Sneddon	118,002	13,002	125,000	(20,000)	-	-	105,000	308	104,692	105,000	-	Green	Amber		-	-	-
Bridgeguard - Bourton Bridge	KBG19	T Sneddon	9,480	5,183	20,000	(15,703)	-	-	4,297	4,297	(1)	4,297	-	Green	Amber		-	-	-
Bridgeguard - High House Lane Bridge	KBG20	T Sneddon	15,149	149	10,200	4,800	-	-	15,000	903	14,097	15,000	-	Green	Amber		-	-	-
Bridgeguard - Corve Footbridge	KBG21	T Sneddon	7,266	83	12,500	(5,317)	-	-	7,183	3,642	3,541	7,183	-	Green	Amber		-	-	-
Bridgeguard - Coybrook Bridge	KBG22	T Sneddon	12,011	66	9,000	2,945	-	-	11,945	-	11,945	11,945	-	Green	Amber		-	-	-
Bridgeguard - Colehurst Cottages Bridge	KBG23	T Sneddon	16,583	83	16,500	-	-	-	16,500	50	16,450	16,500	-	Green	Amber		-	-	-
Bridgeguard - Borlemall Bridge	KBG24	T Sneddon	60,166	166	15,500	44,500	-	-	60,000	50	59,950	60,000	-	Green	Amber		-	-	-
Bridgeguard - Linley No.2 Bridge	KBG25	T Sneddon	4,420	-	5,650	(1,230)	-	-	4,420	4,420	-	4,420	-	Green	Amber		-	-	-
Bridgeguard - Count Arbour Bridge	KBG26	T Sneddon	35,356	356	18,700	16,300	-	-	35,000	17,357	17,643	35,000	-	Green	Amber		-	-	-
Bridgeguard - Boreton Road Bridge	KBG28	T Sneddon	10,000	-	10,000	-	-	-	10,000	-	10,000	10,000	-	Green	Amber		-	-	-
Bridgeguard - Twmpath Bridge	KBG29	T Sneddon	5,000	-	5,000	-	-	-	5,000	-	5,000	5,000	-	Green	Amber		-	-	-
Bridgeguard - Wheelbarrow	KBG30	T Sneddon	6,452	1,452	5,000	-	-	-	5,000	50	4,950	5,000	-	Green	Amber		-	-	-
Bridgeguard - Plox Green No.2	KBG31	T Sneddon	53,885	8,885	65,000	(20,000)	-	-	45,000	39,527	5,473	45,000	-	Green	Amber		-	-	-
Bridgeguard - Eaton No.3	KBG32	T Sneddon	13,297	8,297	5,000	-	-	-	5,000	50	4,950	5,000	-	Green	Amber		-	-	-
Bridgeguard - Sandyford Bridge	KBG33	T Sneddon	5,000	-	5,000	-	-	-	5,000	-	5,000	5,000	-	Green	Amber		-	-	-
RoW - Blue Bridge	KBG34	T Sneddon	42,500	-	100,000	(57,500)	-	-	42,500	-	42,500	42,500	-	Green	Amber		-	-	-
Bridgeguard - Little Tasker Farm Bridge	KBG35	T Sneddon	5,430	430	5,000	-	-	-	5,000	-	5,000	5,000	-	Green	Amber		-	-	-
Bridgeguard - Bridgnorth Bypass	KBG36	T Sneddon	31,031	6,031	25,000	-	-	-	25,000	24,590	410	25,000	-	Green	Amber		-	-	-
Bridgeguard - Catherton Gate Cattle Grid Replacement	KBG38	T Sneddon	25,000	-	25,000	-	-	-	25,000	-	25,000	25,000	-	Green	Amber		-	-	-
RoW - Morville No 1 Footbridge	KBG39	T Sneddon	20,000	-	15,000	5,000	-	-	20,000	555	19,445	20,000	-	Green	Amber		-	-	-
RoW - Morville No 2 Footbridge	KBG40	T Sneddon	7,500	-	5,000	2,500	-	-	7,500	50	7,450	7,500	-	Green	Amber		-	-	-
RoW - Eaton Brook Footbridge	KBG41	T Sneddon	30,000	-	18,000	12,000	-	-	30,000	-	30,000	30,000	-	Green	Amber		-	-	-
Bridgeguard - Pont Rhwyd y Croesau Bridge	KBG42	T Sneddon	17,598	-	-	17,598	-	-	17,598	-	17,598	17,598	-	Green	Amber		-	-	-
Bridgeguard - Glyn Morlas No 3 Culvert	KBG43	T Sneddon	19,500	-	-	19,500	-	-	19,500	745	18,755	19,500	-	Green	Amber		-	-	-
Bridgeguard - Brickwalls Canal Lift Bridge	KBG44	T Sneddon	20,000	-	-	20,000	-	-	20,000	-	20,000	20,000	-	Green	Amber		-	-	-
Bridgeguard - Severe Weather Schemes	KBG9M	T Sneddon	147,480	146,978	500	2	-	-	502	502	-	502	-	Green	Amber		-	-	-
Total					1,851,969	-	-	(550,000)	1,301,969	299,956	1,002,013	1,301,969	-				2,050,000	1,500,000	-
Structural Maintenance of Roads																			
Structural Maintenance of Principal Roads		T Sneddon	Ongoing		4,306,594	90,761	14,935	-	4,412,290	811,142	3,601,148	4,412,290	-	Green	Amber		884,120	-	-
Structural Maintenance of Secondary Roads			Ongoing		10,668,344	(134,266)	-	-	10,534,078	3,394,361	7,139,717	10,534,078	-	Green	Amber		450,000	-	-
Structural Maintenance of all Roads					2,025,998	43,505	-	-	2,069,503	230,854	1,838,649	2,069,503	-	Green	Amber		12,289,880	13,167,000	-
Total					17,000,936	-	14,935	-	17,015,871	4,436,357	12,579,514	17,015,871	-				13,624,000	13,167,000	-
Street Lighting																			
Programme of structural replacement of lighting columns	K6SL1	J Hughes	Ongoing		843,699	-	-	-	843,699	109,691	734,008	843,699	-	Green	Amber		-	-	-
Street Lighting LED Conversions	K6SL2	J Hughes	Ongoing		116,387	-	-	-	116,387	16,387	100,000	116,387	-	Green	Amber		-	-	-
Part Night Lighting	K6SL3	J Hughes	Ongoing		30,161	-	-	-	30,161	(67)	30,228	30,161	-	Green	Amber		-	-	-
Total					990,247	-	-	-	990,247	126,012	864,235	990,247	-				-	-	-
Local Transport Plan - Integrated Transport Plan																			
Pedestrian & Cycle Facilities																			
Central																			
ITP Central - A488 Pontesbury to Minsterley Cycle Route	KST03	V Merrill	194,184	170,184	24,000	-	-	-	24,000	18,637	5,363	24,000	-	Green	Amber		-	-	-

Shropshire Council - Capital Programme 2015/16 - 2018/19

Capital Scheme Details Period 5 2015/16

Scheme Description	Code	Project Manager	Total Approved Scheme Budget £	Previous Years Spend £	Revised Budget Q1 2015/16 £	Budget Virements Q2 £	Budget Inc/Dec Q2 £	Reprofile to/from future years Q2 £	Revised Budget Q2 £	Actual Spend 28/08/15 £	Spend to Budget Variance £	Outturn Projection £	Outturn Variance Projection £	RAG Status Scheme on Budget	RAG Status Scheme Progress	Note	2016/17 Revised Budget £	2017/18 Revised Budget £	2018/19 Revised Budget £
ITP Central - A458 Old Potts Way Cycle/Pedestrian crossing	KST04	V Merrill	27,106	22,106	5,000	-	-	-	5,000	-	5,000	5,000	-	Green	Amber		-	-	-
ITP Central - St Julians Friars shared space, Shrewsbury	KST06	V Merrill	281,750	264,584	15,000	2,166	-	-	17,166	14,108	3,058	17,166	-	Green	Amber		-	-	-
ITP Central - Greenfields Cycleways	KST09	V Merrill	40,000	-	40,000	-	-	-	40,000	-	40,000	40,000	-	Green	Amber		-	-	-
ITP Central - Hazledine Way (Derestricition to Reabrook round	KST10	V Merrill	31,741	1,741	30,000	-	-	-	30,000	-	30,000	30,000	-	Green	Amber		-	-	-
ITP Central - London Road - Column	K6CY4	V Merrill	-	-	-	1,042	180	-	1,222	922	300	1,222	-	Green	Amber		-	-	-
ITP Central - A488 Radbrook Rd Shrewsbury New Footway	KTC21	V Merrill	5,000	-	5,000	-	-	-	5,000	-	5,000	5,000	-	Green	Amber		-	-	-
ITP Central - London Road Cycle Lane, Shrewsbury	KTC24	V Merrill	5,000	-	5,000	-	-	-	5,000	-	5,000	5,000	-	Green	Amber		-	-	-
ITP Central - A458 Cross Houses, Crossing Upgrade	KTC25	V Merrill	7,500	-	7,500	-	-	-	7,500	-	7,500	7,500	-	Green	Amber		-	-	-
ITP Central - Bicton Footway Improvements	KTC27	V Merrill	15,000	-	15,000	-	-	-	15,000	-	15,000	15,000	-	Green	Amber		-	-	-
ITP Central - A488 Hanwood - Signalised Crossing	KTC28	V Merrill	7,500	-	7,500	-	-	-	7,500	-	7,500	7,500	-	Green	Amber		-	-	-
ITP Central - Installation of new cycle counters	KTC30	V Merrill	15,000	-	15,000	-	-	-	15,000	6,581	8,419	15,000	-	Green	Amber		-	-	-
North																			
ITP North - Wem Mill St/Drawell Lane Pedestrian Crossing, W	KTC03	V Merrill	27,803	17,747	10,056	-	-	-	10,056	2,291	7,765	10,056	-	Green	Amber		-	-	-
ITP North - Woore, Newcastle Road Footway Improvement	KTC04	V Merrill	46,004	8,009	37,995	-	-	-	37,995	20,110	17,885	37,995	-	Green	Amber		-	-	-
ITP North - B5069 Rhyn Park St Martins Crossing	KTC05	V Merrill	138,943	118,943	20,000	-	-	-	20,000	12,234	7,766	20,000	-	Green	Amber		-	-	-
ITP North - B5067 Baschurch Pedestrian Crossing	KTC06	V Merrill	49,296	3,989	45,307	-	-	-	45,307	6,560	38,747	45,307	-	Green	Amber		-	-	-
ITP North - A53 Shawbury Footway Link	KTC07	V Merrill	11,321	6,008	5,313	-	-	-	5,313	-	5,313	5,313	-	Green	Amber		-	-	-
ITP North- Trefonen Pedestrian Crossing	KTC08	V Merrill	5,000	-	5,000	-	-	-	5,000	-	5,000	5,000	-	Green	Amber		-	-	-
ITP North - High Street, Market Drayton Pedestrian Crossing	KTC22	V Merrill	8,000	-	8,000	-	-	-	8,000	-	8,000	8,000	-	Green	Amber		-	-	-
ITP North - Colliery Lane, St Martins Footway	KTC26	V Merrill	5,000	-	5,000	-	-	-	5,000	-	5,000	5,000	-	Green	Amber		-	-	-
ITP North - Meres & Mosses Cycle Route	K6CY2	V Merrill	Ongoing	-	5,094	-	-	-	5,094	265	4,829	5,094	-	Green	Amber		-	-	-
ITP North - Oswestry branch line cycle route (aka Cambrian R	KST11	V Merrill	179,780	39,151	140,629	-	-	-	140,629	15,018	125,611	140,629	-	Green	Amber		-	-	-
ITP North - A49 Hadnall pedestrian crossing	KST12	V Merrill	56,470	41,563	5,000	9,907	-	-	14,907	14,176	731	14,907	-	Green	Amber		-	-	-
ITP North - Gobowen, B5069 St Martins road crossing	KST13	V Merrill	15,018	9,937	5,042	39	-	-	5,081	5,804	(723)	5,081	-	Green	Amber		-	-	-
ITP North - Gobowen Footway Improvements	KST14	V Merrill	34,978	739	34,239	-	-	-	34,239	-	34,239	34,239	-	Green	Amber		-	-	-
South																			
ITP South - B4555 Bridgnorth Road Highley	KTC09	V Merrill	25,048	48	25,000	-	-	-	25,000	-	25,000	25,000	-	Green	Amber		-	-	-
ITP South - A4117 Clee Hill Pedestrian Crossing	KTC10	V Merrill	36,993	6,288	47,282	(16,577)	-	-	30,705	17,165	13,540	30,705	-	Green	Amber		-	-	-
ITP South - B4363 Hollybush Road/Underhill Street Pedestrian	KTC11	V Merrill	24,116	2,641	21,475	-	-	-	21,475	9,557	11,918	21,475	-	Green	Amber		-	-	-
ITP South - Broseley Road Bridgnorth Road Pedestrian Impro	KTC12	V Merrill	21,193	19,608	1,585	-	-	-	1,585	-	1,585	1,585	-	Green	Amber		-	-	-
ITP South - B4373 Wenlock Road & Westgate Crossing, Bridg	KTC13	V Merrill	83,278	15,611	60,313	7,354	-	-	67,667	65,791	1,876	67,667	-	Green	Amber		-	-	-
ITP South - Station Road, Albrighton Pedestrian Facilities	KTC14	V Merrill	71,081	3,742	5,000	8,523	-	-	13,523	421	13,102	13,523	-	Green	Amber		53,816	-	-
ITP South - B4379 Sheriffhales Pedestrian Improvements	KTC15	V Merrill	40,914	3,518	37,396	-	-	-	37,396	-	37,396	37,396	-	Green	Amber		-	-	-
ITP South - A464 Park Street Shifnal Pedestrian Crossing	KTC16	V Merrill	77,858	3,341	74,517	-	-	-	74,517	-	74,517	74,517	-	Green	Amber		-	-	-
ITP South - B4386 Worthen Footway Extension	KTC17	V Merrill	145,858	5,858	-	-	-	-	-	-	-	-	-	Green	Amber		140,000	-	-
ITP South - B4376 Barrow Pedestrian Safety	KTC18	V Merrill	21,415	6,266	8,467	6,682	-	-	15,149	15,135	14	15,149	-	Green	Amber		-	-	-
ITP South - Inage Lane to Stanley Lane, Bridgnorth, Junction	KTC20	V Merrill	141,585	-	-	1,585	-	-	1,585	1,585	-	1,585	-	Green	Amber		140,000	-	-
ITP South - B4373 Cross Lane, Cantreyn, Footway	KTC23	V Merrill	10,000	-	10,000	-	-	-	10,000	-	10,000	10,000	-	Green	Amber		-	-	-
ITP South - Salop Road Bridgnorth Pedestrian Crossing (S10)	KTC29	V Merrill	70,000	-	70,000	-	-	-	70,000	-	70,000	70,000	-	Green	Amber		-	-	-
Total																			
					856,710	20,721	180		877,611	226,360	651,251	877,611					333,816		
Signal Enhancements																			
Central																			
ITP Central - Abbey Foregate/Monkmoor traffic signals	KTS02	V Merrill	152,667	137,667	15,000	-	-	-	15,000	1,389	13,611	15,000	-	Green	Amber		-	-	-
North																			
ITP North - A53 Shrewsbury road/Wem road signal Refurbish	KTS05	V Merrill	28,353	-	28,353	-	-	-	28,353	9,224	19,129	28,353	-	Green	Amber		-	-	-
ITP North - B5395 Whitchurch 5 ways junction improvement	KTS06	V Merrill	435,083	406,962	28,121	-	-	-	28,121	-	28,121	28,121	-	Green	Amber		-	-	-
ITP North - A495 Scotland Street Ellesmere	KTS09	V Merrill	20,000	-	20,000	-	-	-	20,000	-	20,000	20,000	-	Green	Amber		-	-	-
ITP North - A495 Willow Street Ellesmere Pedestrian Crossing	KTS10	V Merrill	2,000	-	2,000	-	-	-	2,000	-	2,000	2,000	-	Green	Amber		-	-	-
ITP North - A495 Mereside Ellesmere Pedestrian Crossing	KTS12	V Merrill	5,000	-	5,000	-	-	-	5,000	-	5,000	5,000	-	Green	Amber		-	-	-
South																			
ITP South - A41 Cosford junction signal Refurbishment/shme	KTS07	V Merrill	469,821	447,821	22,000	-	-	-	22,000	2,040	19,960	22,000	-	Green	Amber		-	-	-
ITP South - Bull Ring Jctn Refurb Ludlow	KTS08	V Merrill	25,000	-	25,000	-	-	-	25,000	-	25,000	25,000	-	Green	Amber		-	-	-
ITP South - A442 Hospital Steet, Bridgnorth - Pedestrian Cros	KTS11	V Merrill	10,000	-	10,000	-	-	-	10,000	-	10,000	10,000	-	Green	Amber		-	-	-
Total																			
					155,474				155,474	12,653	142,821	155,474							
Safety/Speed Reductions																			
Countywide																			
ITP Countywide - VAS Replacement Programme	KTR46	V Merrill	70,000	-	70,000	-	-	-	70,000	-	70,000	70,000	-	Green	Amber		-	-	-
ITP Countywide - Safety/Speed Management VAS	K6SM5	V Merrill	Ongoing	-	-	-	-	-	-	(3,204)	3,204	-	-	Green	Amber		-	-	-
Central																			
ITP Central - Lancaster Road Speed Management	KTR03	V Merrill	4,414	-	4,414	-	-	-	4,414	4,359	55	4,414	-	Green	Amber		-	-	-
ITP Central - Mousecroft Lane Shres, Speed Reduction	KTR28	V Merrill	2,500	-	2,500	-	-	-	2,500	-	2,500	2,500	-	Green	Amber		-	-	-
ITP Central - Featherbed Lane Shres, Traffic Management	KTR32	V Merrill	34,308	-	10,500	(10,500)	12,773	-	12,773	1,090	11,683	12,773	-	Green	Amber		21,535	-	-
ITP Central - Coleham School Safety Scheme	KTR33	V Merrill	7,500	-	7,500	-	-	-	7,500	1,178	6,322	7,500	-	Green	Amber		-	-	-
ITP Central - B4380 Leighton Speed Management	KTR34	V Merrill	5,512	-	8,000	(2,488)	-	-	5,512	616	4,896	5,512	-	Green	Amber		-	-	-
ITP Central - Priory & Meole Brace Schools Safety Scheme	KTR35	V Merrill	12,546	-	5,000	7,546	-	-	12,546	-	12,546	12,546	-	Green	Amber		-	-	-
ITP Central - Acton Burnell Crossroads	KTR36	V Merrill	5,000	-	5,000	-	-	-	5,000	930	4,070	5,000	-	Green	Amber		-	-	-
ITP Central - A488 Hanwood Speed Management	KTR37	V Merrill	12,000	-	12,000	-	-	-	12,000	-	12,000	12,000	-	Green	Amber		-	-	-
ITP Central - Meadow Farm Drive Speed Management	KTR39	V Merrill	10,000	-	10,000	-	-	-	10,000	-	10,000	10,000	-	Green	Amber		-	-	-
ITP Central - B4380 Buildwas Speed Management	KTR41	V Merrill	8,000	-	8,000	-	-	-	8,000	-	8,000	8,000	-	Green	Amber		-	-	-
ITP Central - Uffington Speed Mangement	KTR42	V Merrill	5,500	-	5,500	-	-	-	5,500	-	5,500	5,500	-	Green	Amber		-	-	-
ITP Central - B5062 Sundome Road Medical Centre Junction	KTR43	V Merrill	10,000	-	10,000	-	-	-	10,000	-	10,000	10,000	-	Green	Amber		-	-	-

Shropshire Council - Capital Programme 2015/16 - 2018/19

Capital Scheme Details Period 5 2015/16

Scheme Description	Code	Project Manager	Total Approved Scheme Budget £	Previous Years Spend £	Revised Budget Q1 2015/16 £	Budget Virements Q2 £	Budget Inc/Dec Q2 £	Reprofile to/from future years Q2 £	Revised Budget Q2 £	Actual Spend 28/08/15 £	Spend to Budget Variance £	Outturn Projection £	Outturn Variance Projection £	RAG Status Scheme on Budget	RAG Status Scheme Progress	Note	2016/17 Revised Budget £	2017/18 Revised Budget £	2018/19 Revised Budget £
ITP Central - Hubert Way Shrewsbury Speed Management	KTR44	V Merrill	8,000	-	8,000	-	-	-	8,000	-	8,000	8,000	-	Green	Amber		-	-	-
North																			
ITP North - A525 Broughall crossroads widening	KTR05	V Merrill	31,421	1,421	30,000	-	-	-	30,000	-	30,000	30,000	-	Green	Amber		-	-	-
ITP North - B5069 Moors Bank St Martins speed reduction	KTR06	V Merrill	5,000	-	5,000	-	-	-	5,000	-	5,000	5,000	-	Green	Amber		-	-	-
ITP North - Prees Lower Heath speed reduction	KTR07	V Merrill	5,000	-	5,000	-	-	-	5,000	-	5,000	5,000	-	Green	Amber		-	-	-
ITP North - B4397 Baschurch speed reduction	KTR08	V Merrill	8,375	375	8,000	-	-	-	8,000	-	8,000	8,000	-	Green	Amber		-	-	-
ITP North - B4396 Knockin Village speed reduction	KTR09	V Merrill	5,000	-	5,000	-	-	-	5,000	-	5,000	5,000	-	Green	Amber		-	-	-
ITP North - A49 Hadnall to Preston Brock safety	KTR10	V Merrill	16,390	4,376	12,014	-	-	-	12,014	(42)	12,056	12,014	-	Green	Amber		-	-	-
ITP North - Chirk Road Gobowen speed reduction	KTR11	V Merrill	5,000	-	5,000	-	-	-	5,000	-	5,000	5,000	-	Green	Amber		-	-	-
ITP North - B5065 Soultion road speed reduction	KTR12	V Merrill	5,000	-	5,000	-	-	-	5,000	-	5,000	5,000	-	Green	Amber		-	-	-
ITP North - A49 Prees Higher Heath speed reduction	KTR13	V Merrill	16,833	4,833	12,000	-	-	-	12,000	-	12,000	12,000	-	Green	Amber		-	-	-
ITP North - B5063 The Blamer speed reduction	KTR14	V Merrill	5,000	-	5,000	-	-	-	5,000	-	5,000	5,000	-	Green	Amber		-	-	-
ITP North - A528 Speed Reduction Cockshutt	KTR27	V Merrill	10,000	-	10,000	-	-	-	10,000	-	10,000	10,000	-	Green	Amber		-	-	-
ITP North - A529 Hinstock Safety Measures	KTR45	V Merrill	8,000	-	8,000	-	-	-	8,000	-	8,000	8,000	-	Green	Amber		-	-	-
ITP North - Audlem Road Woore Speed Reduction S106	KTR47	V Merrill	7,761	-	-	-	7,761	-	7,761	-	7,761	7,761	-	Green	Amber		-	-	-
South																			
ITP South - A442 Norton	KTR15	V Merrill	10,000	-	10,000	-	-	-	10,000	-	10,000	10,000	-	Green	Amber		-	-	-
ITP South - A456 Burford Speed Reduction	KTR16	V Merrill	52,826	42,624	3,482	6,720	-	-	10,202	9,810	392	10,202	-	Green	Amber		-	-	-
ITP South - A5 Burlington safety	KTR18	V Merrill	34,222	-	34,222	-	-	-	34,222	31,923	2,299	34,222	-	Green	Amber		-	-	-
ITP South - B4176 Upper Aston junction improvement	KTR19	V Merrill	4,036	3,448	317	271	-	-	588	546	42	588	-	Green	Amber		-	-	-
ITP South - B4555 Severn Centre Highley traffic calming	KTR20	V Merrill	29,105	666	8,439	-	-	-	8,439	5,936	2,503	8,439	-	Green	Amber		20,000	-	-
ITP South - A458 Morville Road Safety Improvements	KTR21	V Merrill	3,015	2,973	42	-	-	-	42	-	42	42	-	Green	Amber		-	-	-
ITP South - Hope Valley Speed Reduction	KTR22	V Merrill	7,000	-	7,000	-	-	-	7,000	-	7,000	7,000	-	Green	Amber		-	-	-
ITP South - Chorley speed limit	KTR23	V Merrill	5,000	-	5,000	-	-	-	5,000	-	5,000	5,000	-	Green	Amber		-	-	-
ITP South - B4378 Shipton speed limit	KTR24	V Merrill	5,102	102	5,000	-	-	-	5,000	-	5,000	5,000	-	Green	Amber		-	-	-
ITP South - Ironbridge Road Broseley Speed Reduction	KTR25	V Merrill	2,629	943	1,686	-	-	-	1,686	-	1,686	1,686	-	Green	Amber		-	-	-
ITP South - A4169 Sheinton Street Much Wenlock	KTR26	V Merrill	70,000	-	70,000	-	-	-	70,000	-	70,000	70,000	-	Green	Amber		-	-	-
ITP South - A454 Spoonleygate Crossroads Improvement	KTR29	V Merrill	1,000	-	1,000	-	-	-	1,000	-	1,000	1,000	-	Green	Amber		-	-	-
ITP South - A41 Stanton Road Junction Improvement Tong	KTR30	V Merrill	7,000	-	7,000	-	-	-	7,000	-	7,000	7,000	-	Green	Amber		-	-	-
ITP South - Coalport Road Traffic Management, Broseley	KTR31	V Merrill	10,000	-	10,000	-	-	-	10,000	-	10,000	10,000	-	Green	Amber		-	-	-
ITP South - B4373 Bridgnorth Rd Speed Reduction, Broseley	KTR38	V Merrill	10,700	-	10,700	-	-	-	10,700	-	10,700	10,700	-	Green	Amber		-	-	-
ITP South - Dark Lane Broseley Road Safety	KTR40	V Merrill	10,000	-	10,000	-	-	-	10,000	-	10,000	10,000	-	Green	Amber		-	-	-
ITP South - Henley Road, Ludlow sign scheme	KST15	V Merrill	27,012	2,012	25,000	-	-	-	25,000	2,400	22,600	25,000	-	Green	Amber		-	-	-
Total					485,316	1,549	20,534		507,399	55,542	451,857	507,399					41,535		
Traffic Management																			
Central																			
ITP Central - Traffic Management Cromwre & Belvidere sch	KTM01	V Merrill	107,266	102,266	5,000	-	-	-	5,000	2,575	2,425	5,000	-	Green	Amber		-	-	-
ITP Central - Racecourse Lane, Shrewsbury	KTM03	V Merrill	12,731	1,925	10,806	-	-	-	10,806	3,705	7,101	10,806	-	Green	Amber		-	-	-
ITP Central - Eaton Constantine traffic management	KTM05	V Merrill	58,018	4,871	53,147	-	-	-	53,147	9,431	43,716	53,147	-	Green	Amber		-	-	-
ITP Central - Cross Street Bridge, Shrewsbury, Warning Sign	KTM12	V Merrill	5,000	-	5,000	-	-	-	5,000	-	5,000	5,000	-	Green	Amber		-	-	-
ITP Central - Permanent Traffic Counter English Bridge	KTM13	V Merrill	2,375	-	-	2,375	-	-	2,375	-	2,375	2,375	-	Green	Amber		-	-	-
South																			
ITP South - B4386 Little Brampton/Purslow crossroads	KTM08	V Merrill	8,023	7,856	-	167	-	-	167	167	0	167	-	Green	Amber		-	-	-
ITP South - A464 Upton Crossroads Shifnal signs	KTM09	V Merrill	20,000	-	20,000	-	-	-	20,000	-	20,000	20,000	-	Green	Amber		-	-	-
ITP South - Albrighton cross road	KTM10	V Merrill	3,500	-	3,500	-	-	-	3,500	-	3,500	3,500	-	Green	Amber		-	-	-
Total					97,453	2,542			99,995	15,878	84,117	99,995							
Parking Infrastructure																			
Countywide																			
ITP Countywide - Parking Strategy Improvements	KTP02	V Merrill	40,000	-	40,000	-	-	-	40,000	-	40,000	40,000	-	Green	Amber		-	-	-
South																			
ITP South - The Innage Shifnal Parking	KTP01	V Merrill	5,000	-	5,000	-	-	-	5,000	-	5,000	5,000	-	Green	Amber		-	-	-
Total					45,000				45,000		45,000	45,000							
Network Improvements																			
Countywide																			
ITP Countywide - Bus Shelters	KTN02	V Merrill	57,677	7,677	50,000	-	-	-	50,000	19,562	30,438	50,000	-	Green	Amber		-	-	-
Countywide																			
ITP Central - Shrewsbury Wayfinding BID grant	KTN04	C Edwards	15,000	-	-	15,000	-	-	15,000	-	15,000	15,000	-	Green	Amber		-	-	-
South																			
ITP South - Shifnal Network Improvement (S106)	KTN03	V Merrill	40,803	40,803	-	-	-	-	-	26,109	(26,109)	-	-	Green	Amber		-	-	-
Total					50,000	15,000			65,000	45,671	19,329	65,000							
Integrated Transport Unallocated																			
Countywide																			
ITP Countywide - Unallocated	KT000	V Merrill	Ongoing	-	96,874	(39,890)	-	-	56,984	-	56,984	56,984	-	Green	Amber		1,272,184	1,626,000	-
Area Small Works - Central	KT001	V Merrill	Ongoing	-	-	-	-	-	-	-	-	-	-	Green	Amber		-	-	-
Area Small Works - North	KT002	V Merrill	Ongoing	-	10,630	78	-	-	10,708	3,061	7,647	10,708	-	Green	Amber		-	-	-
Area Small Works - South	KT003	V Merrill	Ongoing	-	-	-	-	-	-	-	-	-	-	Green	Amber		-	-	-
Total					107,504	(39,812)			67,692	3,061	64,631	67,692					1,272,184	1,626,000	
Total Integrated Transport Plan					1,797,457		20,714		1,818,171	359,166	1,459,005	1,818,171					1,647,535	1,626,000	
Total Highways & Transport - LTP					21,640,609		35,649	(550,000)	21,126,258	5,221,490.06	15,904,768	21,126,258					17,321,535	16,293,000	

Shropshire Council - Capital Programme 2015/16 - 2018/19

Capital Scheme Details Period 5 2015/16

Scheme Description	Code	Project Manager	Total Approved Scheme Budget £	Previous Years Spend £	Revised Budget Q1 2015/16 £	Budget Virements Q2 £	Budget Inc/Dec Q2 £	Reprofile to/from future years Q2 £	Revised Budget Q2 £	Actual Spend 28/08/15 £	Spend to Budget Variance £	Outturn Projection £	Outturn Variance Projection £	RAG Status Scheme on Budget	RAG Status Scheme Progress	Note	2016/17 Revised Budget £	2017/18 Revised Budget £	2018/19 Revised Budget £
LEP Schemes																			
LEP Oxon Relief Road Project	KOX01	A Evans	368,000	172,326	195,674	-	-	-	195,674	39,000	156,674	195,674	-	Green	Green		-	-	-
LEP Shrewsbury Integrated Transport Package	KIT01	A Evans	422,000	309,720	112,280	-	-	-	112,280	42,500	69,780	112,280	-	Green	Green		-	-	-
Total					307,954	-	-	-	307,954	81,500	226,454	307,954	-						
Flood Defences & Water Management																			
Much Wenlock - Flood & Water Management	K6FW1	D Edwards	1,409,572	210,728	596,844	-	(260,000)	-	336,844	36,361	300,483	336,844	-	Green	Green		862,000	-	-
Craven Arms - Flood & Water Management	K6FW2	D Edwards	70,000	43,951	26,049	-	-	-	26,049	-	26,049	26,049	-	Green	Green		-	-	-
Church Stretton - Flood & Water Management	K6FW3	D Edwards	35,000	-	-	-	-	-	-	-	-	-	-	Green	Green		-	35,000	-
Shifnal - Flood & Water Management	K6FW4	D Edwards	360,000	36,835	148,165	-	(125,000)	-	23,165	-	23,165	23,165	-	Green	Green		150,000	150,000	-
Oswestry - Flood & Water Management	K6FW5	D Edwards	91,640	85,648	5,992	-	-	-	5,992	-	5,992	5,992	-	Green	Green		-	-	-
Shrewsbury - Flood & Water Management	K6FW6	D Edwards	158,262	125,400	32,862	-	-	-	32,862	-	32,862	32,862	-	Green	Green		-	-	-
DEFRA Repair & Renewal Flood Grant Scheme	K6FW7	D Edwards	84,242	78,534	5,708	-	-	-	5,708	5,708	-	5,708	-	Green	Green		-	-	-
The Grove, Ministerley IPP Scheme	K6FW8	D Edwards	66,000	25,821	8,179	-	-	32,000	40,179	-	40,179	40,179	-	Green	Green		-	-	-
Shropshire IPP Scheme Phase 1	K6FWA	D Edwards	187,585	56,384	18,816	-	6,815	-	25,631	-	25,631	25,631	-	Green	Green		69,570	36,000	-
Shropshire Slow the Flow Project	KEF01	D Edwards	280,000	-	70,000	-	-	-	70,000	5,905	64,095	70,000	-	Green	Green		70,000	70,000	70,000
Total					912,615	-	6,815	(353,000)	566,430	47,974	518,456	566,430	-				1,151,570	291,000	70,000
Environmental Maintenance - Depots																			
Depot Redevelopment - Unallocated	K6H03	S Brown	264,877	66,974	197,903	-	(146,403)	-	51,500	-	51,500	51,500	-	Green	Green		146,403	-	-
Depot Redevelopment - Hodnet	K6H06	S Brown	137,076	115,907	21,169	-	-	-	21,169	-	21,169	21,169	-	Green	Green		-	-	-
Depot Redevelopment - Craven Arms	K6H08	S Brown	1,053,136	907,690	145,446	-	-	-	145,446	-	145,446	145,446	-	Green	Green		-	-	-
Depot Redevelopment - Stourbridge Road, Bridgnorth	K6H09	S Brown	221,797	105,612	116,185	-	-	-	116,185	-	116,185	116,185	-	Green	Green		-	-	-
Depot Redevelopment - Stourbridge Road Bridgnorth - Salt Dome	K6H10	S Brown	100,000	-	100,000	-	(100,000)	-	-	-	-	-	-	Green	Green		100,000	-	-
Depot Redevelopment - Manor House Lane Store	K6H11	S Brown	50,000	-	50,000	-	-	-	50,000	-	50,000	50,000	-	Green	Green		-	-	-
Total Environmental Maintenance - Depots					630,703	-	(246,403)	384,300	384,300	-	384,300	384,300	-				246,403	-	-
Total Commissioning					23,650,844	-	42,464	(1,149,403)	22,543,905	5,377,144	17,166,761	22,543,905	-				19,044,508	16,584,000	70,000
Commissioning - Heads of Service																			
Economic Growth & Prosperity																			
Visitor Economy																			
Music Hall Refurbishment	K5HA9	A Evans	10,106,794	9,735,360	426,910	-	(55,476)	-	371,434	292,434	79,000	371,434	-	Green	Green		-	-	-
Records, Archives & Museums Store - Hortonwood	K5HAP	M McKenzie	151,096	146,006	68,994	-	(63,904)	-	5,090	8,310	(3,220)	5,090	-	Green	Green		-	-	-
Theatre Services																			
Theatre Severn - Major Maintenance Improvement Works	KBT01	L Cross	393,860	-	386,260	-	-	-	386,260	62,373	323,888	386,260	-	Green	Green		7,600	-	-
Total					882,164	-	(119,380)	-	762,784	363,117	399,668	762,784	-				7,600	-	-
Enterprise & Business																			
Food Enterprise Centre - Construction (Battlefield)	KER38	M Pembleton	6,658,535	6,617,861	40,674	-	-	-	40,674	-	40,674	40,674	-	Green	Green		-	-	-
Ludlow Eco Park Plot 3	KED20	M Pembleton	75,000	62,583	12,417	-	-	-	12,417	-	12,417	12,417	-	Green	Green		-	-	-
Shropshire Small Business Loan Scheme - Phase 1	KED32	M Pembleton	500,000	300,000	200,000	-	-	-	200,000	-	200,000	200,000	-	Green	Amber		-	-	-
Shropshire Small Business Loan Scheme - Phase 2	KED36	M Pembleton	500,000	250,000	250,000	-	-	-	250,000	-	250,000	250,000	-	Green	Amber		-	-	-
Shrewsbury Business Park Phase 2 Extension	KED33	M Pembleton	1,797,283	1,572,315	224,968	-	-	-	224,968	3,138	221,831	224,968	-	Green	Green		-	-	-
MTRP																			
Market Towns Revitalisation - Bridgnorth	KED26	M Pembleton	308,296	257,796	72,534	(53)	(21,981)	-	50,500	17,095	33,405	50,500	-	Green	Green		-	-	-
Market Towns Revitalisation - Ludlow	KED28	M Pembleton	380,939	332,000	48,886	53	-	-	48,939	48,939	48,939	48,939	-	Green	Green		-	-	-
Total					849,479	-	(21,981)	-	827,498	69,171	758,327	827,498	-						
Outdoor Recreation																			
Highley/Alveley Colliery Bridge	K5BCN	T Sneddon	1,874,893	1,862,620	12,273	-	-	-	12,273	-	12,273	12,273	-	Green	Green		-	-	-
Craven Arms - Project Onion	K5BC4	M Blount	97,266	91,316	5,950	-	-	-	5,950	-	5,950	5,950	-	Green	Green		-	-	-
Oswestry Play & Recreational Improvements	K5BC7	M Blount	50,000	-	-	-	-	-	-	-	-	-	-	Green	Green		50,000	-	-
The Mere Play Area	K5T41	M Blount	102,655	100,184	2,471	-	-	-	2,471	-	2,471	2,471	-	Green	Green		-	-	-
Ash Road Oswestry	K5T43	M Blount	73,519	69,437	4,082	-	-	-	4,082	-	4,082	4,082	-	Green	Green		-	-	-
Trefonen Playing Pitch Phase 2 - Drainage Improvements	K5T52	M Blount	42,041	39,146	2,895	-	-	-	2,895	2,895	-	2,895	-	Green	Green		-	-	-
Snailbeach Lead Mine Higher Level Stewardship	K5T53	C Dean	152,361	75,578	76,783	-	-	-	76,783	80,082	(3,299)	76,783	-	Green	Green		-	-	-
Nesscliffe - Higher Level Stewardship	K5T55	C Dean	27,071	15,768	11,303	-	-	-	11,303	-	11,303	11,303	-	Green	Green		-	-	-
Crown Meadow Skatepark, Bridgnorth	K5T57	M Blount	90,000	81,063	8,937	-	-	-	8,937	199	8,738	8,937	-	Green	Green		-	-	-
Mere Toilet Improvements	KBR03	M Blount	31,385	-	31,385	-	-	-	31,385	28,634	2,751	31,385	-	Green	Green		-	-	-
Church Street, St Martins Play Area	KBR04	M Blount	20,261	-	20,261	-	-	-	20,261	20,261	-	20,261	-	Green	Green		-	-	-
Mere Wardens Bungalow Refurbishment	KBR05	M Blount	86,223	-	-	-	86,223	-	86,223	-	86,223	86,223	-	Green	Green		-	-	-
Total					176,340	-	86,223	-	262,563	132,070	130,492	262,563	-				50,000	-	-
Infrastructure & Growth - Growth Point																			
Shrewsbury Growth Point	K6GP1	A Mortimer	804,204	195,591	108,613	-	-	-	108,613	-	108,613	108,613	-	Green	Green		500,000	-	-
Flaxmill Project - Bus Depot & Sports & Social Club	K6GP2	A Mortimer	4,680,000	4,482,958	197,042	-	-	-	197,042	-	197,042	197,042	-	Green	Green		-	-	-
Northern Corridor	K6GP3	A Mortimer	379,500	363,043	16,457	-	-	-	16,457	-	16,457	16,457	-	Green	Green		-	-	-
Shrewsbury Vision	K6GP4	A Mortimer	627,259	382,490	244,769	-	-	(100,000)	144,769	3,304	141,465	144,769	-	Green	Green		-	-	-
Flaxmill Project - Implementation	K6FM1	A Mortimer	1,000,000	-	-	-	-	-	-	-	-	-	-	Green	Green		1,000,000	-	-
Shrewsbury Vision - New Riverside Development	K6HR1	A Mortimer	4,000,000	-	500,000	-	-	(300,000)	200,000	-	200,000	200,000	-	Green	Green		3,800,000	-	-
Total					1,066,881	-	-	(400,000)	666,881	3,304	663,577	666,881	-				5,400,000	-	-
Natural Build & Historical Landscape																			
Historic Environment Grants	K6HE1	A Mortimer	Ongoing	4,980	41,182	-	-	-	41,182	7,500	33,682	41,182	-	Green	Green		-	-	-
Total					41,182	-	-	-	41,182	7,500	33,682	41,182	-						

Shropshire Council - Capital Programme 2015/16 - 2018/19

Capital Scheme Details Period 5 2015/16

Scheme Description	Code	Project Manager	Total Approved Scheme Budget £	Previous Years Spend £	Revised Budget Q1 2015/16 £	Budget Virements Q2 £	Budget Inc/Dec Q2 £	Reprofile to/from future years Q2 £	Revised Budget Q2 £	Actual Spend 28/08/15 £	Spend to Budget Variance £	Outturn Projection £	Outturn Variance Projection £	RAG Status Scheme on Budget	RAG Status Scheme Progress	Note	2016/17 Revised Budget £	2017/18 Revised Budget £	2018/19 Revised Budget £
Planning Policy - Affordable Housing																			
Affordable Housing - Rolling Fund	K6AHG	A Mortimer	Ongoing	-	200,580	-	-	(100,000)	100,580	-	100,580	100,580	-	Green	Green		100,000	-	-
Shrewsbury Self Build Scheme	K6AHT	A Mortimer	300,000	7,773	292,227	-	-	-	292,227	7,109	285,118	292,227	-	Green	Green		-	-	-
Drapers Almshouses	K6AHU	A Mortimer	240,000	-	120,000	-	-	-	120,000	-	120,000	120,000	-	Green	Green		120,000	-	-
Ellesmere Rd, Shrewsbury - Extra Care Scheme	KBH01	A Mortimer	340,000	-	-	-	170,000	-	170,000	-	170,000	170,000	-	Green	Green		170,000	-	-
Community Led Affordable Housing Grant Scheme	K6AHV	A Mortimer	1,443,000	1,212,000	231,000	-	-	-	231,000	87,000	144,000	231,000	-	Green	Green		-	-	-
Affordable Housing Contributions Grant Scheme (S106)	K6AHW	A Mortimer	152,000	40,000	112,000	-	-	-	112,000	-	112,000	112,000	-	Green	Green		-	-	-
Total					955,807		170,000	(100,000)	1,025,807	94,109	931,698	1,025,807					390,000		
Broadband																			
Broadband Project - Milestone 0	KB000	C Taylor	874,700	573,220	182,173	-	-	-	182,173	75,017	107,156	182,173	-	Green	Green		119,307	-	-
Broadband Project - Milestone 1	KB001	C Taylor	9,957,510	3,139,195	4,701,080	-	-	-	4,701,080	752,358	3,948,722	4,701,080	-	Green	Green		2,117,235	-	-
Broadband Project - Milestone 2	KB002	C Taylor	4,912,390	1,347,288	2,820,685	-	-	-	2,820,685	394,885	2,425,800	2,820,685	-	Green	Green		744,417	-	-
Broadband Project - Milestone 3	KB003	C Taylor	1,749,657	-	-	-	-	-	-	-	-	-	-	Green	Green		1,749,657	-	-
Total					7,703,938				7,703,938	1,222,260	6,481,678	7,703,938					4,730,616		
Total Business Growth and Prosperity									11,675,791		114,862	(500,000)	11,290,653				10,578,216		
Public Protection																			
Private Sector Housing																			
Market Drayton Empty Property Incentive Grant	K5P14	K Collier	338,198	170,744	129,256	38,198	-	-	167,454	167,454	-	167,454	-	Green	Green		-	-	-
Oswestry Area Empty Property Incentive Grant	K5P15	K Collier	100,000	58,030	41,970	-	-	-	41,970	-	41,970	41,970	-	Green	Green		-	-	-
Whitchurch Area Empty Property Incentive Grant	K5P17	K Collier	200,000	-	200,000	-	-	-	200,000	-	200,000	200,000	-	Green	Green		-	-	-
Shropshire County Empty Property Incentive Grant	KPS01	K Collier	611,802	-	150,000	(38,198)	-	-	111,802	-	111,802	111,802	-	Green	Green		250,000	250,000	-
Total					521,226				521,226	167,454	353,772	521,226					250,000	250,000	
Total Public Protection									521,226	167,454	353,772	521,226					250,000	250,000	
Total Commissioning									35,847,861		157,326	(1,649,403)	34,355,784				29,872,724	16,834,000	70,000
Adult Services																			
Social Care																			
Adults - DoH Grant	KA000	R Houghton	Ongoing	-	298,403	-	-	-	298,403	-	298,403	298,403	-	Green	Green		-	-	-
Mount Pleasant - Shared Development Site	K5B60	R Houghton	470,253	454,960	15,293	-	-	-	15,293	-	15,293	15,293	-	Green	Green		-	-	-
Avalon - Office Extension & Alterations	K5B76	R Houghton	71,880	68,595	3,285	-	-	-	3,285	-	3,285	3,285	-	Green	Green		-	-	-
Telecare Call Monitoring	K5B88	R Houghton	251,413	49,001	202,412	-	-	-	202,412	25,765	176,647	202,412	-	Green	Green		-	-	-
IT Mobile Flexible Working	K5B89	R Houghton	200,000	19,784	180,216	-	-	-	180,216	3,416	176,800	180,216	-	Green	Green		-	-	-
Safe Place Hub - ALD's Louise House	K5B91	R Houghton	50,000	-	50,000	-	-	-	50,000	-	50,000	50,000	-	Green	Green		-	-	-
Development Trust Bungalow - Raven Site, Market Drayton	K5B94	R Houghton	2,172,058	1,798,508	373,550	-	-	-	373,550	128,463	245,087	373,550	-	Green	Green		-	-	-
Shared Lives Dementia Respite Adaptations	K5B98	R Houghton	7,087	-	7,087	-	-	-	7,087	7,088	(1)	7,087	-	Green	Green		-	-	-
Adult Social Care Community Capital Grant Scheme	K5B01	R Houghton	40,000	1,000	39,000	-	-	-	39,000	-	39,000	39,000	-	Green	Green		-	-	-
IT Hardware - Implementation of Care Bill	K5B02	R Houghton	279,000	15,850	263,150	-	-	-	263,150	15,600	247,550	263,150	-	Green	Green		-	-	-
Baschurch Assisted Living Bungalow - Phase 3	K5B04	R Houghton	530,000	23,125	486,875	-	-	-	486,875	51,670	435,205	486,875	-	Green	Green		20,000	-	-
London Road Assisted Living Bungalow - Phase 4	K5B05	R Houghton	320,000	-	100,000	-	-	-	100,000	-	100,000	100,000	-	Green	Green		220,000	-	-
Adult Social Care Bungalow - Phase 5	K5B06	R Houghton	470,000	-	50,000	-	-	-	50,000	-	50,000	50,000	-	Green	Green		420,000	-	-
Kempsfield/Aquamira Gas Installation	KA001	R Houghton	15,000	-	15,000	-	-	-	15,000	-	15,000	15,000	-	Green	Green		-	-	-
Autism Innovation Capital Grant	KA002	R Houghton	18,500	10,180	8,320	-	-	-	8,320	840	7,480	8,320	-	Green	Green		-	-	-
Transforming Care - Adaptations Grant	KA003	R Houghton	25,000	-	25,000	-	-	-	25,000	-	25,000	25,000	-	Green	Green		-	-	-
Total					2,117,591				2,117,591	232,841	1,884,750	2,117,591					660,000		
Housing Health & Wellbeing																			
Disabled Facilities Grants	K5P03	A Begley	Ongoing	1,304,923	1,832,329	-	-	-	1,832,329	431,763	1,400,566	1,832,329	-	Green	Green		-	-	-
Total					1,832,329				1,832,329	431,763	1,400,566	1,832,329							
Total Adult Services									3,949,920		3,285,316	3,949,920					660,000		
Children's Services																			
Children's Safeguarding																			
Children's Residential Care																			
Children's Residential Care - Buildings Conversion	K3A47	K Bradshaw	35,334	959	34,375	-	-	-	34,375	13,838	20,537	34,375	-	Green	Green		-	-	-
Total					34,375				34,375	13,838	20,537	34,375							
Youth Work																			
Youth - Oswestry Teenspace	K3EY4	S Wilkins	2,735,667	2,687,271	48,396	-	-	-	48,396	-	48,396	48,396	-	Green	Green		-	-	-
Total					48,396				48,396		48,396	48,396							
Total Children's Safeguarding									82,771		68,933	82,771							
Learning & Skills																			
Early Years																			
Short Breaks	K3L59	N Ward	453,887	444,806	9,081	-	-	-	9,081	-	9,081	9,081	-	Green	Green		-	-	-

Shropshire Council - Capital Programme 2015/16 - 2018/19

Capital Scheme Details Period 5 2015/16

Scheme Description	Code	Project Manager	Total Approved Scheme Budget £	Previous Years Spend £	Revised Budget Q1 2015/16 £	Budget Virements Q2 £	Budget Inc/Dec Q2 £	Reprofile to/from future years Q2 £	Revised Budget Q2 £	Actual Spend 28/08/15 £	Spend to Budget Variance £	Outturn Projection £	Outturn Variance Projection £	RAG Status Scheme on Budget	RAG Status Scheme Progress	Note	2016/17 Revised Budget £	2017/18 Revised Budget £	2018/19 Revised Budget £
Early Years Unallocated	KLE00	N Ward	Ongoing	-	5,111	15,997	-	-	21,108	5,000	16,108	21,108	-	Green	Green		-	-	-
Ludlow Junior School Early Years	KLE01	N Ward	47,806	-	69,000	(21,194)	-	-	47,806	-	47,806	21,108	-	Green	Green		-	-	-
Ludlow Jnr Demountable Reconfiguration	KLE02	N Ward	200,000	-	-	20,000	-	-	20,000	-	20,000	20,000	-	Green	Green		180,000	-	-
Shifnal Primary - Hopscotch Nursery	KLE03	N Ward	21,194	-	-	21,194	-	-	21,194	-	21,194	21,194	-	Green	Green		-	-	-
Brown Clee Nursery	K3L01	N Ward	266,725	261,008	21,714	(15,997)	-	-	5,717	-	5,717	5,717	-	Green	Green		-	-	-
Mereside Primary - St Giles Pre-school Extension & Refurbishme	K3L06	N Ward	220,000	385	219,615	-	-	-	219,615	735	218,880	219,615	-	Green	Green		-	-	-
Broseley John Wilkinson Primary Early Years	K3L11	N Ward	250,000	105	249,895	-	-	-	249,895	-	249,895	249,895	-	Green	Green		-	-	-
Worthen Primary Early Years	K3L12	N Ward	130,000	-	130,000	-	-	-	130,000	-	130,000	130,000	-	Green	Green		-	-	-
Whitchurch Children's Centre	K3L14	N Ward	150,000	1,075	148,925	-	-	-	148,925	-	148,925	148,925	-	Green	Green		-	-	-
Total					853,341	20,000			873,341	5,735	867,606	873,341					180,000		
Primary Schools																			
Primary School Refurbishment Unallocated	KLP00	P Wilson	Ongoing	-	2,986	16,893	-	-	19,879	-	19,879	19,879	-	Green	Green		-	-	-
Chirbury - School House Refurbishment	K3122	P Wilson	96,314	59,976	36,338	-	-	-	36,338	36,338	-	36,338	-	Green	Green		-	-	-
Highley - Reconfigure Office Area & Accessible Toilet	K3A08	P Wilson	90,000	618	89,382	-	(89,382)	-	-	-	-	-	-	Green	Green		89,382	-	-
Woodfield Infants - Refurbishment Nursery Demountable/Secure	K3A30	P Wilson	208,838	181,231	27,607	-	-	-	27,607	-	27,607	27,607	-	Green	Green		-	-	-
Kinlet Primary - Heads Office/PPA/Lobby Works	K3A54	P Wilson	81,030	-	81,030	-	-	-	81,030	-	81,030	81,030	-	Green	Green		-	-	-
Worthen Primary - Secure Lobby	K3A59	P Wilson	76,736	195	76,541	-	-	-	-	-	-	-	-	Green	Green		76,541	-	-
Harlescott Junior Toilet Refurbishment	K3A86	P Wilson	36,774	35,050	1,724	-	-	-	1,724	1,725	(1)	1,724	-	Green	Green		-	-	-
St John The Baptist Secure Lobby	K3A88	P Wilson	7,770	-	7,770	-	-	-	7,770	-	7,770	7,770	-	Green	Green		-	-	-
Rushbury Primary Reception & Playground	K3A90	P Wilson	31,790	13,080	18,710	-	-	-	18,710	16,350	2,360	18,710	-	Green	Green		-	-	-
Belvidere Primary Toilet Refurbishment	K3A96	P Wilson	86,190	-	86,190	-	-	-	86,190	-	86,190	86,190	-	Green	Green		-	-	-
Hinstock Primary Reconfigure Boys/Girls Toilets	K3A99	P Wilson	25,216	-	25,216	-	-	-	25,216	23,845	1,371	25,216	-	Green	Green		-	-	-
Sundome Infant - Infant Toilet Refurbishment	K3AA2	P Wilson	29,175	36,115	625	(7,565)	-	-	(6,940)	(6,940)	-	(6,940)	-	Green	Green		-	-	-
Sundome Infant Toilet Upgrade phase 2	KLP01	P Wilson	44,062	-	43,600	462	-	-	44,062	-	44,062	44,062	-	Green	Green		-	-	-
Belvidere Primary Reception play area	KLP02	P Wilson	21,800	-	21,800	-	-	-	21,800	-	21,800	21,800	-	Green	Green		-	-	-
Crowmoor Reception play area	KLP03	P Wilson	21,800	-	21,800	-	-	-	21,800	-	21,800	21,800	-	Green	Green		-	-	-
Longnor Toilet refurbishment	KLP04	P Wilson	32,700	-	32,700	-	-	-	32,700	-	32,700	32,700	-	Green	Green		-	-	-
Pontesbury Toilet Upgrades Phase 1	KLP05	P Wilson	27,193	-	32,700	(5,507)	-	-	27,193	844	26,349	27,193	-	Green	Green		-	-	-
St Peters Wem Toilet Remodelling	KLP06	P Wilson	87,200	-	87,200	-	-	-	87,200	-	87,200	87,200	-	Green	Green		-	-	-
Gobowen Toilet refurbishment	KLP07	P Wilson	48,472	-	48,472	-	-	-	48,472	21,250	27,222	48,472	-	Green	Green		-	-	-
Bomere Heath Toilet refurbishment	KLP08	P Wilson	50,217	-	54,500	(4,283)	-	-	50,217	-	50,217	50,217	-	Green	Green		-	-	-
Total					796,891			(165,923)	630,968	93,411	537,557	630,968					165,923		
Basic Need																			
Basic Need Unallocated	KLB00	P Wilson	Ongoing	-	31,358	23,784	-	-	55,142	-	55,142	55,142	-	Green	Green		695,273	2,213,797	-
Market Drayton - Basic Need	K3181	P Wilson	264,060	220,756	43,304	-	-	-	43,304	-	43,304	43,304	-	Green	Green		-	-	-
Whitchurch Infant School - Basic Need	K3182	P Wilson	305,738	190,486	117,339	(2,087)	-	-	115,252	112,371	2,881	115,252	-	Green	Green		-	-	-
Ellesmere Primary Basic Need	K3AX1	P Wilson	276,491	270,520	47,668	(41,697)	-	-	5,971	-	5,971	5,971	-	Green	Green		-	-	-
Shrewsbury Mount Pleasant	KLB01	P Wilson	300,000	-	20,000	-	-	-	20,000	-	20,000	20,000	-	Green	Green		280,000	-	-
Church Stretton Primary	KLB02	P Wilson	300,000	-	20,000	-	-	-	20,000	-	20,000	20,000	-	Green	Green		280,000	-	-
Shifnal Primary	KLB03	P Wilson	300,000	-	20,000	-	-	-	20,000	-	20,000	20,000	-	Green	Green		280,000	-	-
Shrewsbury North Primary	KLB04	P Wilson	300,000	-	-	-	-	-	-	-	-	-	-	Green	Green		20,000	280,000	-
Market Drayton Primary	KLB05	P Wilson	300,000	-	-	-	-	-	-	-	-	-	-	Green	Green		20,000	280,000	-
Shifnal St Andrews	KLB06	P Wilson	600,000	-	-	-	-	-	-	-	-	-	-	Green	Green		40,000	560,000	-
Sundome Infants/Harlescott Junior	KLB07	P Wilson	300,000	-	-	-	-	-	-	-	-	-	-	Green	Green		-	300,000	-
Market Drayton Primary	KLB08	P Wilson	300,000	-	-	-	-	-	-	-	-	-	-	Green	Green		-	300,000	-
Shifnal St Andrews	KLB09	P Wilson	300,000	-	-	-	-	-	-	-	-	-	-	Green	Green		-	300,000	-
Total					299,669	(20,000)			279,669	112,371	167,298	279,669					1,615,273	4,233,797	
School Amalgamations																			
School Amalgamations Unallocated	KLA00	P Wilson	Ongoing	-	20,858	-	-	-	20,858	-	20,858	20,858	-	Green	Green		-	-	-
Mount Pleasant	K3200	P Wilson	2,908,208	2,817,356	90,852	-	-	-	90,852	-	90,852	90,852	-	Green	Green		-	-	-
Holy Trinity	K3201	P Wilson	2,069,679	2,008,069	61,610	-	-	-	61,610	-	61,610	61,610	-	Green	Green		-	-	-
The Grange	K3203	P Wilson	1,671,892	1,671,643	249	-	-	-	249	249	-	249	-	Green	Green		-	-	-
Bishop Hooper	K3094	P Wilson	3,440,817	3,402,059	38,758	-	-	-	38,758	-	38,758	38,758	-	Green	Green		-	-	-
Buntingsdale - Nursery Extension /Additional Toilets/Secure Lobb	K3206	P Wilson	282,241	259,958	22,283	-	-	-	22,283	-	22,283	22,283	-	Green	Green		-	-	-
Shawbury Primary / St Mary's Amalgamation	K3207	P Wilson	1,997,001	1,839,836	157,165	-	-	-	157,165	572	156,593	157,165	-	Green	Green		-	-	-
St Martins - All Through School	K3208	P Wilson	3,388,023	3,198,919	189,104	-	-	-	189,104	-	189,104	189,104	-	Green	Green		-	-	-
Total					580,879				580,879	821	580,058	580,879							
Secondary Schools																			
Secondary School Refurbishment Unallocated	KLS00	P Wilson	Ongoing	-	42,575	16,049	-	-	58,624	-	58,624	58,624	-	Green	Green		-	-	-
Church Stretton - Sports Hall	K3BZ1	P Wilson	3,118,874	3,102,250	16,624	-	-	-	16,624	-	16,624	16,624	-	Green	Green		-	-	-
Oldbury Wells Sports Hall	K3155	P Wilson	1,693,043	1,650,828	59,172	(16,957)	-	-	42,215	42,215	-	42,215	-	Green	Green		-	-	-
Belvidere Science College Toilet Refurbishment	K3A97	P Wilson	82,659	523	81,228	908	-	-	82,136	-	82,136	82,136	-	Green	Green		-	-	-
Meole Brace - Toilets Near Entrance	K3B13	P Wilson	87,178	1,669	85,509	-	-	-	85,509	1,995	83,514	85,509	-	Green	Green		-	-	-
Mary Webb Sports Hall Lighting Upgrade	K3B15	P Wilson	17,607	-	17,607	-	-	-	17,607	17,607	(1)	17,607	-	Green	Green		-	-	-
Lacon Childre Refurbishment of Science Classrooms	K3B17	P Wilson	101,107	98,667	2,440	-	-	-	2,440	-	2,440	2,440	-	Green	Green		-	-	-
Oldbury Wells Improved Science Room/Arts	K3B18	P Wilson	50,620	-	50,620	-	-	-	50,620	380	50,240	50,620	-	Green	Green		-	-	-
Thomas Adams Upgrade Changing Rooms	K3B19	P Wilson	61,502	61,502	-	-	-	-	-	16,698	(16,698)	-	-	Green	Green		-	-	-
Belvidere Secondary - Hall	KLS01	P Wilson	150,000	-	150,000	-	-	-	150,000	24,032	125,969	150,000	-	Green	Green		-	-	-
Mary Webb - Toilets	KLS02	P Wilson	80,000	-	80,000	-	-	-	80,000	-	80,000	80,000	-	Green	Green		-	-	-
Ludlow Secondary - Science Room	KLS03	P Wilson	100,000	-	100,000	-	-	-	100,000	-	100,000	100,000	-	Green					

Shropshire Council - Capital Programme 2015/16 - 2018/19

Capital Scheme Details Period 5 2015/16

Scheme Description	Code	Project Manager	Total Approved Scheme Budget £	Previous Years Spend £	Revised Budget Q1 2015/16 £	Budget Virements Q2 £	Budget Inc/Dec Q2 £	Reprofile to/from future years Q2 £	Revised Budget Q2 £	Actual Spend 28/08/15 £	Spend to Budget Variance £	Outturn Projection £	Outturn Variance Projection £	RAG Status Scheme on Budget	RAG Status Scheme Progress	Note	2016/17 Revised Budget £	2017/18 Revised Budget £	2018/19 Revised Budget £
Bishops Castle CC - Science Room	KLS05	P Wilson	100,000	-	100,000	-	-	-	100,000	-	100,000	100,000	-	Green	Green		-	-	-
Meole Brace Sec - Humanities Room	KLS06	P Wilson	48,388	-	48,388	-	-	-	48,388	-	48,388	48,388	-	Green	Green		-	-	-
Total					914,163				914,163	102,926	811,237	914,163					-	-	-
Universal Infant Free School Meals																			
Universal Infant Free School Meals	K3FSM	P Wilson	-	-	45,846	(45,846)	-	-	-	-	-	-	-	Green	Green		-	-	-
School Kitchen Unallocated (Capitalised DSG)	KLK00	P Wilson	267,560	-	228,804	38,756	-	-	267,560	-	267,560	267,560	-	Green	Green		-	-	-
Broseley - Asbestos removal, electrics	KLK01	P Wilson	23,886	-	23,886	-	-	-	23,886	-	23,886	23,886	-	Green	Green		-	-	-
Convedale (aided) - Convert Storeroom	KLK02	P Wilson	5,000	-	5,000	-	-	-	5,000	-	5,000	5,000	-	Green	Green		-	-	-
Greenfields - Ventilation Upgrade	KLK03	P Wilson	13,946	-	13,946	-	-	-	13,946	8,527	5,419	13,946	-	Green	Green		-	-	-
Longnor - New Kitchen	KLK04	P Wilson	25,426	-	25,426	-	-	-	25,426	4,715	20,711	25,426	-	Green	Green		-	-	-
St John the Baptist, Ruyton X1 Towns - Extend Kitchen	KLK05	P Wilson	57,053	-	57,053	-	-	-	57,053	413	56,641	57,053	-	Green	Green		-	-	-
Shifnal - Dishwasher & Electrics	KLK06	P Wilson	6,881	-	6,881	-	-	-	6,881	5,515	1,366	6,881	-	Green	Green		-	-	-
Wilfred Owen - Dishwasher & Ventilation	KLK07	P Wilson	17,000	-	17,000	-	-	-	17,000	-	17,000	17,000	-	Green	Green		-	-	-
Wistanstow - Refurb whole Kitchen	KLK08	P Wilson	34,270	-	34,270	-	-	-	34,270	285	33,985	34,270	-	Green	Green		-	-	-
Market Drayton Infants - Fire Doors out of Hall	KLK09	P Wilson	26,544	13,272	13,272	-	-	-	13,272	4,697	8,575	13,272	-	Green	Green		-	-	-
Oakmeadow - Fire Doors out of Hall	KLK10	P Wilson	15,600	-	15,600	-	-	-	15,600	-	15,600	15,600	-	Green	Green		-	-	-
Stoke on Tern - Refurb whole Kitchen	KLK11	P Wilson	72,621	-	72,621	-	-	-	72,621	625	71,996	72,621	-	Green	Green		-	-	-
Bryn Offa - Electrical Work	KLK12	P Wilson	4,959	-	4,959	-	-	-	4,959	4,960	(1)	4,959	-	Green	Green		-	-	-
St Martins Kitchen Ventilation	KLK13	P Wilson	8,051	-	-	8,051	-	-	8,051	-	8,051	8,051	-	Green	Green		-	-	-
Total					564,564	961			565,525	29,736	535,789	565,525					-	-	-
Harnessing Technology																			
Harnessing ICT	K36B2	P Wilson	Ongoing	-	8,186	-	-	-	8,186	-	8,186	8,186	-	Green	Green		-	-	-
Total					8,186				8,186		8,186	8,186					-	-	-
Condition																			
Condition Unallocated	KL000	P Wilson	Ongoing	-	618,691	9,211	-	-	627,902	-	627,902	627,902	-	Green	Green		3,432,986	3,432,986	-
Market Drayton Jnrs - Re-new Asphalt Roof	K3R56	P Wilson	15,042	2,375	12,667	-	-	-	12,667	8,115	4,552	12,667	-	Green	Green		-	-	-
Woodfield Infants - refenestration	K3RA2	P Wilson	29,409	-	29,409	-	-	-	29,409	29,409	(0)	29,409	-	Green	Green		-	-	-
Market Drayton Longlands - re-wire middle school	K3RC1	P Wilson	225,418	220,475	4,943	-	-	-	4,943	-	4,943	4,943	-	Green	Green		-	-	-
Rushbury Primary Re Roof Pitch Roof	K3RD2	P Wilson	62,906	8,200	54,706	-	-	-	54,706	18,606	36,100	54,706	-	Green	Green		-	-	-
Albrighton Primary Bring Single Pipe Heating System above Floor	K3RE1	P Wilson	92,034	33,245	58,789	-	-	-	58,789	8,257	50,532	58,789	-	Green	Green		-	-	-
Bomere Heath Insulate Ceiling Voids	K3RE7	P Wilson	19,620	-	19,620	-	-	-	19,620	18,386	1,234	19,620	-	Green	Green		-	-	-
Bridgnorth Castlefields Replace Windows Toilets & Class 3/4	K3RE8	P Wilson	14,281	13,826	455	-	-	-	455	455	(0)	455	-	Green	Green		-	-	-
Crowmoor Primary General Roof Repairs	K3RF6	P Wilson	23,453	-	23,453	-	-	-	23,453	138	23,315	23,453	-	Green	Green		-	-	-
Grove School Curtain Walling	K3RF9	P Wilson	131,972	68,859	63,113	-	-	-	63,113	43,897	19,216	63,113	-	Green	Green		-	-	-
Harlescott Junior Floor Scream Issues & New Flooring	K3RG1	P Wilson	15,805	-	15,805	-	-	-	15,805	-	15,805	15,805	-	Green	Green		-	-	-
Kinlet Primary Replace Timber Windows Stone Building	K3RG6	P Wilson	3,771	-	3,771	-	-	-	3,771	3,771	(0)	3,771	-	Green	Green		-	-	-
Newtown Primary Hall Double Glazing	K3RH5	P Wilson	15,688	-	15,688	-	-	-	15,688	475	15,213	15,688	-	Green	Green		-	-	-
Oakmeadow Primary Music Area Re-Roofing	K3RH7	P Wilson	32,671	21,990	10,681	-	-	-	10,681	5,855	4,827	10,681	-	Green	Green		-	-	-
Pontesbury Primary External Wall Repairs	K3RH9	P Wilson	12,907	8,654	4,253	-	-	-	4,253	4,253	(0)	4,253	-	Green	Green		-	-	-
Sheriffhales Primary Secondary Glazing to Classroom & Draught	K3RJ4	P Wilson	7,489	-	7,489	-	-	-	7,489	4,842	2,647	7,489	-	Green	Green		-	-	-
Shifnal Primary Replace High Level Window Frames to Hall	K3RJ5	P Wilson	27,250	-	27,250	-	-	-	27,250	190	27,060	27,250	-	Green	Green		-	-	-
St Andrew's Nesscliffe Ceilings & Partial Re-Wire	K3RJ8	P Wilson	79,911	1,236	78,675	-	-	-	78,675	23,030	55,645	78,675	-	Green	Green		-	-	-
St George's Roofing & Guttering Issues	K3RJ9	P Wilson	19,620	-	19,620	-	-	-	19,620	-	19,620	19,620	-	Green	Green		-	-	-
Meole Brace Primary - Re-roof (Southeast) flat roofs	K3RK4	P Wilson	66,666	-	66,666	-	-	-	66,666	475	66,191	66,666	-	Green	Green		-	-	-
Thomas Adams - Replace Science Classroom Windows	K3RK9	P Wilson	21,386	-	21,386	-	-	-	21,386	-	21,386	21,386	-	Green	Green		-	-	-
Ellesmere Primary Replace Windows Phase 3	K3RL4	P Wilson	35,695	-	35,695	-	-	-	35,695	31,881	3,814	35,695	-	Green	Green		-	-	-
Woodlands - Replace Slate Roof Coverings	K3RL6	P Wilson	43,600	-	43,600	-	-	-	43,600	2,645	40,955	43,600	-	Green	Green		-	-	-
Minsterley - Replace Single Glazed Windows Hall	K3RM7	P Wilson	25,744	24,081	1,005	658	-	-	1,663	1,663	(0)	1,663	-	Green	Green		-	-	-
Thomas Adams - Sports Hall Roof	K3RN5	P Wilson	53,536	52,309	1,227	-	-	-	1,227	-	1,227	1,227	-	Green	Green		-	-	-
Whitchurch Infants Upgrade Water Supply Pipe	KL001	P Wilson	21,800	-	21,800	-	-	-	21,800	-	21,800	21,800	-	Green	Green		-	-	-
Buildwas - Boiler Replacement	KL002	P Wilson	37,605	-	37,605	-	-	-	37,605	28,027	9,578	37,605	-	Green	Green		-	-	-
Weston Rhyn - Upgrade Electrics Phase 1	KL009	P Wilson	15,909	-	16,350	(441)	-	-	15,909	15,909	(0)	15,909	-	Green	Green		-	-	-
Weston Rhyn - Replace Fire Alarm	KL010	P Wilson	10,424	-	11,990	(1,566)	-	-	10,424	10,424	(0)	10,424	-	Green	Green		-	-	-
St Leonards, B'north - Rewire Phase 1	KL012	P Wilson	37,214	-	37,214	-	-	-	37,214	17,185	20,029	37,214	-	Green	Green		-	-	-
Belvidere Secondary - Replace Curtain Walling	KL014	P Wilson	5,429	-	5,429	-	-	-	5,429	-	5,429	5,429	-	Green	Green		-	-	-
Belvidere Primary - Replace Windows & Doors	KL015	P Wilson	20,070	4,841	15,229	-	-	-	15,229	15,229	-	15,229	-	Green	Green		-	-	-
Shifnal Primary - Reroof Demountable	KL016	P Wilson	16,316	-	16,350	(34)	-	-	16,316	-	16,316	16,316	-	Green	Green		-	-	-
Crowmoor - Refenestration of 7 Classrooms	KL017	P Wilson	59,829	-	59,829	-	-	-	59,829	53,959	5,870	59,829	-	Green	Green		-	-	-
Market Drayton Junior - Boiler Renewal	KL018	P Wilson	81,447	-	74,605	6,842	-	-	81,447	190	81,257	81,447	-	Green	Green		-	-	-
Whitchurch Infants - Re-roof Hall	KL020	P Wilson	13,962	-	13,962	-	-	-	13,962	13,962	-	13,962	-	Green	Green		-	-	-
Bridgnorth St Leonards - Re-roof Hall	KL021	P Wilson	41,993	28,449	13,544	-	-	-	13,544	12,426	1,118	13,544	-	Green	Green		-	-	-
Trinity Ford - Replace Demountable Windows	KL023	P Wilson	15,764	14,778	986	-	-	-	986	986	(0)	986	-	Green	Green		-	-	-
Sundome Infants - Replace Nursery Windows	KL027	P Wilson	9,947	8,796	1,151	-	-	-	1,151	1,152	(1)	1,151	-	Green	Green		-	-	-
Bomere Heath - 1st phase re-wire & new ceilings	KL028	P Wilson	65,400	-	65,400	-	-	-	65,400	-	65,400	65,400	-	Green	Green		-	-	-
Oakmeadow - Re-line Drainage	KL029	P Wilson	21,800	-	21,800	-	-	-	21,800	7,755	14,045	21,800	-	Green	Green		-	-	-
Chirbury C.E. Primary School -suspended timber floors	KL030	P Wilson	34,416	-	32,700	1,716	-	-	34,416	8,063	26,353	34,416	-	Green	Green		-	-	-
Meole Brace Secondary - Re-roof Science Classroom	KL031	P Wilson	28,561	-	28,561	-	-	-	28,561	280	28,281	28,561	-	Green	Green		-	-	-
Belvidere Primary -Window replacements to main school	KL032	P Wilson	4,905	-	4,905	-	-	-	4,905	-	4,905	4,905	-	Green	Green		-	-	-
Bridgnorth St Leonards Primary -Int Quadrangle Fenestration	KL033	P Wilson	38,695	-	38,695	-	-	-	38,695	-	38,695	38,695	-	Green	Green		-	-	-
St Andrews, Shifnal -Localised reroof	KL034	P Wilson	59,434	-	54,500	4,934													

Shropshire Council - Capital Programme 2015/16 - 2018/19

Capital Scheme Details Period 5 2015/16

Scheme Description	Code	Project Manager	Total Approved Scheme Budget £	Previous Years Spend £	Revised Budget Q1 2015/16 £	Budget Virements Q2 £	Budget Inc/Dec Q2 £	Reprofile to/from future years Q2 £	Revised Budget Q2 £	Actual Spend 28/08/15 £	Spend to Budget Variance £	Outturn Projection £	Outturn Variance Projection £	RAG Status Scheme on Budget	RAG Status Scheme Progress	Note	2016/17 Revised Budget £	2017/18 Revised Budget £	2018/19 Revised Budget £
Belvidere Secondary - Boiler & Controls Upgrade	KL036	P Wilson	93,950	-	93,950	-	-	-	93,950	5,580	88,370	93,950	-	Green	Green		-	-	-
Burford - Boiler & Controls Upgrade	KL037	P Wilson	47,412	-	52,862	(5,450)	-	-	47,412	47,412	(0)	47,412	-	Green	Green		-	-	-
Hinstock - Part Rewire 1st Phase	KL038	P Wilson	17,081	-	17,081	-	-	-	17,081	-	17,081	17,081	-	Green	Green		-	-	-
Ludlow Secondary - Boiler & Controls Upgrade	KL039	P Wilson	54,500	-	54,500	-	-	-	54,500	-	54,500	54,500	-	Green	Green		-	-	-
Much Wenlock - Boiler & Controls Upgrade	KL040	P Wilson	54,500	-	54,500	-	-	-	54,500	190	54,310	54,500	-	Green	Green		-	-	-
Oldbury Wells East - Boiler & Controls Upgrade	KL041	P Wilson	98,645	-	81,972	16,673	-	-	98,645	-	98,645	98,645	-	Green	Green		-	-	-
Shifnal Primary - Boiler & Control Upgrade	KL042	P Wilson	71,045	-	54,500	16,545	-	-	71,045	250	70,795	71,045	-	Green	Green		-	-	-
Tilstock - Boiler & Controls Upgrade	KL043	P Wilson	54,500	-	54,500	-	-	-	54,500	706	53,794	54,500	-	Green	Green		-	-	-
Whitchurch Junior - Boiler & Controls Upgrade	KL044	P Wilson	54,500	-	54,500	-	-	-	54,500	190	54,310	54,500	-	Green	Green		-	-	-
Farlow - Re-roofing the Main Pitched Roof	KL045	P Wilson	65,400	-	65,400	-	-	-	65,400	1,075	64,325	65,400	-	Green	Green		-	-	-
Brockton - Re-roofing Works to Flat Roof to Main Block	KL046	P Wilson	57,113	-	57,113	-	-	-	57,113	17,249	39,864	57,113	-	Green	Green		-	-	-
Albrighton - Part Replace Windows & Doors to Lower KS2	KL047	P Wilson	44,724	-	44,724	-	-	-	44,724	37,792	6,932	44,724	-	Green	Green		-	-	-
Albrighton - Repair of Roof & Brickwork to Gas Meter	KL048	P Wilson	6,540	-	6,540	-	-	-	6,540	-	6,540	6,540	-	Green	Green		-	-	-
Beckbury School House - Felt Underside of Roof & Replace	KL049	P Wilson	21,800	-	21,800	-	-	-	21,800	-	21,800	21,800	-	Green	Green		-	-	-
Bishops Castle Primary - Replace Windows	KL050	P Wilson	38,974	-	38,974	-	-	-	38,974	380	38,594	38,974	-	Green	Green		-	-	-
St Lawrence, Church Stretton - Replace Demountable Windows	KL051	P Wilson	20,712	-	20,712	-	-	-	20,712	-	20,712	20,712	-	Green	Green		-	-	-
Builwas - Part Rear Window/Door Replacement to Entrance	KL052	P Wilson	8,720	-	8,720	-	-	-	8,720	-	8,720	8,720	-	Green	Green		-	-	-
Albrighton, St Mary's - Demolition of Disused Brick Chimney and	KL053	P Wilson	13,080	-	13,080	-	-	-	13,080	380	12,700	13,080	-	Green	Green		-	-	-
Highley Primary School - Replacement External Doors and Wind	KL054	P Wilson	29,977	-	29,977	-	-	-	29,977	190	29,787	29,977	-	Green	Green		-	-	-
Ludlow Junior - 2nd Phase Electrical Rewire	KL055	P Wilson	49,119	-	54,500	(5,381)	-	-	49,119	9,944	39,175	49,119	-	Green	Green		-	-	-
Trinity, Ford - Rewire Phase 1	KL056	P Wilson	46,262	-	46,262	-	-	-	46,262	14,076	32,186	46,262	-	Green	Green		-	-	-
Mary Webb - Dining Room Roof, Drainage	KL057	P Wilson	116,379	-	116,379	-	-	-	116,379	64,015	52,364	116,379	-	Green	Green		-	-	-
Meole Brace Secondary - Replacement Windows to Art Room B1	KL058	P Wilson	16,350	-	16,350	-	-	-	16,350	-	16,350	16,350	-	Green	Green		-	-	-
John Wilkinson Primary - Improvement Storm Drainage to GP Ro	KL059	P Wilson	4,360	-	4,360	-	-	-	4,360	-	4,360	4,360	-	Green	Green		-	-	-
Stoke on Tern - Replacement Windows to Rear Elevation	KL060	P Wilson	22,522	-	22,522	-	-	-	22,522	-	22,522	22,522	-	Green	Green		-	-	-
Longnor - Rewire Phase 1	KL061	P Wilson	46,284	-	46,284	-	-	-	46,284	760	45,524	46,284	-	Green	Green		-	-	-
Stiperstones - Repairs to Demountable	KL062	P Wilson	5,450	-	5,450	-	-	-	5,450	-	5,450	5,450	-	Green	Green		-	-	-
Bryn Offa - 2nd Phase Electrical Rewire	KL063	P Wilson	32,358	-	32,358	-	-	-	32,358	-	32,358	32,358	-	Green	Green		-	-	-
Sundome Infant - 2nd Phase Electrical Rewire	KL064	P Wilson	32,432	-	32,432	-	-	-	32,432	32,967	(635)	32,432	-	Green	Green		-	-	-
Weston Rhyn - 2nd Phase Electrical Rewire	KL065	P Wilson	32,762	-	32,762	-	-	-	32,762	18,000	14,762	32,762	-	Green	Green		-	-	-
St Giles - 1st Phase Rewire	KL066	P Wilson	16,350	-	16,350	-	-	-	16,350	250	16,100	16,350	-	Green	Green		-	-	-
Whixall - Re-Roofing Demountables	KL068	P Wilson	36,923	-	36,923	-	-	-	36,923	36,923	(0)	36,923	-	Green	Green		-	-	-
Kinlet - Replacement of Rotten Timber Suspended Floor to Old C	KL069	P Wilson	21,800	-	21,800	-	-	-	21,800	77	21,723	21,800	-	Green	Green		-	-	-
Coleham - External Walls, Windows & Doors	KL070	P Wilson	62,402	-	62,402	-	-	-	62,402	45,500	16,902	62,402	-	Green	Green		-	-	-
Moreton Say - Re-Roofing of Original Main Building	KL071	P Wilson	65,400	-	65,400	-	-	-	65,400	-	65,400	65,400	-	Green	Green		-	-	-
Hanwood - External Demountable Repairs - Roofing & Windows	KL072	P Wilson	11,336	-	11,336	-	-	-	11,336	11,332	4	11,336	-	Green	Green		-	-	-
Pontesbury - Reroofing the School Hall & Classroom 6	KL073	P Wilson	49,458	-	49,458	-	-	-	49,458	570	48,888	49,458	-	Green	Green		-	-	-
Hope - 1st Phase re-roof of School to include Remedial Drainage	KL074	P Wilson	65,400	-	65,400	-	-	-	65,400	855	64,545	65,400	-	Green	Green		-	-	-
St Lawrence, Church Stretton - 1st Phase Rewire	KL075	P Wilson	49,020	-	49,020	-	-	-	49,020	20,898	28,122	49,020	-	Green	Green		-	-	-
Highley - 2nd Phase Electrical Rewire	KL076	P Wilson	87,190	-	87,190	-	-	-	87,190	53,740	33,450	87,190	-	Green	Green		-	-	-
Beckbury - Exterior Decoration of Demountable	KL077	P Wilson	3,468	-	5,450	(1,982)	-	-	3,468	-	3,468	3,468	-	Green	Green		-	-	-
Minsterley - Phase 2 Replacement Hall Windows	KL078	P Wilson	16,350	-	16,350	-	-	-	16,350	-	16,350	16,350	-	Green	Green		-	-	-
St Peters, Wem - Replace Slate Roof Covering 2 Storey Classroo	KL079	P Wilson	63,477	-	39,307	24,170	-	-	63,477	400	63,077	63,477	-	Green	Green		-	-	-
Longnor - Phased Replacement Windows	KL080	P Wilson	21,888	-	21,888	-	-	-	21,888	-	21,888	21,888	-	Green	Green		-	-	-
Whixall - 2nd Phase Rewire	KL081	P Wilson	32,630	-	32,630	-	-	-	32,630	32,630	(0)	32,630	-	Green	Green		-	-	-
Stoke on Tern Primary - 1st Phase Rewire	KL082	P Wilson	21,800	-	21,800	-	-	-	21,800	19,901	1,899	21,800	-	Green	Green		-	-	-
Albrighton, St Marys - Part Reroof Infants	KL083	P Wilson	65,400	-	65,400	-	-	-	65,400	-	65,400	65,400	-	Green	Green		-	-	-
Mary Webb - English Classrooms Rewiring	KL084	P Wilson	54,391	-	54,391	-	-	-	54,391	7,394	46,997	54,391	-	Green	Green		-	-	-
Belvidere Secondary - Rewire of 2nd Floor	KL085	P Wilson	83,028	-	83,028	-	-	-	83,028	33,409	49,619	83,028	-	Green	Green		-	-	-
St Andrews, Shifnal - Renewal Fan Convectors	KL086	P Wilson	25,451	-	25,451	-	-	-	25,451	21,118	4,333	25,451	-	Green	Green		-	-	-
Shawbury Primary - Re-roofing Hall	KL087	P Wilson	18,023	11,391	6,632	-	-	-	6,632	2,450	4,182	6,632	-	Green	Green		-	-	-
Thomas Adams Secondary - 1st Phase Rewire of Switch gear & s	KL088	P Wilson	32,768	-	32,768	-	-	-	32,768	-	32,768	32,768	-	Green	Green		-	-	-
Moreton Say Primary - 1st Phase Rewire & Switch Gear	KL089	P Wilson	19,630	-	19,630	-	-	-	19,630	5,295	14,336	19,630	-	Green	Green		-	-	-
Prees - 3rd Phase Rewire	KL090	P Wilson	32,545	-	32,545	-	-	-	32,545	32,545	(0)	32,545	-	Green	Green		-	-	-
Hodnet - 3rd Phase Rewire	KL091	P Wilson	43,330	-	43,330	-	-	-	43,330	43,330	(0)	43,330	-	Green	Green		-	-	-
St Martins - 1st phase secondary rewire	KL092	P Wilson	55,165	-	55,165	-	-	-	55,165	475	54,690	55,165	-	Green	Green		-	-	-
Alveley - replace rotten timber classroom external doors.	KL093	P Wilson	6,540	-	6,540	-	-	-	6,540	-	6,540	6,540	-	Green	Green		-	-	-
Coleham - Reroof pitched roofs phase 2	KL094	P Wilson	105,960	-	105,960	-	-	-	105,960	57,063	48,897	105,960	-	Green	Green		-	-	-
St Martins - Replace flat roof covering	KL095	P Wilson	75,381	-	75,381	-	-	-	75,381	-	75,381	75,381	-	Green	Green		-	-	-
Market Drayton Infant - Replace windows and doors Phase 2	KL096	P Wilson	65,400	-	65,400	-	-	-	65,400	-	65,400	65,400	-	Green	Green		-	-	-
Oldbury Wells East - Re-roofing Science Block	KL097	P Wilson	70,099	-	70,099	-	-	-	70,099	-	70,099	70,099	-	Green	Green		-	-	-
Sheriffhales - Roof repairs to demountable	KL098	P Wilson	2,180	-	2,180	-	-	-	2,180	-	2,180	2,180	-	Green	Green		-	-	-
St Andrews, Shifnal - Replace Doors	KL099	P Wilson	16,350	-	16,350	-	-	-	16,350	-	16,350	16,350	-	Green	Green		-	-	-
Hadnall - fenestration	KL100	P Wilson	46,870	-	46,870	-	-	-	46,870	-	46,870	46,870	-	Green	Green		-	-	-
Lower Heath Primary - window frames to main building	KL101	P Wilson	14,997	-	16,350	(1,353)	-	-	14,997	-	14,997	14,997	-	Green	Green		-	-	-
Burford - Rewire 2nd Phase	KL102	P Wilson	24,088	-	24,088	-	-	-	24,088	21,090	2,998	24,088	-	Green	Green		-	-	-
Newtown CE Primary - Replace timber framed windows to main s	KL103	P Wilson	13,444	-	14,451	(1,007)	-	-	13,444	13,444	(0)	13,444	-	Green	Green		-	-	-
St Georges - Window fenestration	KL104	P Wilson	70,850	-	70,850	-	-	-	70,850	-	70,850	70,850	-	Green	Green		-	-	-
Oxon Primary School Reroofing Demountable Roofs	KL105	P Wilson	30,768	-	43,600	(12,832)	-	-	30,768	-	30,768	30,768	-	Green	Green		-	-	-
Hadnall re-roof Phase 1	KL106	P Wilson	8,698	-	81,750	(73,052)	-	-	8,698	8,698	(0)	8,698	-	Green	Green		-	-	-
Belvidere School - Reroof Block 1	KL107	P Wilson	64,366	-	64,366	-	-	-	64,366	-	64,366	64,366	-	Green	Green		-	-	-

Shropshire Council - Capital Programme 2015/16 - 2018/19

Capital Scheme Details Period 5 2015/16

Scheme Description	Code	Project Manager	Total Approved Scheme Budget £	Previous Years Spend £	Revised Budget Q1 2015/16 £	Budget Virements Q2 £	Budget Inc/Dec Q2 £	Reprofile to/from future years Q2 £	Revised Budget Q2 £	Actual Spend 28/08/15 £	Spend to Budget Variance £	Outturn Projection £	Outturn Variance Projection £	RAG Status Scheme on Budget	RAG Status Scheme Progress	Note	2016/17 Revised Budget £	2017/18 Revised Budget £	2018/19 Revised Budget £
Ludlow School - Part Humanities block re roof	KL108	P Wilson	86,429	-	86,429	-	-	-	86,429	56,895	29,534	86,429	-	Green	Green		-	-	-
Shifnal Primary - Electrical services, replacement of lighting	KL109	P Wilson	22,675	-	22,675	-	-	-	22,675	-	22,675	22,675	-	Green	Green		-	-	-
Gobowen Primary - Replace kitchen roof	KL110	P Wilson	10,595	-	10,595	-	-	-	10,595	-	10,595	10,595	-	Green	Green		-	-	-
Welshampton - Replace windows	KL111	P Wilson	16,181	-	16,181	-	-	-	16,181	-	16,181	16,181	-	Green	Green		-	-	-
St Giles - Reroof 2 no. demountables	KL112	P Wilson	44,739	-	44,739	-	-	-	44,739	-	44,739	44,739	-	Green	Green		-	-	-
Hinstock - Demountable windows	KL113	P Wilson	13,080	-	13,080	-	-	-	13,080	-	13,080	13,080	-	Green	Green		-	-	-
Bishops Castle CC - Hall re fenestration	KL114	P Wilson	82,125	-	82,125	-	-	-	82,125	420	81,705	82,125	-	Green	Green		-	-	-
Tilstock - Rewire Phase 1	KL115	P Wilson	28,493	-	30,000	(1,507)	-	-	28,493	190	28,303	28,493	-	Green	Green		-	-	-
Grove Curtain Walling - Final Phase	KL116	P Wilson	80,000	-	80,000	-	-	-	80,000	-	80,000	80,000	-	Green	Green		-	-	-
Welshampton - Replace Heating System	KL117	P Wilson	10,000	-	10,000	-	-	-	10,000	-	10,000	10,000	-	Green	Green		-	-	-
Cockshutt - Reroof Demountable	KL118	P Wilson	20,000	-	20,000	-	-	-	20,000	-	20,000	20,000	-	Green	Green		-	-	-
Gobowen - Rewire Phase 1	KL119	P Wilson	30,942	-	30,942	-	-	-	30,942	20,721	10,221	30,942	-	Green	Green		-	-	-
West Felton - Rewire Phase 1	KL120	P Wilson	21,815	-	21,815	-	-	-	21,815	-	21,815	21,815	-	Green	Green		-	-	-
Cheswardine - Rewire Phase 1	KL121	P Wilson	30,000	-	30,000	-	-	-	30,000	893	29,107	30,000	-	Green	Green		-	-	-
Lower Heath - Rewire Phase 1	KL122	P Wilson	21,528	-	21,528	-	-	-	21,528	-	21,528	21,528	-	Green	Green		-	-	-
Ludlow Secondary - Rewire Phase 1	KL123	P Wilson	30,000	-	30,000	-	-	-	30,000	-	30,000	30,000	-	Green	Green		-	-	-
Wistanstow - Rewire Phase 1	KL124	P Wilson	19,385	-	20,000	(615)	-	-	19,385	5,035	14,350	19,385	-	Green	Green		-	-	-
Belvidere Secondary School - Roof Demountable Block	KL125	P Wilson	12,465	-	-	12,465	-	-	12,465	-	12,465	12,465	-	Green	Green		-	-	-
Total					5,396,214				5,396,214	1,196,588	4,199,626	5,396,214					3,432,986	3,432,986	
Fire Safety Schemes																			
Fire Safety - Unallocated	KLF00	P Wilson	Ongoing	-	296,587	(6,458)	-	-	290,129	-	290,129	290,129	-	Green	Green		-	-	-
Fire Safety - Oakmeadow	K3V34	P Wilson	2,838	-	-	2,838	-	-	2,838	2,838	(0)	2,838	-	Green	Green		-	-	-
Fire Safety - Woodlands (Wem)	K3V42	P Wilson	79,801	47,259	32,542	-	-	-	32,542	-	32,542	32,542	-	Green	Green		-	-	-
Fire Safety - Radbrook	K3V45	P Wilson	20,006	-	20,006	-	-	-	20,006	18,557	1,449	20,006	-	Green	Green		-	-	-
Fire Safety - Shifnal Primary	K3V46	P Wilson	46,387	-	46,387	-	-	-	46,387	15,059	31,328	46,387	-	Green	Green		-	-	-
Fire Safety - Whitchurch Infants	K3V47	P Wilson	24,292	-	24,292	-	-	-	24,292	24,620	(328)	24,292	-	Green	Green		-	-	-
Fire Safety - Shifnal St Andrews	KLF01	P Wilson	-	-	-	-	-	-	-	638	(638)	-	-	Green	Green		-	-	-
Fire Safety - Sundome Infant	KLF02	P Wilson	-	-	-	-	-	-	-	638	(638)	-	-	Green	Green		-	-	-
Fire Safety - Oswestry Meadows	KLF03	P Wilson	-	-	-	-	-	-	-	495	(495)	-	-	Green	Green		-	-	-
Fire Safety - Belvidere Primary	KLF04	P Wilson	-	-	-	-	-	-	-	536	(536)	-	-	Green	Green		-	-	-
Fire Safety - Alveley Primary	KLF05	P Wilson	-	-	-	-	-	-	-	401	(401)	-	-	Green	Green		-	-	-
Fire Safety - Minsterley Primary	KLF06	P Wilson	-	-	-	-	-	-	-	426	(426)	-	-	Green	Green		-	-	-
Fire Safety - Crowmoor Primary	KLF10	P Wilson	3,620	-	-	3,620	-	-	3,620	-	3,620	3,620	-	Green	Green		-	-	-
Total					419,814				419,814	64,208	355,606	419,814							
Special Education Needs																			
Schools Access Initiative Unallocated	KLD00	P Wilson	Ongoing	-	236,038	-	-	-	236,038	-	236,038	236,038	-	Green	Green		-	-	-
Kettlemere Centre - Lakelands	K3CX0	P Wilson	1,014,540	832,426	182,114	-	-	-	182,114	76,029	106,085	182,114	-	Green	Green		-	-	-
Woodlands Outreach Int Works	K3CX9	P Wilson	15,349	2,340	13,009	-	-	-	13,009	-	13,009	13,009	-	Green	Green		-	-	-
Total					431,161				431,161	76,029	355,132	431,161							
Devolved Formula Capital & UIFSM - Allocated by schools		P Wilson	Ongoing		2,078,056	(961)	-	(1,000,000)	1,077,095	326,448	750,647	1,077,095	-	Green	Green		1,000,000	-	-
Total Learning & Skills					12,342,938			(1,165,923)	11,177,015	2,008,273	9,168,742	11,177,015					6,394,182	7,666,783	
Total Children's Services					12,425,709			(1,165,923)	11,259,786	2,022,111	9,237,675	11,259,786					6,394,182	7,666,783	
Resources & Support																			
Customer Care & Support Services																			
Property Services																			
Mardol House Adaptation and Refit	KRP03	S Jackson	3,640,000	167,641	3,411,929	-	-	-	3,411,929	2,443,766	968,163	3,411,929	-	Green	Green		60,430	-	-
Total					3,411,929				3,411,929	2,443,766	968,163	3,411,929					60,430		
Estates & Facilities - Energy & Sustainability																			
Shawbury St Marys Solar PV	KRV01	S Law	66,548	193	66,355	-	-	-	66,355	59,909	6,446	66,355	-	Green	Green		-	-	-
Highley Primary Solar PV	KRV02	S Law	52,800	-	52,800	-	-	-	52,800	-	52,800	52,800	-	Green	Green		-	-	-
Bishops Castle Primary Solar PV	KRV03	S Law	43,900	-	43,900	-	-	-	43,900	-	43,900	43,900	-	Green	Green		-	-	-
Weston Rhyn Primary Solar PV	KRV04	S Law	38,320	-	38,320	-	-	-	38,320	-	38,320	38,320	-	Green	Green		-	-	-
St Peters Primary Solar PV	KRV05	S Law	47,500	-	47,500	-	-	-	47,500	-	47,500	47,500	-	Green	Green		-	-	-
Harlescott Junior Solar PV	KRV06	S Law	50,250	-	50,250	-	-	-	50,250	-	50,250	50,250	-	Green	Green		-	-	-
Mount Pleasant Primary Solar PV	KRV07	S Law	47,200	-	47,200	-	-	-	47,200	-	47,200	47,200	-	Green	Green		-	-	-
Total					346,325				346,325	59,909	286,416	346,325							
Estates & Facilities - Small Holdings																			
The Clamp - Smallholding Refurbishment	KCS03	S Law	149,940	6,207	143,733	-	-	-	143,733	-	143,733	143,733	-	Green	Green		-	-	-
Total					143,733				143,733		143,733	143,733							
Estates & Facilities - Gypsy Sites																			
Gypsy Site - Park Hall, Oswestry	K6T01	S Law	520,000	434,784	85,216	-	-	-	85,216	-	85,216	85,216	-	Green	Green		-	-	-
Gypsy Site - Long Lane, Craven Arms	K6T02	S Law	311,999	267,595	44,404	-	-	-	44,404	-	44,404	44,404	-	Green	Green		-	-	-
Gypsy Site - Manor House Lane	K6T03	S Law	607,475	309,076	298,399	-	-	-	298,399	326,671	(28,272)	298,399	-	Green	Green		-	-	-
Gypsy Sites - Whittington Phase 2	K6T04	S Law	677,220	352,234	324,986	-	-	-	324,986	209,528	115,458	324,986	-	Green	Green		-	-	-
Gypsy Sites - Craven Arms Phase 2	K6T05	S Law	483,729	331,027	152,702	-	-	-	152,702	74,521	78,181	152,702	-	Green	Green		-	-	-
Total					905,707				905,707	610,720	294,987	905,707							

Shropshire Council - Capital Programme 2015/16 - 2018/19

Capital Scheme Details Period 5 2015/16

Scheme Description	Code	Project Manager	Total Approved Scheme Budget £	Previous Years Spend £	Revised Budget Q1 2015/16 £	Budget Virements Q2 £	Budget Inc/Dec Q2 £	Reprofile to/from future years Q2 £	Revised Budget Q2 £	Actual Spend 28/08/15 £	Spend to Budget Variance £	Outturn Projection £	Outturn Variance Projection £	RAG Status Scheme on Budget	RAG Status Scheme Progress	Note	2016/17 Revised Budget £	2017/18 Revised Budget £	2018/19 Revised Budget £
Total Customer Care & Support Services					4,807,694	-	-	-	4,807,694	3,114,394	1,693,300	4,807,694	-				60,430	-	-
Legal Strategy & Democratic Elections																			
A3 Forms Hardware Funding	KLGO2	S Ijewsky	29,358	11,330	18,028	-	-	-	18,028	6,844	11,184	18,028	-	Green	Green		-	-	-
Total					18,028	-	-	-	18,028	6,844	11,184	18,028	-				-	-	-
Total Resources & Support					4,825,722	-	-	-	4,825,722	3,121,238	1,704,484	4,825,722	-				60,430	-	-
Total General Fund Capital Programme					57,049,212	-	157,326	(2,815,326)	54,391,212	13,244,081	41,147,131	54,391,212	-				36,987,336	24,500,783	70,000
Housing Revenue Account																			
Major Repairs Programme - SC Contracts																			
Housing Major Repairs Programme	K5P01	A Begley	Ongoing		159,359	-	-	-	159,359	-	159,359	159,359	-	Green	Green		3,600,000	3,550,000	-
Disabled Adaptations	K5P24	A Begley	Ongoing		12,863	-	-	-	12,863	-	12,863	12,863	-	Green	Green		-	-	-
Heating/Kitchen Void Works	K5P44	A Begley	Ongoing		19,858	-	-	-	19,858	-	19,858	19,858	-	Green	Green		-	-	-
Asbestos Removal	K5P45	A Begley	Ongoing		53,914	-	-	-	53,914	2,225	51,689	53,914	-	Green	Green		-	-	-
Total					245,994	-	-	-	245,994	2,225	243,769	245,994	-				3,600,000	3,550,000	-
Major Repairs Programme - STAR Housing Contracts																			
STAR Rewires	K5R02	A Begley	800,001	467,827	332,174	-	-	-	332,174	90,985	241,189	332,174	-	Green	Green		-	-	-
STAR Heating Installation Works	K5R03	A Begley	165,033	165,033	-	-	-	-	-	315	(315)	-	-	Green	Green		-	-	-
STAR Electrical Remedial Works	K5R04	A Begley	609,316	352,892	256,424	-	-	-	256,424	75,858	180,566	256,424	-	Green	Green		-	-	-
STAR Roofing	K5R05	A Begley	550,000	206,028	343,972	-	-	-	343,972	-	343,972	343,972	-	Green	Green		-	-	-
STAR Major Works	K5R06	A Begley	345,091	178,471	166,620	-	-	-	166,620	41,126	125,494	166,620	-	Green	Green		-	-	-
STAR Kitchens & Bathrooms	K5R07	A Begley	1,505,800	1,055,800	450,000	-	-	-	450,000	8,704	441,296	450,000	-	Green	Green		-	-	-
STAR Fire Safety Works	K5R08	A Begley	244,000	96,756	147,244	-	-	-	147,244	20,097	127,147	147,244	-	Green	Green		-	-	-
STAR One Off Doors	K5R09	A Begley	50,000	33,782	16,218	-	-	-	16,218	8,447	7,771	16,218	-	Green	Green		-	-	-
STAR External Doors	K5R11	A Begley	218,000	975	217,025	-	-	-	217,025	-	217,025	217,025	-	Green	Green		-	-	-
STAR External Wall Insulation	K5R12	A Begley	900,000	6,395	893,605	-	-	-	893,605	204,623	688,982	893,605	-	Green	Green		-	-	-
STAR Disabled Aids & Adaptations	K5R13	A Begley	500,001	236,076	263,925	-	-	-	263,925	68,577	195,348	263,925	-	Green	Green		-	-	-
STAR Heating Insulation Works (Liberty)	K5R14	A Begley	1,750,000	819,652	930,348	-	-	-	930,348	233,319	697,029	930,348	-	Green	Green		-	-	-
STAR Sewage Treatment Works	KSH01	A Begley	70,000	-	70,000	-	-	-	70,000	-	70,000	70,000	-	Green	Green		-	-	-
STAR Asbestos Removal	KSH02	A Begley	200,000	-	200,000	-	-	-	200,000	38,605	161,395	200,000	-	Green	Green		-	-	-
STAR Kitchens & Bathrooms Voids	KSH03	A Begley	250,000	-	250,000	-	-	-	250,000	60,820	189,180	250,000	-	Green	Green		-	-	-
STAR Oswestry Castlefields Regeneration	KSH04	A Begley	150,000	-	150,000	-	-	-	150,000	-	150,000	150,000	-	Green	Green		-	-	-
Total					4,687,555	-	-	-	4,687,555	851,477	3,836,078	4,687,555	-				-	-	-
New Build Programme																			
Housing New Build Programme - Phase 1	K5NB1	A Begley	7,176,340	6,773,862	622,478	-	(220,000)	(99,913)	302,565	252,034	50,531	302,565	-	Green	Green		99,913	-	-
Housing New Build Programme - Phase 2	K5NB2	A Begley	2,600,000	-	2,357,000	-	-	-	2,357,000	8,484	2,348,516	2,357,000	-	Green	Green		243,000	-	-
Total					2,979,478	-	(220,000)	(99,913)	2,659,565	260,518	2,399,047	2,659,565	-				342,913	-	-
Total Housing Revenue Account					7,913,027	-	(220,000)	(99,913)	7,593,114	1,114,219	6,478,895	7,593,114	-				3,942,913	3,550,000	-
Total Capital Programme					64,962,239	-	(62,674)	(2,915,239)	61,984,326	14,358,300	47,626,025	61,984,326	-				40,930,249	28,050,783	70,000

Shropshire Council - Capital Programme 2015/16 - 2018/19

Financing	B/F Budget Q1 2015/16 £	Budget Virements Q2 £	Budget Inc/Dec Q2 £	Reprofile to/from future years Q2 £	Revised Budget Q2 15/16 £	2016/17 Revised Budget £	2017/18 Revised Budget £	2018/19 Revised Budget £
Self Financed Prudential Borrowing	3,111,929	-	-	-	3,111,929	60,430	-	-
Government Grants								
Department for Transport	18,124,000	-	-	-	18,124,000	16,750,000	16,293,000	-
Department for Health - Social Care Capital Grant	776,000	-	-	-	776,000	-	-	-
Department for Health - Disabled Facilities Grants	1,379,128	-	-	-	1,379,128	-	-	-
Department for Education								
- Condition Capital Grant	3,432,986	-	-	-	3,432,986	3,432,986	3,432,986	-
- Basic Need Capital Grant	1,709,784	-	-	-	1,709,784	1,795,273	1,784,013	-
- Devolved Formula Capital	2,020,245	-	-	(1,000,000)	1,020,245	1,000,000	-	-
HCA - Travellers	905,707	-	-	-	905,707	-	-	-
BDUK - Broadband	4,234,554	-	-	-	4,234,554	-	-	-
Environment Agency	822,905	-	6,815	(353,000)	476,720	1,151,570	291,000	70,000
DEFRA	5,708	-	-	-	5,708	-	-	-
Local Enterprise Partnership (LEP) Fund	25,601	-	-	-	25,601	-	-	-
	33,436,618	-	6,815	(1,353,000)	32,090,433	24,129,829	21,800,999	70,000
Other Grants								
English Heritage	2,062	-	-	-	2,062	-	-	-
Natural England	84,022	-	-	-	84,022	-	-	-
Sports England	5,987	-	-	-	5,987	-	-	-
Other Grants	553,550	-	180	-	553,730	-	-	-
	645,621	-	180	-	645,801	-	-	-
Other Contributions								
Section 106	212,188	-	205,469	-	417,657	191,535	-	-
Other Contributions	58,311	-	-	-	58,311	-	-	-
	270,499	-	205,469	-	475,968	191,535	-	-
Revenue Contributions to Capital	2,963,937	-	(55,476)	(100,000)	2,808,461	470,000	250,000	-
Major Repairs Allowance	5,777,757	-	(220,000)	-	5,557,757	3,600,000	3,550,000	-
Corporate Resources (expectation - Capital Receipts only)	18,755,878	-	338	(1,462,239)	17,293,977	12,478,455	2,449,784	-
Total Confirmed Funding	64,962,239	-	(62,674)	(2,915,239)	61,984,326	40,930,249	28,050,783	70,000

Shropshire Council - Capital Programme 2015/16 - 2018/19

Funding changes - Period 5

Budget Increase/Decrease	2015/16	2016/17	2017/18	2018/19	Details
Government Grant					
Environment Agency	6,815	696,570	221,000		Increase in funding for the Shifnal, Church Stretton, Much Wenlock and Individual Property Protection Flood & Water Management Schemes.
Total Government Grants	6,815	696,570	221,000	-	
Other Grants					
Other Grants	180				Further Sustrans funding towards a cycling scheme.
Total Other Grants	180	-	-	-	
Other Contributions					
Section 106	205,469	191,535			Section 106 funding for the Ellesmere Rd, Shrewsbury - Extra Care Scheme affordable housing scheme (£340k accross 2015/16 and 2016/17) and other smaller amounts for highway improvement schemes.
Other Contributions					
Total Other Contributions	205,469	191,535	-	-	
Revenue Contributions to Capital	(55,476)				Reduction in contribution from reserve to Shrewsbury Music Hall following settlement of contract.
Major Repairs Allowance	(220,000)				Removal of contingency budget from New Build Phase 1 scheme following completion of the scheme within budget.
Capital Receipts	338				New allocation of capital receipts of £86k to the Mere wardens bungalow refurbishment following the disposal of the depot site. Partly offset by a saving of £64k on the Hortonwood scheme and £22k saving on MTRP schemes.
	(62,674)	888,105	221,000	-	
	-	-	-	-	
Re-profiling					
Commissioning					
Highways & Transport -Structural Maintenance of Bridges & Structures	(550,000)	550,000			Re-profiling of the budget for the Hadnall Culvert schemes as following delays the scheme can now not be delivered this financial year.
Flood Defences & Water Management	(353,000)	353,000			Re-profiling on the Flood & Water Management schemes for Shifnal (£125k) and Much Wenlock (£260k) as works will now not be delivered until 2016/17. Partly offset by bringing the Grove, Minsterley scheme forward to 2015/16.
Environmental Maintenance - Depots	(246,403)	246,403			Re-profiling of the remaining unallocated budget for depot redevelopment pending a review of salt dome provision, which will mean no works will now be commissioned this financial year.
Infrastructure & Growth - Growth Point	(400,000)	400,000			Re-profiling of £100k against the Shrewsbury Vision budget and £300k against the Shrewsbury Vision - New Riverside Development. £200k has been retained on the later budget for improvements to the barriers and ticketing machines required at the Raven Meadows Multi Storey car park.
Affordable Housing	(100,000)	100,000			£100k has been re-profiled against the rolling fund budget, with no new schemes now likely to come forward in this financial year.

Shropshire Council - Capital Programme 2015/16 - 2018/19

	(1,649,403)	1,649,403	-	-	
Children's Services					
Learning & Skills	(1,165,923)	1,165,923			£166k has been re-profiled against 2 primary school schemes, that will now not be delivered until 2016/17. £1m has been re-profiled against the DFC budget, based on the current level of spend by schools.
	(1,165,923)	1,165,923	-	-	
Housing Revenue Account					
New Build Programme	(99,913)	99,913			£100k has been re-profiled against the phase 1 new build budget for the retention payment, which will now not be payable until 2016/17.
	(99,913)	99,913	-	-	
	(2,915,239)	2,915,239	-	-	