

Shropshire Council - Capital Programme 2014/15 - 2017/18

Capital Programme Summary - Quarter 2

Scheme Description	Revised Budget P3 £	Budget Virements P4-5 £	Budget Inc/Dec P4-5 £	Reprofile to/from future years P4-5 £	Revised Budget Q2 14/15 £	Actual Spend 29/08/14 & Ringway August	Spend to Budget Variance £	% Budget Spend	Outturn Projection £	Outturn Projections Variance £	Outturn % of Budget	2015/16 Revised Budget £	2016/17 Revised Budget £
General Fund													
Commissioning	40,160,706	-	177,880	(1,012,000)	39,326,586	7,621,863	31,704,723	19.4%	39,326,586	-	100.0%	12,970,717	3,532,000
Adult Services	1,757,519	-	1,420,000	(225,969)	2,951,550	393,236	2,558,314	13.3%	2,951,550	-	100.0%	590,632	-
Children's Services	15,544,882	-	137,846	(2,324,270)	13,358,458	3,302,706	10,055,752	24.7%	13,358,458	-	100.0%	5,329,458	1,795,273
Resources & Support	2,423,091	-	544,507	-	2,967,598	343,420	2,624,178	11.6%	2,967,598	-	100.0%	92,500	-
Total General Fund	59,886,198	-	2,280,233	(3,562,239)	58,604,192	11,661,224	46,942,968	19.9%	58,604,192	-	100.0%	18,983,307	5,327,273
Housing Revenue Account	11,041,482	-	-	-	11,041,482	3,250,243	7,791,239	29.4%	11,041,482	-	100.0%	3,287,090	-
Total Approved Budget	70,927,680	-	2,280,233	(3,562,239)	69,645,674	14,911,467	54,734,207	21.4%	69,645,674	-	100.0%	22,270,397	5,327,273
Approved Self-Financing Borrowing Schemes, not included in main programme pending development of schemes													
Resources & Support	3,791,457	-	-	-	3,791,457							-	-
	3,791,457	-	-	-	3,791,457							-	-

RAG Analysis on Schemes

For Current year outturn expenditure on budget:

Red	Programmes that have a forecast outturn in excess of 10% of the current scheme budget
Amber	Programmes that have a forecast outturn in excess of 5% of the current scheme budget.
Green	Programmes that have a forecast outturn of less than or equal to the current programme.

Scheme progress:

Red	Scheme is significantly below profile at P5 and not expected to deliver as original profile.
Amber	Scheme is below profile at P5 and scheme will not deliver as original profile.
Green	Scheme on profile at P5 and expected to be delivered as original profile.

Scheme Description	Code	Project Manager	Total Approved Scheme Budget £	Previous Years Spend £	Revised Budget P3 £	Budget Virements P4-5 £	Budget Inc/Dec P4-5 £	Reprofile to/from future years P4-5 £	Revised Budget Q2 14/15 £	Actual Spend 29/08/14 (including Ringway August) £	Spend to Budget Variance £	Outturn Projection £	Outturn Projection Variance £	RAG Status Scheme on Budget	RAG Status Scheme Progress	Note	2015/16 Revised Budget £	2016/17 Revised Budget £	2017/18 Revised Budget £
Natural Build & Historical Landscape																			
Historic Environment Grants	K6HE1	A Mortimer	Ongoing	-	63,350	-	-	-	63,350	2,000	61,350	63,350	-	Green	Green		-	-	-
Ellesmere Heritage Interpretation Trail	K6HE2	A Mortimer	14,000	8,304	5,696	-	-	-	5,696	-	5,696	-	-	Green	Green		-	-	-
Partnership Schemes in Conservation Areas (North)	K6HE4	A Mortimer	300,000	175,941	124,059	-	-	-	124,059	-	124,059	124,059	-	Green	Green		-	-	-
Total					193,105				193,105	2,000	191,105	193,105							
Planning Policy - Affordable Housing																			
Affordable Housing - Idsall Crescent	K6AHF	A Mortimer	19,650	19,650	-	-	-	-	-	-	-	-	-	Green	Green		-	-	-
Affordable Housing - Rolling Fund	K6AHG	A Mortimer	Ongoing	-	33,500	-	-	-	33,500	-	33,500	33,500	-	Green	Green		300,000	-	-
Affordable Housing - Plas Fynnon, Oswestry	K6AHQ	A Mortimer	300,000	-	300,000	-	-	-	300,000	-	300,000	300,000	-	Green	Green		-	-	-
Shrewsbury Self Build Scheme	K6AHT	A Mortimer	300,000	-	300,000	-	-	-	300,000	3,161	296,839	300,000	-	Green	Green		-	-	-
Drapers Almshouses	K6AHU	A Mortimer	240,000	-	240,000	-	-	-	240,000	-	240,000	240,000	-	Green	Green		-	-	-
Community Led Affordable Housing Grant Scheme	K6AHV	A Mortimer	1,443,000	780,000	549,000	-	-	-	549,000	100,000	449,000	549,000	-	Green	Green		114,000	-	-
Affordable Housing Contributions Grant Scheme (S106)	K6AHW	A Mortimer	75,000	-	75,000	-	-	-	75,000	-	75,000	75,000	-	Green	Green		-	-	-
Total Strategic Planning and Public Information					1,497,500				1,497,500	103,161	1,394,339	1,497,500					414,000		
Broadband																			
Broadband Project - Milestone 0	KB000	C Taylor	776,452	109,883	495,792	-	-	-	495,792	150,674	345,118	495,792	-	Green	Green		170,777	-	-
Broadband Project - Milestone 1	KB001	C Taylor	8,861,762	-	4,960,877	-	-	-	4,960,877	579,886	4,380,991	4,960,877	-	Green	Green		3,900,885	-	-
Broadband Project - Milestone 2	KB002	C Taylor	4,797,786	-	2,732,314	-	-	-	2,732,314	159,964	2,572,350	2,732,314	-	Green	Green		2,065,472	-	-
Broadband Project - Milestone 3	KB003	C Taylor	3,098,560	-	-	-	-	-	-	-	-	-	-	Green	Green		3,098,560	-	-
					8,188,983				8,188,983	890,524	7,298,459	8,188,983					9,235,694		
Total Business Growth and Prosperity					14,131,004	(112,505)	42,000	(620,000)	13,440,499	2,171,835	11,268,664	13,440,499					11,878,717	3,500,000	
Total Commissioning					40,160,706		177,880	(1,012,000)	39,326,586	7,621,863	31,704,723	39,326,586					12,970,717	3,532,000	
Adult Services																			
Social Care Operations																			
Adult Social Care																			
Adults - DoH Grant	K5B71	R Houghton	Ongoing	-	25,969	25,000	-	(50,969)	-	-	-	-	-	Green	Green		5,632	-	-
Mount Pleasant - Shared Development Site	K5B60	R Houghton	470,253	453,190	17,063	-	-	-	17,063	1,000	16,063	17,063	-	Green	Green		-	-	-
Avalon - Extension & Alterations	K5B76	R Houghton	87,334	3,785	83,549	-	-	-	83,549	47,340	36,210	83,549	-	Green	Green		-	-	-
Four Rivers Specialist Beds	K5B87	R Houghton	-	-	25,000	(25,000)	-	-	-	-	-	-	-	Green	Green		-	-	-
Telecare Call Monitoring	K5B88	R Houghton	251,413	3,264	248,149	-	-	-	248,149	1,489	246,660	248,149	-	Green	Green		-	-	-
IT/Mobile Flexible Working	K5B89	R Houghton	200,000	11,135	188,865	-	-	-	188,865	8,333	180,532	188,865	-	Green	Green		-	-	-
Safe Place Hub - ALD's Louise House	K5B91	R Houghton	50,000	-	50,000	-	-	-	50,000	-	50,000	50,000	-	Green	Green		-	-	-
Development Trust Bungalow - Raven Site, Market Drayton	K5B94	R Houghton	2,152,058	172,925	509,133	-	1,420,000	-	1,929,133	330,339	1,598,794	1,929,133	-	Green	Green		50,000	-	-
Shared Lives Dementia Respite Adaptations	K5B98	R Houghton	30,000	-	30,000	-	-	-	30,000	-	30,000	30,000	-	Green	Green		-	-	-
Adult Social Care Community Capital Grant Scheme	K5B01	R Houghton	40,000	-	40,000	-	-	(20,000)	20,000	1,000	19,000	20,000	-	Green	Green		20,000	-	-
IT Hardware - Implementation of Care Bill	K5B02	R Houghton	40,000	-	40,000	-	-	-	40,000	-	40,000	40,000	-	Green	Green		-	-	-
Extra Care Initiative	K5B03	R Houghton	39,791	-	39,791	-	-	-	39,791	-	39,791	39,791	-	Green	Green		-	-	-
Baschurch Assisted Living Bungalow - Phase 3	K5B04	R Houghton	230,000	-	230,000	-	-	-	205,000	3,735	201,265	205,000	-	Green	Green		25,000	-	-
London Road Assisted Living Bungalow - Phase 4	K5B05	R Houghton	230,000	-	230,000	-	-	(130,000)	100,000	-	100,000	100,000	-	Green	Green		130,000	-	-
Adult Social Care Bungalow - Phase 5	K5B06	R Houghton	360,000	-	-	-	-	-	-	-	-	-	-	Green	Green		360,000	-	-
Total Assessment & Eligibility					1,757,519		1,420,000	(225,969)	2,951,550	393,236	2,558,314	2,951,550					590,632		
Total Adult Services					1,757,519		1,420,000	(225,969)	2,951,550	393,236	2,558,314	2,951,550					590,632		

Scheme Description	Code	Project Manager	Total Approved Scheme Budget £	Previous Years Spend £	Revised Budget P3 £	Budget Virements P4-5 £	Budget Inc/Dec P4-5 £	Reprofile to/from future years P4-5 £	Revised Budget Q2 14/15 £	Actual Spend 29/08/14 (including Ringway August) £	Spend to Budget Variance £	Outturn Projection £	Outturn Projection Variance £	RAG Status Scheme on Budget	RAG Status Scheme Progress	Note	2015/16 Revised Budget £	2016/17 Revised Budget £	2017/18 Revised Budget £
Total Customer Care & Support Services																			
Legal Strategy & Democratic Elections																			
Ballot Booth Replacement Programme	KLG01	S Ijewsky	43,615	-	43,615	-	-	-	43,615	-	43,615	43,615	-	Green	Green		-	-	-
A3 Forms Hardware Funding	KLG02	S Ijewsky	29,358	-	29,358	-	-	-	29,358	2,768	26,590	29,358	-	Green	Green		-	-	-
Total Resources & Support																			
Total General Fund Capital Programme																			
					2,350,118	-	544,507	-	2,894,625	340,651	2,553,974	2,894,625	-				92,500	-	-
Housing Revenue Account																			
Major Repairs Programme - SC Contracts																			
Housing Major Repairs Programme	K5P01	P McCreary	Ongoing	-	560,407	(280,995)	-	-	279,412	-	279,412	279,412	-	Green	Green		3,200,000	-	-
Disabled Adaptations	K5P24	P McCreary	Ongoing	-	79,642	50,000	-	-	129,642	39,871	89,771	129,642	-	Green	Green		-	-	-
Replacement Doors	K5P41	P McCreary	Ongoing	-	111,115	(92,938)	-	-	18,177	18,177	18,177	18,177	-	Green	Green		-	-	-
Roofing	K5P42	P McCreary	Ongoing	-	52,272	-	-	-	52,272	-	52,272	52,272	-	Green	Green		-	-	-
Heating Installations	K5P43	P McCreary	Ongoing	-	15,471	-	-	-	15,471	2,696	12,775	15,471	-	Green	Green		-	-	-
Heating/Kitchen Void Works	K5P44	P McCreary	Ongoing	-	66,600	112,010	-	-	178,610	78,610	100,000	178,610	-	Green	Green		-	-	-
Asbestos Removal	K5P45	P McCreary	Ongoing	-	305,277	-	-	-	305,277	102,659	202,618	305,277	-	Green	Green		-	-	-
Major Works Programme	K5P56	P McCreary	Ongoing	-	36,583	-	-	-	36,583	-	36,583	36,583	-	Green	Green		-	-	-
Major Repairs Programme - STAR Housing Contracts																			
STAR Housing Rewires	K5R02	P McCreary	500,001	163,014	336,987	-	-	-	336,987	101,055	235,932	336,987	-	Green	Green		-	-	-
STAR Housing Heating Installation Works	K5R03	P McCreary	201,704	150,879	50,825	-	-	-	50,825	14,154	36,671	50,825	-	Green	Green		-	-	-
STAR Housing Electrical Remedial Works	K5R04	P McCreary	459,316	109,316	350,000	-	-	-	350,000	78,222	271,778	350,000	-	Green	Green		-	-	-
STAR Housing Roofing	K5R05	P McCreary	150,000	-	150,000	-	-	-	150,000	7,832	142,168	150,000	-	Green	Green		-	-	-
STAR Housing Major Works	K5R06	P McCreary	170,765	20,765	150,000	-	-	-	150,000	27,984	122,017	150,000	-	Green	Green		-	-	-
STAR Housing Kitchens & Bathrooms	K5R07	P McCreary	1,069,444	207,521	750,000	111,923	-	-	861,923	801,923	60,000	861,923	-	Green	Green		-	-	-
STAR Housing Fire Safety Works	K5R08	P McCreary	144,000	44,570	99,430	-	-	-	99,430	1,136	98,294	99,430	-	Green	Green		-	-	-
STAR Housing One Off Doors	K5R09	P McCreary	50,000	-	50,000	-	-	-	50,000	-	50,000	50,000	-	Green	Green		-	-	-
STAR Housing Replacement Lighting & Major Works, Castlefields	K5R10	P McCreary	18,000	-	18,000	-	-	-	18,000	8,120	9,880	18,000	-	Green	Green		-	-	-
STAR Housing External Doors	K5R11	P McCreary	100,000	-	150,000	(50,000)	-	-	100,000	975	99,025	100,000	-	Green	Green		-	-	-
STAR Housing External Wall Insulation	K5R12	P McCreary	700,000	-	700,000	-	-	-	700,000	5,480	694,520	700,000	-	Green	Green		-	-	-
STAR Housing Disabled Aids & Adaptations	K5R13	P McCreary	250,000	-	250,000	-	-	-	250,000	4,618	245,382	250,000	-	Green	Green		-	-	-
STAR Heating Insulation Works (Liberty)	K5R14	P McCreary	750,000	-	600,000	150,000	-	-	750,000	155,235	594,765	750,000	-	Green	Green		-	-	-
House re-purchases																			
House re-purchases	K5RP1	P McCreary	Ongoing	-	60,030	-	-	-	60,030	60,030	-	60,030	-	Green	Green		-	-	-
New Build Programme																			
Housing New Build Programme	K5NB1	P McCreary	7,394,630	1,208,697	6,098,843	-	-	-	6,098,843	1,741,469	4,357,374	6,098,843	-	Green	Green		87,090	-	-
Total Housing Revenue Account																			
					11,041,482	-	-	-	11,041,482	3,250,243	7,791,239	11,041,482	-				3,287,090	-	-
Total Capital Programme																			
					70,927,680	-	2,280,233	(3,562,239)	69,645,674	14,911,467	54,734,207	69,645,674	-				22,270,397	5,327,273	-
Approved Self-Financing Borrowing Schemes, not included in main programme pending development of schemes																			
Resources & Support																			
Sustainability																			
Solar PV Schemes																			
Solar PV Council Buildings	KXX87	S Law	3,791,457	-	3,791,457	-	-	-	3,791,457	-	-	-	-				-	-	-
					3,791,457	-	-	-	3,791,457	-	-	-	-				-	-	-

Financing	Revised Budget P3 £	Budget Virements P4-5 £	Budget Inc/Dec P4-5 £	Reprofile to/from future years P4-5 £	Revised Budget Q2 14/15 £	2015/16 Revised Budget £	2016/17 Revised Budget £	2017/18 Revised Budget £
Self Financed Prudential Borrowing	163,046	-	(14,058)	-	148,988	-	-	-
Government Grants								
Department of Transport	18,542,888	-	36,000	-	18,578,888	-	-	-
Department of Health	764,663	-	-	-	764,663	-	-	-
Department for Education								
- Condition Capital Grant	4,275,499	-	-	-	4,275,499	-	-	-
- Basic Need Capital Grant	492,821	-	-	-	492,821	1,709,784	1,795,273	-
- Universal Infant Free School Meals	587,365	-	-	-	587,365	-	-	-
- Devolved Formula Capital	2,537,487	-	-	(1,167,090)	1,370,397	1,167,090	-	-
Disabled Facilities Grants	1,122,315	-	-	-	1,122,315	-	-	-
HCA - Travellers	2,062,853	-	-	-	2,062,853	80,000	-	-
HCA - New Build	751,000	-	-	-	751,000	-	-	-
BDUK - Broadband	7,730,117	-	-	-	7,730,117	1,494,560	-	-
Environment Agency	84,002	-	75,200	-	159,202	700,000	32,000	-
DEFRA	55,000	-	-	-	55,000	-	-	-
Cabinet Office	29,358	-	-	-	29,358	-	-	-
Local Government Association	2,160	-	-	-	2,160	-	-	-
	39,037,528	-	111,200	(1,167,090)	37,981,638	5,151,434	1,827,273	-
Other Grants								
English Heritage	65,988	-	-	-	65,988	-	-	-
Sports England	130,214	-	-	-	130,214	-	-	-
Sustrans	25,000	-	11,726	-	36,726	-	-	-
Natural England	165,185	-	-	-	165,185	9,023	-	-
Other Grants	264,606	-	1,420,000	-	1,684,606	50,000	-	-
	650,993	-	1,431,726	-	2,082,719	59,023	-	-
Other Contributions								
Section 106	537,120	-	19,500	-	556,620	-	-	-
Other Contributions	153,837	-	3,500	-	157,337	-	-	-
	690,957	-	23,000	-	713,957	-	-	-
Revenue Contributions to Capital	3,689,008	251,757	137,846	(50,865)	4,027,746	563,108	-	-
Major Repairs Allowance	7,456,526	-	-	-	7,456,526	3,200,000	-	-
Corporate Resources (expectation - Capital Receipts only)	19,239,622	(251,757)	590,519	(2,344,284)	17,234,100	13,296,832	3,500,000	-
Total Confirmed Funding	70,927,680	-	2,280,233	(3,562,239)	69,645,674	22,270,397	5,327,273	-

Shropshire Council - Capital Programme 2014/15 - 2017/18

Funding changes - Period 4-5

Budget Increase/Decreases	2014/15	2015/16	2016/17	2017/18	Details
Prudential Borrowing	(14,058)				Removal of balance of funding for Biomass Boiler scheme as scheme now complete.
Government Grants					
Department of Transport	36,000				Additional LSTF funding from the Department of Transport.
Environment Agency	75,200				New funding for Flood & Water Management Scheme.
Total Government Grants	111,200	-	-	-	
Other Grants					
Sustrans	11,726				Additional funding toward walking & Cycling scheme.
Other Grants	1,420,000	50,000			New funding from the Development Trust for development of Supported living accommodation in Market Drayton.
	1,431,726	50,000	-	-	
Other Contributions					
Section 106	19,500				Section 106 contributions to Highways schemes.
Other Contributions	3,500				Various minor contributions to schemes.
Total Other Contributions	23,000	-	-	-	
Revenue Contributions to Capital	137,846	350,000			£480k contributed to Early Years schemes from underspend of 2013/14 funding as agreed by DfE, plus various minor contributions to school schemes.
Corporate Resources (Capital Receipts/ Prudential Borrowing)	590,519	(37,500)	(50,000)		New capital receipt allocations of: £511k for the Tannery Building Refurbishment – Shrewsbury Hub £150k for essential works required at a smallholding under the Councils Landlord responsibilities and £38,500 for the purchase of a digital projector for Theatre Severn, which will be repaid to capital in future years from the additional income generated for the theatre from shows screened with the projector. £190k has been saved against the existing programme by the removal of the DDA budget as there is no requirement for capital works as the schemes are of a revenue nature.
	2,280,233	362,500	(50,000)	-	
	-	-	-	-	
Re-profiling					
Commissioning					
Community Action	(17,000)	17,000			Re-profile of retention on Whitchurch Civic Centre scheme, as not due until 2015/16.
Waste Management	(325,000)	325,000			Re-profiling of the budget for purchase of land for In Vessel Composting Facility as purchase will not take place this year, but the Council still has a contractual commitment to make this purchase.
Housing Health & Wellbeing	(50,000)	50,000			Re-profiling of funding against Oswestry Area Empty Property Incentive Grant, as all grants will now not be drawdown this year.
Enterprise & Business	(70,000)	70,000			Re-profile of retention on Shrewsbury Business Park Phase II Extension, as not due until 2015/16.
Outdoor Recreation	(50,000)	50,000			Re-profiling of the budget for Oswestry play scheme as scheme will now not proceed this year.
Infrastructure & Growth - Growth Point	(500,000)	500,000			Re-profiling £0.5m unallocated Growth Point funding as no plans for expenditure in 2014/15, following.
Total Commissioning	(1,012,000)	1,012,000	-	-	

Shropshire Council - Capital Programme 2014/15 - 2017/18

Adult Services					
Adult Social Care	(225,969)	225,969			Re-profiling based on updated delivery schedules for schemes.
Total Adult Services	(225,969)	225,969	-	-	
Children's Services					
Learning & Skills	(2,324,270)	2,324,270			Re-profile of monies across the Learning & Skills programme based on updated programme of works that can be delivered in schools this financial year. Largest element is £1.2m against Devolved Formula Capital (DFC), which is funding controlled directly by schools.
Total Children's Services	(2,324,270)	2,324,270	-	-	
Total Re-profiling	(3,562,239)	3,562,239	-	-	