

Shropshire Council - Capital Programme 2014/15 - 2017/18

Capital Programme Summary - Period 12

Scheme Description	Revised Budget Q3 £	Budget Virements Q4 £	Budget Inc/Dec Q4 £	Reprofile to/from future years Q4 £	Revised Budget Q4 14/15 £	Actual Spend 31/03/15	Spend to Budget Variance £	% Budget Spend	Slipped to 2015/16 £	No Longer Required / available £	2015/16 Revised Budget £	2016/17 Revised Budget £	2017/18 Revised Budget £
General Fund													
Commissioning	33,681,630	-	(128,073)	-	33,553,557	27,225,632	6,327,925	81.1%	6,227,925	100,000	36,743,329	25,345,216	16,293,000
Adult Services	4,302,675	-	-	-	4,302,675	3,292,288	1,010,387	76.5%	1,010,386	1	4,971,146	110,000	-
Children's Services	10,960,728	-	(11,679)	-	10,949,049	8,561,473	2,387,576	78.2%	2,387,574	2	12,418,468	5,228,259	7,666,783
Resources & Support	7,255,219	-	(69,315)	-	7,185,904	6,061,955	1,123,949	84.4%	1,123,048	901	4,545,752	60,430	-
Total General Fund	56,200,252	-	(209,067)	-	55,991,185	45,141,347	10,849,838	80.6%	10,748,934	100,903	58,678,695	30,743,905	23,959,783
Housing Revenue Account	10,441,982	-	-	-	10,441,982	9,111,534	1,330,448	87.3%	1,330,447	1	7,911,817	3,843,000	3,550,000
Total Approved Budget	66,642,234	-	(209,067)	-	66,433,167	54,252,882	12,180,285	81.7%	12,079,381	100,904	66,590,512	34,586,905	27,509,783
Approved Self-Financing Borrowing Schemes, not included in main programme pending development of schemes													
Resources & Support	3,791,457	-	-	-	3,791,457						-	-	-
	3,791,457	-	-	-	3,791,457						-	-	-

Scheme Description	Code	Project Manager	Total Approved Scheme Budget £	Previous Years Spend £	Revised Budget Q3 £	Budget Virements Q4 £	Budget Inc/Dec Q4 £	Reprofile to/from future years Q4 £	Revised Budget Q4 £	Actual Spend 31/03/15 £	Spend to Budget Variance £	Slipped to 2015/16 £	No Longer required / available £	RAG Status Scheme on Budget	RAG Status Scheme Progress	2015/16 Revised Budget £	2016/17 Revised Budget £	2017/18 Revised Budget £
Pedestrian & Cycle Facilities																		
Central																		
ITP Central - Castle Street Pedestrian Crossing, Shrewsbury	KTC01	V Merrill			878	-	-	-	878	878	-	-	-	Green	Green	-	-	-
ITP Central - Claremont Bank Pedestrian Crossing Bank, Shrewsbury	KTC02	V Merrill			-	-	-	-	-	-	-	-	-	Green	Green	-	-	-
North																		
ITP North - Wem Mill St/Drawell Lane Pedestrian Crossing, Wem	KTC03	V Merrill			35,000	-	-	-	35,000	17,747	17,253	56	17,197	Green	Green	10,056	-	-
ITP North - Woore, Newcastle Road Footway Improvement	KTC04	V Merrill			5,000	3,009	-	-	8,009	8,009	(0)	-	(0)	Green	Green	37,995	-	-
ITP North - B5069 Rhyn Park St Martins Crossing	KTC05	V Merrill			150,000	(31,057)	-	-	118,943	118,943	(0)	-	(0)	Green	Green	20,000	-	-
ITP North - B5067 Baschurch Pedestrian Crossing	KTC06	V Merrill			6,000	1,950	-	-	7,950	3,989	3,961	-	3,961	Green	Green	45,307	-	-
ITP North - A53 Shawbury Footway Link	KTC07	V Merrill			5,000	1,008	-	-	6,008	6,008	-	-	-	Green	Green	5,313	-	-
ITP North - Trefonen Pedestrian Crossing	KTC08	V Merrill			1,500	(1,500)	-	-	-	-	-	-	-	Green	Green	5,000	-	-
ITP North - Oswestry branch line cycle route (aka Cambrian Railway)	KST11	V Merrill			177,000	-	-	-	177,000	39,151	137,849	-	137,849	Green	Green	140,629	-	-
South																		
ITP South - B4555 Bridgnorth Road Highley	KTC09	V Merrill			6,000	-	-	-	6,000	48	5,952	-	5,952	Green	Green	25,000	-	-
ITP South - A4117 Cleve Hill Pedestrian Crossing	KTC10	V Merrill			10,000	-	-	-	10,000	6,288	3,712	-	3,712	Green	Green	47,282	-	-
ITP South - B4363 Hollybush Road/Underhill Street Pedestrian Crossing	KTC11	V Merrill			3,000	-	-	-	3,000	2,641	359	-	359	Green	Green	21,475	-	-
ITP South - Broseley Road Bridgnorth Road Pedestrian Improvements	KTC12	V Merrill			31,007	-	-	-	31,007	19,608	11,399	-	11,399	Green	Green	1,585	-	-
ITP South - B4373 Wenlock Road & Westgate Crossing, Bridgnorth	KTC13	V Merrill			95,000	(27,061)	-	-	67,939	15,611	52,328	52,328	(0)	Green	Green	60,313	-	-
ITP South - Station Road, Albrighton Pedestrian Facilities	KTC14	V Merrill			6,000	-	-	-	6,000	3,742	2,258	-	2,258	Green	Green	58,816	-	-
ITP South - B4379 Sherriffhales Pedestrian Improvements	KTC15	V Merrill			3,858	-	-	-	3,858	3,518	340	-	340	Green	Green	37,396	-	-
ITP South - A464 Park Street Shifnal Pedestrian Crossing	KTC16	V Merrill			3,472	-	-	-	3,472	3,341	131	-	131	Green	Green	74,517	-	-
ITP South - B4386 Worthen Footway Extension	KTC17	V Merrill			5,000	3,201	-	-	8,201	5,858	2,343	-	2,343	Green	Green	-	-	-
ITP South - B4376 Barrow Pedestrian Safety	KTC18	V Merrill			15,000	(2,932)	-	-	12,068	6,266	5,802	5,802	(0)	Green	Green	8,467	-	-
ITP South - High Street Cleobury Zebra Crossing Enhancement	KTC19	V Merrill			-	-	-	-	-	-	-	-	-	Green	Green	-	-	-
ITP South - Innage Lane to Stanley Lane, Bridgnorth, Junction Im	KTC20	V Merrill			-	-	-	-	-	-	-	-	-	Green	Green	140,000	-	-
Total					558,715	(53,382)			505,333	261,646	243,687	58,186	185,501			739,151		
Signal Enhancements																		
Central																		
ITP Central - Whitchurch Road (Morrison's) Junction Improvement	KTS01	V Merrill			20,000	(14,260)	-	-	5,740	5,740	(0)	-	(0)	Green	Green	-	-	-
ITP Central - Abbey Foregate/Monkmoor traffic signals	KTS02	V Merrill			100,000	37,667	-	-	137,667	137,667	(0)	-	(0)	Green	Green	15,000	-	-
ITP Central - Bellstone/Barker Street crossing Refurbishment/sign	KTS03	V Merrill			-	-	-	-	-	-	-	-	-	Green	Green	-	-	-
ITP Central - Coleham Gyratory	KTS04	V Merrill			-	-	-	-	-	-	-	-	-	Green	Green	-	-	-
North																		
ITP North - A53 Shrewsbury road/Wem road signal Refurbishment	KTS05	V Merrill			20,000	-	-	-	20,000	-	20,000	13,353	6,647	Green	Green	28,353	-	-
ITP North - B5395 Whitchurch 5 ways junction improvement	KTS06	V Merrill			353,757	56,326	-	-	410,083	406,962	3,121	3,121	-	Green	Green	28,121	-	-
South																		
ITP South - A41 Cosford junction signal Refurbishment/sign	KTS07	V Merrill			415,000	35,000	-	-	450,000	447,821	2,179	-	2,179	Green	Green	22,000	-	-
Total					908,757	114,733			1,023,490	998,190	25,300	16,474	8,826			93,474		
Safety/Speed Reductions																		
Central																		
ITP Central - A488 HGV Advance Warning signs	KTR01	V Merrill			71,143	-	-	-	71,143	71,143	(0)	-	(0)	Green	Green	-	-	-
ITP Central - Shrewsbury Town Centre 20mph Extension	KTR02	V Merrill			-	-	-	-	-	-	-	-	-	Green	Green	-	-	-
ITP Central - Lancaster Road Speed Management	KTR03	V Merrill			6,000	(1,586)	-	-	4,414	-	4,414	4,414	-	Green	Green	4,414	-	-
North																		
ITP North - A49 Prees Green Signage	KTR04	V Merrill			8,000	(6,000)	-	-	2,000	1,487	513	-	513	Green	Green	-	-	-
ITP North - A525 Broughall crossroads widening	KTR05	V Merrill			5,000	(3,579)	-	-	1,421	1,421	(0)	-	(0)	Green	Green	30,000	-	-
ITP North - B5069 Moors Bank St Martins speed reduction	KTR06	V Merrill			-	-	-	-	-	-	-	-	-	Green	Green	5,000	-	-
ITP North - Prees Lower Heath speed reduction	KTR07	V Merrill			-	-	-	-	-	-	-	-	-	Green	Green	5,000	-	-
ITP North - B4397 Baschurch speed reduction	KTR08	V Merrill			375	-	-	-	375	375	-	-	-	Green	Green	8,000	-	-
ITP North - B4396 Knockin Village speed reduction	KTR09	V Merrill			-	-	-	-	-	-	-	-	-	Green	Green	5,000	-	-
ITP North - A49 Hadhall to Preston Brock safety	KTR10	V Merrill			5,000	266	-	-	5,266	4,376	890	14	876	Green	Green	12,014	-	-
ITP North - Chirk Road Gobowen speed reduction	KTR11	V Merrill			-	-	-	-	-	-	-	-	-	Green	Green	5,000	-	-
ITP North - B5065 Souton road speed reduction	KTR12	V Merrill			-	-	-	-	-	-	-	-	-	Green	Green	5,000	-	-
ITP North - A49 Prees Higher Heath speed reduction	KTR13	V Merrill			5,000	(167)	-	-	4,833	4,833	-	-	-	Green	Green	12,000	-	-
ITP North - B5063 The Blamer speed reduction	KTR14	V Merrill			-	-	-	-	-	-	-	-	-	Green	Green	5,000	-	-
South																		
ITP South - A442 Norton	KTR15	V Merrill			8,000	-	-	-	8,000	-	8,000	-	8,000	Green	Green	10,000	-	-
ITP South - A456 Burford Speed Reduction	KTR16	V Merrill			33,801	8,865	-	-	42,666	42,624	42	42	(0)	Green	Green	3,482	-	-
ITP South - B4368 Long Medaowend	KTR17	V Merrill			6,000	(747)	-	-	5,253	5,253	-	-	-	Green	Green	-	-	-
ITP South - A5 Burlington safety	KTR18	V Merrill			35,000	(778)	-	-	34,222	-	34,222	34,222	-	Green	Green	34,222	-	-
ITP South - B4176 Upper Aston junction improvement	KTR19	V Merrill			15,000	(11,235)	-	-	3,765	3,448	317	317	-	Green	Green	317	-	-
ITP South - B4555 Severn Centre Highley traffic calming	KTR20	V Merrill			8,000	-	-	-	4,843	666	4,177	-	4,177	Green	Green	28,439	-	-
ITP South - A458 Morville Road Safety Improvements	KTR21	V Merrill			12,000	-	-	-	12,000	2,973	9,027	42	8,985	Green	Green	42	-	-
ITP South - A488 Hope valley safety barrier	KTR22	V Merrill			20,000	-	-	-	20,000	-	20,000	-	20,000	Green	Green	-	-	-
ITP South - Chorley speed limit	KTR23	V Merrill			3,000	-	-	-	3,000	-	3,000	-	3,000	Green	Green	5,000	-	-
ITP South - B4378 Shipton speed limit	KTR24	V Merrill			5,000	-	-	-	5,000	102	4,898	-	4,898	Green	Green	5,000	-	-
ITP South - Ironbridge Road Broseley Speed Reduction	KTR25	V Merrill			17,000	-	-	-	17,000	943	16,057	1,686	14,371	Green	Green	1,686	-	-
ITP South - A4169 Sheinton Street Much Wenlock	KTR26	V Merrill			-	-	-	-	-	-	-	-	-	Green	Green	70,000	-	-
Total					263,319	(18,118)			245,201	139,643	105,558	40,737	64,821			254,616		
Traffic Management																		
Central																		

Scheme Description	Code	Project Manager	Total Approved Scheme Budget £	Previous Years Spend £	Revised Budget Q3 £	Budget Virements Q4 £	Budget Inc/Dec Q4 £	Reprofile to/from future years Q4 £	Revised Budget Q4 £	Actual Spend 31/03/15 £	Spend to Budget Variance £	Slipped to 2015/16 £	No Longer required / available £	RAG Status Scheme on Budget	RAG Status Scheme Progress	2015/16 Revised Budget £	2016/17 Revised Budget £	2017/18 Revised Budget £
Mary Webb - English Classrooms Rewiring	KL084	P Wilson	54,391	-	-	-	-	-	-	-	-	-	-	Green	Green	54,391	-	-
Belvidere Secondary - Rewire Phase 3	KL085	P Wilson	65,400	-	-	-	-	-	-	-	-	-	-	Green	Green	65,400	-	-
St Andrews, Shifnal - Renewal Fan Convectors	KL086	P Wilson	33,300	-	-	-	-	-	-	-	-	-	-	Green	Green	33,300	-	-
Shawbury Primary - Re-roofing Hall	KL087	P Wilson	18,023	-	-	18,022	-	-	18,022	11,391	6,632	6,632	-	Green	Green	6,632	-	-
Thomas Adams Secondary - 1st Phase Rewire of Switch gear & s	KL088	P Wilson	32,700	-	-	-	-	-	-	-	-	-	-	Green	Green	32,700	-	-
Moreton Say Primary - 1st Phase Rewire & Switch Gear	KL089	P Wilson	21,800	-	-	-	-	-	-	-	-	-	-	Green	Green	21,800	-	-
Prees - 3rd Phase Rewire	KL090	P Wilson	35,815	-	-	-	-	-	-	-	-	-	-	Green	Green	35,815	-	-
Hodnet - 3rd Phase Rewire	KL091	P Wilson	43,330	-	-	-	-	-	-	-	-	-	-	Green	Green	43,330	-	-
St Martins - 1st phase secondary rewire	KL092	P Wilson	55,165	-	-	-	-	-	-	-	-	-	-	Green	Green	55,165	-	-
Alveley - replace rotten timber classroom external doors.	KL093	P Wilson	6,540	-	-	-	-	-	-	-	-	-	-	Green	Green	6,540	-	-
Coleham - Reroof pitched roofs phase 2	KL094	P Wilson	109,000	-	-	-	-	-	-	-	-	-	-	Green	Green	109,000	-	-
St Martins - Replace flat roof covering	KL095	P Wilson	87,200	-	-	-	-	-	-	-	-	-	-	Green	Green	87,200	-	-
Market Drayton Infant - Replace windows and doors Phase 2	KL096	P Wilson	65,400	-	-	-	-	-	-	-	-	-	-	Green	Green	65,400	-	-
Oldbury Wells East - Re-roofing Science Block	KL097	P Wilson	91,560	-	-	-	-	-	-	-	-	-	-	Green	Green	91,560	-	-
Sheriffhales - Roof repairs to demountable	KL098	P Wilson	2,180	-	-	-	-	-	-	-	-	-	-	Green	Green	2,180	-	-
St Andrews, Shifnal - Replace Doors	KL099	P Wilson	16,350	-	-	-	-	-	-	-	-	-	-	Green	Green	16,350	-	-
Hadnall - fenestration	KL100	P Wilson	46,870	-	-	-	-	-	-	-	-	-	-	Green	Green	46,870	-	-
Lower Heath Primary - window frames to main building	KL101	P Wilson	16,350	-	-	-	-	-	-	-	-	-	-	Green	Green	16,350	-	-
Burford - Rewire 2nd Phase	KL102	P Wilson	27,250	-	-	-	-	-	-	-	-	-	-	Green	Green	27,250	-	-
Newtown CE Primary - Replace timber framed windows to main s	KL103	P Wilson	19,620	-	-	-	-	-	-	-	-	-	-	Green	Green	19,620	-	-
St Georges - Window fenestration	KL104	P Wilson	70,850	-	-	-	-	-	-	-	-	-	-	Green	Green	70,850	-	-
Oxon - Roofing	KL105	P Wilson	43,600	-	-	-	-	-	-	-	-	-	-	Green	Green	43,600	-	-
Whixal - Roofing	KL106	P Wilson	81,750	-	-	-	-	-	-	-	-	-	-	Green	Green	81,750	-	-
Belvidere School - Reroof Block 1	KL107	P Wilson	109,000	-	-	-	-	-	-	-	-	-	-	Green	Green	109,000	-	-
Ludlow School - Part Humanities block re roof	KL108	P Wilson	87,200	-	-	-	-	-	-	-	-	-	-	Green	Green	87,200	-	-
Shifnal Primary - Electrical services, replacement of lighting	KL109	P Wilson	27,250	-	-	-	-	-	-	-	-	-	-	Green	Green	27,250	-	-
Gobowen Primary - Replace kitchen roof	KL110	P Wilson	10,900	-	-	-	-	-	-	-	-	-	-	Green	Green	10,900	-	-
Welshampton - Replace windows	KL111	P Wilson	16,350	-	-	-	-	-	-	-	-	-	-	Green	Green	16,350	-	-
St Giles - Reroof 2 no. demountables	KL112	P Wilson	43,600	-	-	-	-	-	-	-	-	-	-	Green	Green	43,600	-	-
Hinstock - Demountable windows	KL113	P Wilson	13,080	-	-	-	-	-	-	-	-	-	-	Green	Green	13,080	-	-
Bishops Castle CC - Hall re fenestration	KL114	P Wilson	87,200	-	-	-	-	-	-	-	-	-	-	Green	Green	87,200	-	-
Total					3,877,115	72,855			3,949,970	2,944,076	1,005,894	1,005,893	1			5,456,214	3,432,986	3,432,986
Fire Safety Schemes																		
Fire Safety - Unallocated	KLF00	P Wilson	Ongoing	-	3,158	21,601	-	-	24,759	-	24,759	24,759	-	Green	Green	326,943	-	-
Fire Safety - Bridgnorth St Leonards	K3V32	P Wilson	58,430	57,744	686	-	-	-	686	-	(686)	-	(686)	Green	Green	-	-	-
Fire Safety - Oakmeadow	K3V34	P Wilson	-	-	3,500	(3,500)	-	-	-	-	-	-	-	Green	Green	-	-	-
Fire Safety - Whitchurch Infants	K3V37	P Wilson	22,353	20,507	1,846	-	-	-	1,846	1,846	-	-	-	Green	Green	-	-	-
Fire Safety - Meole Brace Primary	K3V38	P Wilson	5,099	3,786	1,313	-	-	-	1,313	1,313	-	-	-	Green	Green	-	-	-
Fire Safety - Woodlands (Wem)	K3V42	P Wilson	69,456	-	69,456	-	-	-	69,456	47,259	22,197	22,197	-	Green	Green	22,197	-	-
Fire Safety - Coleham	K3V43	P Wilson	21,488	-	23,670	(2,181)	-	-	21,488	21,488	-	-	1	Green	Green	-	-	-
Fire Safety - Greenfields	K3V44	P Wilson	19,997	-	21,249	(1,252)	-	-	19,997	19,997	(686)	-	(686)	Green	Green	-	-	-
Fire Safety - Radbrook	K3V45	P Wilson	19,468	-	-	-	-	-	-	-	-	-	-	Green	Green	19,468	-	-
Fire Safety - Shifnal	K3V46	P Wilson	27,529	-	-	-	-	-	-	-	-	-	-	Green	Green	27,529	-	-
Fire Safety - Whitchurch Infants	K3V47	P Wilson	23,677	-	-	-	-	-	-	-	-	-	-	Green	Green	23,677	-	-
Fire Safety - Highley	K3V48	P Wilson	72,296	-	86,965	(14,668)	-	-	72,297	72,296	-	-	1	Green	Green	-	-	-
Fire Safety - Cleobury Mortimer	KLF07	P Wilson	24,492	-	24,492	-	-	-	24,492	24,492	(686)	-	(686)	Green	Green	-	-	-
Total					236,335				236,335	189,378	46,956	46,956	1			419,814		
Special Education Needs																		
Schools Access Initiative Unallocated	KLD00	P Wilson	Ongoing	-	-	94,534	-	-	94,534	-	94,534	94,534	-	Green	Green	236,038	-	-
SAI - St Andrews Nesscliffe Extension & Internal Works	K3C07	P Wilson	4,291	-	4,291	-	-	-	4,291	4,291	-	-	-	Green	Green	-	-	-
SAI - Internal SEN Equipment	K3C15	P Wilson	9,922	9,922	6,602	(6,602)	-	-	-	-	-	-	-	Green	Green	-	-	-
SAI - Albrighton St Mary's Changing Room	K3C18	P Wilson	52,414	49,387	3,027	-	-	-	3,027	3,027	(686)	-	(686)	Green	Green	-	-	-
SAI - Whitchurch Infants Suspended Ceiling	K3C22	P Wilson	-	-	2,805	(2,805)	-	-	-	-	-	-	-	Green	Green	-	-	-
SAI - Prees Door Widening & Ramps	K3C23	P Wilson	-	-	9,423	(9,423)	-	-	-	-	-	-	-	Green	Green	-	-	-
SAI - Worthen Additional Staff Toilet	K3C24	P Wilson	1,571	1,571	2,168	(2,168)	-	-	-	-	-	-	-	Green	Green	-	-	-
SAI - Belvidere Toilet Adaptions	K3C26	P Wilson	5,561	5,212	347	-	-	-	347	349	(2)	-	(2)	Green	Green	-	-	-
SAI - St Lawrence Level Access	K3C28	P Wilson	500	500	3,675	(3,675)	-	-	-	-	-	-	-	Green	Green	-	-	-
SAI - Whitchurch Junior Toilets Access	K3C30	P Wilson	3,094	-	3,094	-	-	-	3,094	3,094	(686)	-	(686)	Green	Green	-	-	-
SAI - St Georges Disabled Ramp	K3C31	P Wilson	4,304	-	4,849	(545)	-	-	4,304	4,304	(686)	-	(686)	Green	Green	-	-	-
Kettlemere Centre - Lakelands	K3CX0	P Wilson	1,014,540	12,000	796,555	-	-	-	796,555	820,426	(23,871)	(23,871)	-	Green	Green	182,114	-	-
Severndale Outreach Unit - Mary Webb	K3CX3	P Wilson	709,184	709,184	69,316	(69,316)	-	-	-	-	-	-	-	Green	Green	-	-	-
Sundome PRU - Redesignation of Youth Building	K3CX6	P Wilson	136,666	133,901	2,766	-	-	-	2,766	2,765	1	-	1	Green	Green	-	-	-
Woodlands Outreach Ext Works	K3CX7	P Wilson	15,653	-	15,653	(182)	-	-	15,653	15,653	(686)	-	(686)	Green	Green	-	-	-
Woodlands Outreach IT/Telecoms	K3CX8	P Wilson	18,998	-	19,719	(721)	-	-	18,998	18,998	-	-	-	Green	Green	-	-	-
Woodlands Outreach Int Works	K3CX9	P Wilson	15,349	-	14,446	903	-	-	15,349	2,340	13,009	13,009	-	Green	Green	13,009	-	-
Total					958,918				958,918	875,249	83,669	83,671	(2)			431,161		
Contingency																		
Learning & Skills Contingency	K3R25	P Wilson	Ongoing	-	72,855	(72,855)	-	-	-	-	-	-	-	Green	Green	-	-	-
Total					72,855	(72,855)												
Devolved Formula Capital & UIFSM - Allocated by schools		P Wilson	Ongoing	-	1,903,581	(74,404)	(11,679)	-	1,817,498	1,581,669	235,829	235,827	2	Green	Green	2,121,277	-	-

Scheme Description	Code	Project Manager	Total Approved Scheme Budget £	Previous Years Spend £	Revised Budget Q3 £	Budget Virements Q4 £	Budget Inc/Dec Q4 £	Reprofile to/from future years Q4 £	Revised Budget Q4 £	Actual Spend 31/03/15 £	Spend to Budget Variance £	Slipped to 2015/16 £	No Longer required / available £	RAG Status Scheme on Budget	RAG Status Scheme Progress	2015/16 Revised Budget £	2016/17 Revised Budget £	2017/18 Revised Budget £
Total Learning & Skills					10,912,332	-	(11,679)	-	10,900,653	8,561,473	2,339,179	2,339,178	2			12,335,697	5,228,259	7,666,783
Total Children's Services					10,960,728	-	(11,679)	-	10,949,049	8,561,473	2,387,575	2,387,574	2			12,418,468	5,228,259	7,666,783
Resources & Support																		
Customer Care & Support Services																		
Property Services																		
Market Drayton Market Hall	KXX73	S Jackson	598,833	585,133	13,700	-	-	-	13,700	13,700	-	-	-	Green	Green	-	-	-
Lord Hill Statue Repairs	KCS01	S Jackson	70,492	15,368	124,632	-	(69,508)	-	55,124	55,124	-	-	-	Green	Green	-	-	-
Acquisition - Former Oswestry Health Centre	KRP01	S Jackson	340,000	-	340,900	-	-	-	340,900	340,000	900	-	900	Green	Green	-	-	-
Mardol House Acquisition	KRP02	S Jackson	4,161,000	-	4,161,000	-	-	-	4,161,000	4,160,000	1,000	1,000	-	Green	Green	1,000	-	-
Mardol House Adaptation and Refit	KRP03	S Jackson	3,639,000	-	420,221	-	-	-	420,221	167,641	252,580	252,580	-	Green	Green	3,411,929	60,430	-
Total					5,060,453	-	(69,508)	-	4,990,945	4,736,464	254,481	253,580	900					
Estates & Facilities - Energy & Sustainability																		
Shawbury St Marys Solar PV	KRV01	S Law	66,548	-	-	-	193	-	193	193	1	-	1	Green	Green	66,355	-	-
Total					-	-	193	-	193	193	1	-	1			66,355	-	-
Estates & Facilities - Small Holdings																		
The Clamp - Smallholding Refurbishment	KCS03	S Law	149,940	-	31,940	-	-	-	31,940	6,207	25,733	25,733	-				143,733	-
Total					31,940	-	-	-	31,940	6,207	25,733	25,733	-				143,733	-
Estates & Facilities - Gypsy Sites																		
Gypsy Site - Park Hall, Oswestry	K6T01	S Law	520,000	224,986	295,014	-	-	-	295,014	209,798	85,216	85,216	-	Green	Green	85,216	-	-
Gypsy Site - Long Lane, Craven Arms	K6T02	S Law	311,999	192,193	119,807	-	-	-	119,807	75,402	44,405	44,405	-	Green	Green	44,404	-	-
Gypsy Site - Manor House Lane	K6T03	S Law	607,475	13,392	564,083	-	-	-	564,083	295,684	268,399	268,399	-	Green	Green	298,399	-	-
Gypsy Sites - Whittington Phase 2	K6T04	S Law	677,220	-	647,220	-	-	-	647,220	352,234	294,986	294,986	-	Green	Green	324,986	-	-
Gypsy Sites - Craven Arms Phase 2	K6T05	S Law	483,729	-	463,729	-	-	-	463,729	331,027	132,702	132,702	-	Green	Green	152,702	-	-
Total					2,089,853	-	-	-	2,089,853	1,264,146	825,707	825,707	-			905,707	-	-
Total Customer Care & Support Services					7,182,246	-	(69,315)	-	7,112,931	6,007,010	1,105,921	1,105,020	901			4,527,724	60,430	-
Legal Strategy & Democratic																		
Elections																		
Ballot Booth Replacement Programme	KLGO1	S Ijewsky	43,615	-	43,615	-	-	-	43,615	43,615	-	-	-	Green	Green	-	-	-
A3 Forms Hardware Funding	KLGO2	S Ijewsky	29,358	-	29,358	-	-	-	29,358	11,330	18,028	18,028	-	Green	Green	18,028	-	-
Total					72,973	-	-	-	72,973	54,945	18,028	18,028	-			18,028	-	-
Total Resources & Support					7,255,219	-	(69,315)	-	7,185,904	6,061,955	1,123,949	1,123,048	901			4,545,752	60,430	-
Total General Fund Capital Programme					56,200,252	-	(209,067)	-	55,991,185	45,141,347	10,849,836	10,748,934	100,903			58,678,695	30,743,905	23,959,783

Scheme Description	Code	Project Manager	Total Approved Scheme Budget £	Previous Years Spend £	Revised Budget Q3 £	Budget Virements Q4 £	Budget Inc/Dec Q4 £	Reprofile to/from future years Q4 £	Revised Budget Q4 £	Actual Spend 31/03/15 £	Spend to Budget Variance £	Slipped to 2015/16 £	No Longer required / available £	RAG Status on Budget	RAG Status Scheme Progress	2015/16 Revised Budget £	2016/17 Revised Budget £	2017/18 Revised Budget £
Housing Revenue Account																		
Major Repairs Programme - SC Contracts																		
Housing Major Repairs Programme	K5P01	A Begley	Ongoing	-	109,412	49,947	-	-	159,359	-	159,359	159,359	-	Green	Green	159,359	3,600,000	3,550,000
Disabled Adaptations	K5P24	A Begley	Ongoing	-	129,642	(20,000)	-	-	109,642	96,779	12,863	12,863	-	Green	Green	12,863	-	-
Replacement Doors	K5P41	A Begley	Ongoing	-	18,177	-	-	-	18,177	18,177	-	-	-	Green	Green	-	-	-
Roofing	K5P42	A Begley	Ongoing	-	-	-	-	-	-	-	-	-	-	Green	Green	-	-	-
Heating Installations	K5P43	A Begley	Ongoing	-	3,284	-	-	-	3,284	3,284	-	-	-	Green	Green	-	-	-
Heating/Kitchen Void Works	K5P44	A Begley	Ongoing	-	279,652	-	-	-	279,652	259,794	19,858	19,858	-	Green	Green	19,858	-	-
Asbestos Removal	K5P45	A Begley	Ongoing	-	225,277	-	-	-	225,277	171,363	53,914	53,914	-	Green	Green	53,914	-	-
Major Works Programme	K5P56	A Begley	Ongoing	-	-	-	-	-	-	-	-	-	-	Green	Green	-	-	-
Total					765,444	29,947			795,391	549,395	245,996	245,995	1			245,994	3,600,000	3,550,000
Major Repairs Programme - STAR Housing Contracts																		
STAR Rewires	K5R02	A Begley	800,001	163,014	336,987	-	-	-	336,987	304,813	32,174	32,174	-	Green	Green	332,174	-	-
STAR Heating Installation Works	K5R03	A Begley	165,033	150,879	50,825	(36,671)	-	-	14,154	14,154	-	-	-	Green	Green	-	-	-
STAR Electrical Remedial Works	K5R04	A Begley	609,316	109,316	350,000	-	-	-	350,000	243,576	106,424	106,424	-	Green	Green	256,424	-	-
STAR Roofing	K5R05	A Begley	550,000	-	250,000	-	-	-	250,000	206,028	43,972	43,972	-	Green	Green	343,972	-	-
STAR Major Works	K5R06	A Begley	345,091	20,765	150,000	25,046	-	-	175,046	157,706	17,340	17,340	-	Green	Green	166,620	-	-
STAR Kitchens & Bathrooms	K5R07	A Begley	1,505,800	207,521	861,923	(13,644)	-	-	848,279	848,279	-	-	-	Green	Green	450,000	-	-
STAR Fire Safety Works	K5R08	A Begley	244,000	44,570	99,430	-	-	-	99,430	52,186	47,244	47,244	-	Green	Green	147,244	-	-
STAR One Off Doors	K5R09	A Begley	50,000	-	50,000	-	-	-	50,000	33,782	16,218	16,218	-	Green	Green	16,218	-	-
STAR Replacement Lighting & Major Works, Castlefields Oswestry	K5R10	A Begley	13,322	-	18,000	(4,678)	-	-	13,322	13,322	()	-	()	Green	Green	-	-	-
STAR External Doors	K5R11	A Begley	218,000	-	50,000	-	-	-	50,000	975	49,025	49,025	-	Green	Green	217,025	-	-
STAR External Wall Insulation	K5R12	A Begley	900,000	-	100,000	-	-	-	100,000	6,395	93,605	93,605	-	Green	Green	893,605	-	-
STAR Disabled Aids & Adaptations	K5R13	A Begley	500,001	-	250,000	-	-	-	250,000	236,076	13,924	13,924	-	Green	Green	263,925	-	-
STAR Heating Insulation Works (Liberty)	K5R14	A Begley	1,750,000	-	950,000	-	-	-	950,000	819,652	130,348	130,348	-	Green	Green	930,348	-	-
STAR Sewage Treatment Works	KSH01	A Begley	70,000	-	-	-	-	-	-	-	-	-	-	Green	Green	70,000	-	-
STAR Asbestos Removal	KSH02	A Begley	200,000	-	-	-	-	-	-	-	-	-	-	Green	Green	200,000	-	-
STAR Kitchens & Bathrooms Voids	KSH03	A Begley	250,000	-	-	-	-	-	-	-	-	-	-	Green	Green	250,000	-	-
STAR Oswestry Castlefields Regeneration	KSH04	A Begley	150,000	-	-	-	-	-	-	-	-	-	-	Green	Green	150,000	-	-
Total					3,517,165	(29,947)			3,487,218	2,936,944	550,274	550,274				4,687,555		
House re-purchases																		
House re-purchases	K5RP1	A Begley	Ongoing	-	60,030	-	-	-	60,030	60,030	-	-	-	Green	Green	-	-	-
Total					60,030				60,030	60,030								
New Build Programme																		
Housing New Build Programme - Phase 1	K5NB1	A Begley	7,395,130	1,208,697	6,099,343	-	-	-	6,099,343	5,565,165	534,178	534,178	-	Green	Green	621,268	-	-
Housing New Build Programme - Phase 2	K5NB2	A Begley	2,600,000	-	-	-	-	-	-	-	-	-	-	Green	Green	2,357,000	243,000	-
Total					6,099,343				6,099,343	5,565,165	534,178	534,178				2,978,268	243,000	
Total Housing Revenue Account																		
					10,441,982				10,441,982	9,111,534	1,330,448	1,330,447	1			7,911,817	3,843,000	3,550,000
Total Capital Programme																		
					66,642,234		(209,067)		66,433,167	54,252,882	12,180,284	12,079,381	100,904			66,590,512	34,586,905	27,509,783

Financing	Revised Budget Q3 £	Budget Virements Q4 £	Budget Inc/Dec Q4 £	Reprofile to/from future years Q4 £	Revised Budget Q4 14/15 £	2015/16 Revised Budget £	2016/17 Revised Budget £	2017/18 Revised Budget £
Self Financed Prudential Borrowing	4,581,221	-	-	-	4,581,221	3,111,929	60,430	-
Government Grants								
Department for Transport	18,578,888	-	(36,000)	-	18,542,888	18,124,000	16,750,000	16,293,000
Department for Health	808,163	-	-	-	808,163	776,000	-	-
Department for Education								
- Condition Capital Grant	4,275,499	-	-	-	4,275,499	3,432,986	3,432,986	3,432,986
- Basic Need Capital Grant	492,821	-	-	-	492,821	1,709,784	1,795,273	1,784,013
- Universal Infant Free School Meals	587,150	-	-	-	587,150	-	-	-
- Devolved Formula Capital	1,316,962	1,907	(60,902)	-	1,257,967	2,012,814	-	-
Disabled Facilities Grants	1,122,315	-	-	-	1,122,315	1,379,128	-	-
HCA - Travellers	2,062,853	-	-	-	2,062,853	905,707	-	-
HCA - New Build	751,000	-	-	-	751,000	-	-	-
BDUK - Broadband	5,939,611	-	-	-	5,939,611	4,234,554	-	-
Environment Agency	159,202	-	-	-	159,202	752,905	32,000	-
DEFRA	55,000	-	23,534	-	78,534	-	-	-
Cabinet Office	29,358	-	-	-	29,358	-	-	-
Local Enterprise Partnership (LEP) Fund	97,000	-	-	-	97,000	25,601	-	-
Local Government Association	2,160	-	-	-	2,160	-	-	-
	36,277,982	1,907	(73,368)	-	36,206,521	33,353,479	22,010,259	21,509,999
Other Grants								
English Heritage	65,988	-	(37,346)	-	28,642	2,062	-	-
Sports England	78,594	-	-	-	78,594	-	-	-
Sustrans	36,726	-	-	-	36,726	-	-	-
Natural England	165,185	-	-	-	165,185	84,022	-	-
Other Grants	1,644,606	-	-	-	1,644,606	553,550	-	-
	1,991,099	-	(37,346)	-	1,953,753	639,634	-	-
Other Contributions								
Section 106	624,724	3,000	(8,586)	-	619,138	48,569	-	-
Community Infrastructure Levy (CIL)	11,500	-	-	-	11,500	-	-	-
Other Contributions	276,732	-	-	-	276,732	49,109	-	-
	912,956	3,000	(8,586)	-	907,370	97,678	-	-
Revenue Contributions to Capital	4,442,708	38,500	73,071	-	4,554,279	3,034,127	-	-
Major Repairs Allowance	7,456,526	-	-	-	7,456,526	5,777,757	3,600,000	3,550,000
Corporate Resources (expectation - Capital Receipts only)	10,979,742	(43,407)	(162,838)	-	10,773,497	20,575,908	8,916,216	2,449,784
Total Confirmed Funding	66,642,234	-	(209,067)	-	66,433,167	66,590,512	34,586,905	27,509,783

Shropshire Council - Capital Programme 2014/15 - 2017/18

Funding changes - Period 12

Budget Increase/Decreases	2014/15	2015/16	2016/17	2017/18	
Self Financed Prudential Borrowing		199,632			Increase in budget for Mardol House Refurbishment refurbishment to the £7.5m approved by Council for the whole project.
Government Grants					
Department for Transport	(36,000)				Grant funding transferred to revenue.
Department for Education					
- Condition Capital Grant		3,432,986	3,432,986	3,432,986	New future years grant allocation.
- Basic Need Capital Grant				1,784,013	New future years grant allocation.
- Devolved Formula Capital	(60,902)	757,373			Removal of funding as schools transferred to Academy. New future years grant allocation.
Disabled Facilities Grant		128			
DEFRA	23,534				Increase in funding for Repair & Renewal Flood Grant scheme.
Total Government Grants	(73,368)	4,190,487	3,432,986	5,216,999	
Other Grants					
English Heritage	(37,346)				Removal of funding for completed scheme.
Total Other Grants	(37,346)				
Other Contributions					
Section 106	(8,586)				Removal of funding for completed scheme.
Other Contributions		49,109			
Total Other Contributions	(8,586)	49,109	-	-	
Revenue Contributions to Capital	73,071	1,044,704			Minor school revenue contribution to schemes in 2014/15. Significant increases in 2015/16 are £500k of capitalised DSG allocated school kitchen schemes; £200k of New Homes Bonus monies allocated to Whitchurch Area Empty Property Incentive Grant and £300k allocated towards the Mardol House Refurbishment scheme.
Major Repairs Allowance		280			
Corporate Resources	(162,838)	66,355			Removal of minor underspends on completed schemes, offset by new allocation of funding for Solar PV scheme.
	(209,067)	5,550,567	3,432,986	5,216,999	
	-	-	-	-	