

**Shropshire Council - Capital Programme 2015/16 - 2018/19****Capital Programme Summary - Period 3**

Scheme Description	Revised Budget Outturn 14/15 £	Budget Virements Q1 £	Budget Inc/Dec Q1 £	Reprofile to/from future years Q1 £	Revised Budget Q1 15/16 £	Actual Spend 26/06/15	Spend to Budget Variance £	% Budget Spend	Outturn Projection £	Outturn Projection Variance £	Outturn % of Budget	2016/17 Revised Budget £
<b>General Fund</b>												
Commissioning	37,214,555	-	303,306	(1,670,000)	35,847,861	3,438,474	32,409,387	9.6%	35,847,861	-	100.00%	27,335,216
Adult Services	4,499,920	-	-	(550,000)	3,949,920	366,505	3,583,415	9.3%	3,949,920	-	100.00%	660,000
Children's Services	12,418,468	-	7,241	-	12,425,709	966,045	11,459,664	7.8%	12,425,709	-	100.00%	5,228,259
Resources & Support	4,545,752	-	279,970	-	4,825,722	1,352,946	3,472,776	28.0%	4,825,722	-	100.00%	60,430
<b>Total General Fund</b>	<b>58,678,695</b>	<b>-</b>	<b>590,517</b>	<b>(2,220,000)</b>	<b>57,049,212</b>	<b>6,123,970</b>	<b>50,925,242</b>	<b>10.7%</b>	<b>57,049,212</b>	<b>-</b>	<b>100%</b>	<b>33,283,905</b>
Housing Revenue Account	7,911,817	-	1,210	-	7,913,027	755,246	7,157,781	9.5%	7,913,027	-	100%	3,843,000
<b>Total Approved Budget</b>	<b>66,590,512</b>	<b>-</b>	<b>591,727</b>	<b>(2,220,000)</b>	<b>64,962,239</b>	<b>6,879,215</b>	<b>58,083,024</b>	<b>10.6%</b>	<b>64,962,239</b>	<b>-</b>	<b>100%</b>	<b>37,126,905</b>

**RAG Analysis on Schemes****For Current year outturn expenditure on budget:**

<b>Red</b>	Programmes that have a forecast outturn in excess of 10% of the current scheme budget
<b>Amber</b>	Programmes that have a forecast outturn in excess of 5% of the current scheme budget.
<b>Green</b>	Programmes that have a forecast outturn of less than or equal to the current programme.

**Scheme progress:**

<b>Red</b>	Scheme is significantly below profile at current period and not expected to deliver as original profile.
<b>Amber</b>	Scheme is below profile at current period and scheme will not deliver as original profile.
<b>Green</b>	Scheme on profile at current period and expected to be delivered as original profile.





















Scheme Description	Code	Project Manager	Total Approved Scheme Budget £	Previous Years Spend £	Revised Budget Outturn 2014/15 £	Budget Virements Q1 £	Budget Inc/Dec Q1 £	Reprofile to/from future years Q1 £	Revised Budget Q1 £	Actual Spend 26/06/15 £	Spend to Budget Variance £	Outturn Projection £	Outturn Variance Projection £	RAG Status Scheme on Budget	RAG Status Scheme Progress	Note	2016/17 Revised Budget £	2017/18 Revised Budget £	2018/19 Revised Budget £
<b>Housing Revenue Account</b>																			
<b>Major Repairs Programme - SC Contracts</b>																			
Housing Major Repairs Programme	K5P01	A Begley	Ongoing		159,359	-	-	-	159,359	-	159,359	159,359	-	Green	Green		3,600,000	3,550,000	-
Disabled Adaptations	K5P24	A Begley	Ongoing		12,863	-	-	-	12,863	-	12,863	12,863	-	Green	Green		-	-	-
Heating/Kitchen Void Works	K5P44	A Begley	Ongoing		19,858	-	-	-	19,858	-	19,858	19,858	-	Green	Green		-	-	-
Asbestos Removal	K5P45	A Begley	Ongoing		53,914	-	-	-	53,914	2,225	51,689	53,914	-	Green	Green		-	-	-
<b>Total</b>					<b>245,994</b>	-	-	-	<b>245,994</b>	<b>2,225</b>	<b>243,769</b>	<b>245,994</b>	-				<b>3,600,000</b>	<b>3,550,000</b>	-
<b>Major Repairs Programme - STAR Housing Contracts</b>																			
STAR Rewires	K5R02	A Begley	800,001	467,827	332,174	-	-	-	332,174	68,373	263,801	332,174	-	Green	Green		-	-	-
STAR Electrical Remedial Works	K5R04	A Begley	609,316	352,892	256,424	-	-	-	256,424	39,289	217,135	256,424	-	Green	Green		-	-	-
STAR Roofing	K5R05	A Begley	550,000	206,028	343,972	-	-	-	343,972	-	343,972	343,972	-	Green	Green		-	-	-
STAR Major Works	K5R06	A Begley	345,091	178,471	166,620	-	-	-	166,620	21,412	145,208	166,620	-	Green	Green		-	-	-
STAR Kitchens & Bathrooms	K5R07	A Begley	1,505,800	1,055,800	450,000	-	-	-	450,000	8,704	441,296	450,000	-	Green	Green		-	-	-
STAR Fire Safety Works	K5R08	A Begley	244,000	96,756	147,244	-	-	-	147,244	11,380	135,864	147,244	-	Green	Green		-	-	-
STAR One Off Doors	K5R09	A Begley	50,000	33,782	16,218	-	-	-	16,218	5,123	11,095	16,218	-	Green	Green		-	-	-
STAR External Doors	K5R11	A Begley	218,000	975	217,025	-	-	-	217,025	-	217,025	217,025	-	Green	Green		-	-	-
STAR External Wall Insulation	K5R12	A Begley	900,000	6,395	893,605	-	-	-	893,605	142,606	750,999	893,605	-	Green	Green		-	-	-
STAR Disabled Aids & Adaptations	K5R13	A Begley	500,001	236,076	263,925	-	-	-	263,925	41,245	222,680	263,925	-	Green	Green		-	-	-
STAR Heating Insulation Works (Liberty)	K5R14	A Begley	1,750,000	819,652	930,348	-	-	-	930,348	123,150	807,198	930,348	-	Green	Green		-	-	-
STAR Sewage Treatment Works	KSH01	A Begley	70,000	-	70,000	-	-	-	70,000	-	70,000	70,000	-	Green	Green		-	-	-
STAR Asbestos Removal	KSH02	A Begley	200,000	-	200,000	-	-	-	200,000	10,850	189,150	200,000	-	Green	Green		-	-	-
STAR Kitchens & Bathrooms Voids	KSH03	A Begley	250,000	-	250,000	-	-	-	250,000	24,717	225,283	250,000	-	Green	Green		-	-	-
STAR Oswestry Castlefields Regeneration	KSH04	A Begley	150,000	-	150,000	-	-	-	150,000	-	150,000	150,000	-	Green	Green		-	-	-
<b>Total</b>					<b>4,687,555</b>	-	-	-	<b>4,687,555</b>	<b>496,850</b>	<b>4,190,705</b>	<b>4,687,555</b>	-				-	-	-
<b>New Build Programme</b>																			
Housing New Build Programme - Phase 1	K5NB1	A Begley	7,396,340	6,773,862	621,268	-	1,210	-	622,478	248,784	373,694	622,478	-	Green	Green		-	-	-
Housing New Build Programme - Phase 2	K5NB2	A Begley	2,600,000	-	2,357,000	-	-	-	2,357,000	7,387	2,349,613	2,357,000	-	Green	Green		243,000	-	-
<b>Total</b>					<b>2,978,268</b>	-	<b>1,210</b>	-	<b>2,979,478</b>	<b>256,171</b>	<b>2,723,307</b>	<b>2,979,478</b>	-				<b>243,000</b>	-	-
<b>Total Housing Revenue Account</b>																			
					<b>7,911,817</b>	-	<b>1,210</b>	-	<b>7,913,027</b>	<b>755,246</b>	<b>7,157,781</b>	<b>7,913,027</b>	-				<b>3,843,000</b>	<b>3,550,000</b>	-
<b>Total Capital Programme</b>																			
					<b>66,590,512</b>	-	<b>591,727</b>	<b>(2,220,000)</b>	<b>64,962,239</b>	<b>6,879,215</b>	<b>58,081,888</b>	<b>64,962,239</b>	-				<b>37,126,905</b>	<b>27,829,783</b>	<b>70,000</b>

# Shropshire Council - Capital Programme 2015/16 - 2018/19

Financing	B/F Budget 2015/16 £	Budget Virements Q1 £	Budget Inc/Dec Q1 £	Reprofile to/from future years Q1 £	Revised Budget Q2 15/16 £	2016/17 Revised Budget £	2017/18 Revised Budget £	2018/19 Revised Budget £
<b>Self Financed Prudential Borrowing</b>	<b>3,111,929</b>	-	-	-	<b>3,111,929</b>	<b>60,430</b>	-	-
<b>Government Grants</b>								
Department for Transport	18,124,000	-	-	-	18,124,000	16,750,000	16,293,000	-
Department for Health - Social Care Capital Grant	776,000	-	-	-	776,000	-	-	-
Department for Health - Disabled Facilities Grants	1,379,128	-	-	-	1,379,128	-	-	-
Department for Education								
- Condition Capital Grant	3,432,986	-	-	-	3,432,986	3,432,986	3,432,986	-
- Basic Need Capital Grant	1,709,784	-	-	-	1,709,784	1,795,273	1,784,013	-
- Devolved Formula Capital	2,012,814	-	7,431	-	2,020,245	-	-	-
HCA - Travellers	905,707	-	-	-	905,707	-	-	-
BDUK - Broadband	4,234,554	-	-	-	4,234,554	-	-	-
Environment Agency	752,905	-	70,000	-	822,905	102,000	70,000	70,000
DEFRA	-	-	5,708	-	5,708	-	-	-
Local Enterprise Partnership (LEP) Fund	25,601	-	-	-	25,601	-	-	-
	<b>33,353,479</b>	-	<b>83,139</b>	-	<b>33,436,618</b>	<b>22,080,259</b>	<b>21,579,999</b>	<b>70,000</b>
<b>Other Grants</b>								
English Heritage	2,062	-	-	-	2,062	-	-	-
Natural England	84,022	-	-	-	84,022	-	-	-
Sports England	-	-	5,987	-	5,987	-	-	-
Other Grants	553,550	-	-	-	553,550	-	-	-
	<b>639,634</b>	-	<b>5,987</b>	-	<b>645,621</b>	-	-	-
<b>Other Contributions</b>								
Section 106	48,569	-	163,619	-	212,188	-	-	-
Other Contributions	49,109	-	9,202	-	58,311	-	-	-
	<b>97,678</b>	-	<b>172,821</b>	-	<b>270,499</b>	-	-	-
<b>Revenue Contributions to Capital</b>	<b>3,034,127</b>	-	<b>49,810</b>	<b>(120,000)</b>	<b>2,963,937</b>	<b>370,000</b>	<b>250,000</b>	-
<b>Major Repairs Allowance</b>	<b>5,777,757</b>	-	-	-	<b>5,777,757</b>	<b>3,600,000</b>	<b>3,550,000</b>	-
<b>Corporate Resources (expectation - Capital Receipts only)</b>	<b>20,575,908</b>	-	<b>279,970</b>	<b>(2,100,000)</b>	<b>18,755,878</b>	<b>11,016,216</b>	<b>2,449,784</b>	-
<b>Total Confirmed Funding</b>	<b>66,590,512</b>	-	<b>591,727</b>	<b>(2,220,000)</b>	<b>64,962,239</b>	<b>37,126,905</b>	<b>27,829,783</b>	<b>70,000</b>

## Funding changes - Quarter 1

Budget Increase/Decrease	2015/16	2016/17	2017/18	2018/19	Details
<b>Government Grant</b>					
Department for Education - DFC	7,431				Additional grant for school that was planned to have transferred to an Academy, but transfer did not take place.
Environment Agency	70,000	70,000	70,000	70,000	New funding for Shropshire Slow the Flow Project.
DEFRA	5,708				
<b>Total Government Grants</b>	<b>83,139</b>	<b>70,000</b>	<b>70,000</b>	<b>70,000</b>	
<b>Other Grants</b>					
Sports England	5,987				Increase in funding to Outdoor Recreation project
<b>Total Other Grants</b>	<b>5,987</b>	<b>-</b>	<b>-</b>	<b>-</b>	
<b>Other Contributions</b>					
Section 106	163,619				S106 funding for Affordable Housing, Highways and Play Schemes.
Other Contributions	9,202				Contributions to Highways and Housing Schemes
<b>Total Other Contributions</b>	<b>172,821</b>	<b>-</b>	<b>-</b>	<b>-</b>	
Revenue Contributions to Capital	49,810	250,000	250,000		New Homes bonus funding to a new Shropshire Countywide Empty Property Incentive Grant scheme.
<b>Capital Receipts</b>	<b>279,970</b>				
	<b>591,727</b>	<b>320,000</b>	<b>320,000</b>	<b>70,000</b>	
	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	
<b>Re-profiling</b>					
<b>Commissioning</b>					
Outdoor Recreation	(50,000)	50,000			Scheme yet to be agreed, so re-profiled as will now not be delivered in 2015/16.
Infrastructure & Growth - Growth Point	(1,500,000)	1,500,000			£0.5m on Shrewsbury Growth Point pending outcome of Service re-design and decision on priority projects to be taken forward. £1m on Shrewsbury Flaxmill project as terms of land transfer to English Heritage are yet to be agreed and timetable for delivery of the scheme; as a result Shropshire Council's grant funding to the scheme is unlikely to be drawn down this financial year.
Planning Policy - Affordable Housing	(120,000)	120,000			Delayed start to Drapers Almshouses scheme means only 50% of the funding will now be drawn down in 2015/16.
	<b>(1,670,000)</b>	<b>1,670,000</b>	<b>-</b>	<b>-</b>	
<b>Adult Services</b>					
Social Care	(550,000)	550,000			£0.55m has been re-profiled on the next 3 supported living bungalow schemes, as these will now not be delivered until 2016/17.
	<b>(550,000)</b>	<b>550,000</b>	<b>-</b>	<b>-</b>	
	<b>(2,220,000)</b>	<b>2,220,000</b>	<b>-</b>	<b>-</b>	