

## Shropshire Council - Capital Programme 2015/16 - 2018/19

### Capital Programme Summary - Period 5

Scheme Description	Revised Budget Q1 15/16 £	Budget Virements Q2 £	Budget Inc/Dec Q2 £	Reprofile to/from future years Q2 £	Revised Budget Q2 15/16 £	Actual Spend 28/08/15	Spend to Budget Variance £	% Budget Spend	Outturn Projection £	Outturn Projection Variance £	Outturn % of Budget	2016/17 Revised Budget £	2017/18 Revised Budget £	2018/19 Revised Budget £
<b>General Fund</b>														
Commissioning	35,847,861	-	157,326	(1,649,403)	34,355,784	7,436,128	26,919,656	21.6%	34,355,784	-	100.00%	29,872,724	16,834,000	70,000
Adult Services	3,949,920	-	-	-	3,949,920	664,604	3,285,316	16.8%	3,949,920	-	100.00%	660,000	-	-
Children's Services	12,425,709	-	-	(1,165,923)	11,259,786	2,022,111	9,237,675	18.0%	11,259,786	-	100.00%	6,394,182	7,666,783	-
Resources & Support	4,825,722	-	-	-	4,825,722	3,121,238	1,704,484	64.7%	4,825,722	-	100.00%	60,430	-	-
<b>Total General Fund</b>	<b>57,049,212</b>	<b>-</b>	<b>157,326</b>	<b>(2,815,326)</b>	<b>54,391,212</b>	<b>13,244,081</b>	<b>41,147,131</b>	<b>24.3%</b>	<b>54,391,212</b>	<b>-</b>	<b>100%</b>	<b>36,987,336</b>	<b>24,500,783</b>	<b>70,000</b>
Housing Revenue Account	7,913,027	-	(220,000)	(99,913)	7,593,114	1,114,219	6,478,895	14.7%	7,593,114	-	100%	3,942,913	3,550,000	-
<b>Total Approved Budget</b>	<b>64,962,239</b>	<b>-</b>	<b>(62,674)</b>	<b>(2,915,239)</b>	<b>61,984,326</b>	<b>14,358,300</b>	<b>47,626,026</b>	<b>23.2%</b>	<b>61,984,326</b>	<b>-</b>	<b>100%</b>	<b>40,930,249</b>	<b>28,050,783</b>	<b>70,000</b>

#### RAG Analysis on Schemes

##### For Current year outturn expenditure on budget:

Red	Programmes that have a forecast outturn in excess of 10% of the current scheme budget
Amber	Programmes that have a forecast outturn in excess of 5% of the current scheme budget.
Green	Programmes that have a forecast outturn of less than or equal to the current programme.

##### Scheme progress:

Red	Scheme is significantly below profile at current period and not expected to deliver as original profile.
Amber	Scheme is below profile at current period and scheme will not deliver as original profile.
Green	Scheme on profile at current period and expected to be delivered as original profile.









## Shropshire Council - Capital Programme 2015/16 - 2018/19

## Capital Scheme Details Period 5 2015/16

Scheme Description	Code	Project Manager	Total Approved Scheme Budget £	Previous Years Spend £	Revised Budget Q1 2015/16 £	Budget Virements Q2 £	Budget Inc/Dec Q2 £	Reprofile to/from future years Q2 £	Revised Budget Q2 £	Actual Spend 28/08/15 £	Spend to Budget Variance £	Outturn Projection £	Outturn Variance Projection £	RAG Status Scheme on Budget	RAG Status Scheme Progress	Note	2016/17 Revised Budget £	2017/18 Revised Budget £	2018/19 Revised Budget £	
<b>Planning Policy - Affordable Housing</b>																				
Affordable Housing - Rolling Fund	K6AHG	A Mortimer	Ongoing	-	200,580	-	-	(100,000)	100,580	-	100,580	100,580	-	Green	Green		100,000	-	-	
Shrewsbury Self Build Scheme	K6AHT	A Mortimer	300,000	7,773	292,227	-	-	-	292,227	7,109	285,118	292,227	-	Green	Green		-	-	-	
Drapers Almshouses	K6AHU	A Mortimer	240,000	-	120,000	-	-	-	120,000	-	120,000	120,000	-	Green	Green		120,000	-	-	
Ellesmere Rd, Shrewsbury - Extra Care Scheme	KBH01	A Mortimer	340,000	-	-	-	170,000	-	170,000	-	170,000	170,000	-	Green	Green		170,000	-	-	
Community Led Affordable Housing Grant Scheme	K6AHV	A Mortimer	1,443,000	1,212,000	231,000	-	-	-	231,000	87,000	144,000	231,000	-	Green	Green		-	-	-	
Affordable Housing Contributions Grant Scheme (S106)	K6AHW	A Mortimer	152,000	40,000	112,000	-	-	-	112,000	-	112,000	112,000	-	Green	Green		-	-	-	
<b>Total</b>					<b>955,807</b>		<b>170,000</b>	<b>(100,000)</b>	<b>1,025,807</b>	<b>94,109</b>	<b>931,698</b>	<b>1,025,807</b>					<b>390,000</b>			
<b>Broadband</b>																				
Broadband Project - Milestone 0	KB000	C Taylor	874,700	573,220	182,173	-	-	-	182,173	75,017	107,156	182,173	-	Green	Green		119,307	-	-	
Broadband Project - Milestone 1	KB001	C Taylor	9,957,510	3,139,195	4,701,080	-	-	-	4,701,080	752,358	3,948,722	4,701,080	-	Green	Green		2,117,235	-	-	
Broadband Project - Milestone 2	KB002	C Taylor	4,912,390	1,347,288	2,820,685	-	-	-	2,820,685	394,885	2,425,800	2,820,685	-	Green	Green		744,417	-	-	
Broadband Project - Milestone 3	KB003	C Taylor	1,749,657	-	-	-	-	-	-	-	-	-	-	Green	Green		1,749,657	-	-	
<b>Total</b>					<b>7,703,938</b>				<b>7,703,938</b>	<b>1,222,260</b>	<b>6,481,678</b>	<b>7,703,938</b>					<b>4,730,616</b>			
<b>Total Business Growth and Prosperity</b>									<b>11,675,791</b>		<b>114,862</b>	<b>(500,000)</b>	<b>11,290,653</b>	<b>1,891,530</b>	<b>9,399,123</b>	<b>11,290,653</b>		<b>10,578,216</b>		
<b>Public Protection</b>																				
<b>Private Sector Housing</b>																				
Market Drayton Empty Property Incentive Grant	K5P14	K Collier	338,198	170,744	129,256	38,198	-	-	167,454	167,454	-	167,454	-	Green	Green		-	-	-	
Oswestry Area Empty Property Incentive Grant	K5P15	K Collier	100,000	58,030	41,970	-	-	-	41,970	-	41,970	41,970	-	Green	Green		-	-	-	
Whitchurch Area Empty Property Incentive Grant	K5P17	K Collier	200,000	-	200,000	-	-	-	200,000	-	200,000	200,000	-	Green	Green		-	-	-	
Shropshire County Empty Property Incentive Grant	KPS01	K Collier	611,802	-	150,000	(38,198)	-	-	111,802	-	111,802	111,802	-	Green	Green		250,000	250,000	-	
<b>Total</b>					<b>521,226</b>				<b>521,226</b>	<b>167,454</b>	<b>353,772</b>	<b>521,226</b>					<b>250,000</b>	<b>250,000</b>		
<b>Total Public Protection</b>									<b>521,226</b>	<b>167,454</b>	<b>353,772</b>	<b>521,226</b>					<b>250,000</b>	<b>250,000</b>		
<b>Total Commissioning</b>									<b>35,847,861</b>		<b>157,326</b>	<b>(1,649,403)</b>	<b>34,355,784</b>	<b>7,436,128</b>	<b>26,919,656</b>	<b>34,355,784</b>		<b>29,872,724</b>	<b>16,834,000</b>	<b>70,000</b>
<b>Adult Services</b>																				
<b>Social Care</b>																				
Adults - DoH Grant	KA000	R Houghton	Ongoing	-	298,403	-	-	-	298,403	-	298,403	298,403	-	Green	Green		-	-	-	
Mount Pleasant - Shared Development Site	K5B60	R Houghton	470,253	454,960	15,293	-	-	-	15,293	-	15,293	15,293	-	Green	Green		-	-	-	
Avalon - Office Extension & Alterations	K5B76	R Houghton	71,880	68,595	3,285	-	-	-	3,285	-	3,285	3,285	-	Green	Green		-	-	-	
Telecare Call Monitoring	K5B88	R Houghton	251,413	49,001	202,412	-	-	-	202,412	25,765	176,647	202,412	-	Green	Green		-	-	-	
IT Mobile Flexible Working	K5B89	R Houghton	200,000	19,784	180,216	-	-	-	180,216	3,416	176,800	180,216	-	Green	Green		-	-	-	
Safe Place Hub - ALD's Louise House	K5B91	R Houghton	50,000	-	50,000	-	-	-	50,000	-	50,000	50,000	-	Green	Green		-	-	-	
Development Trust Bungalow - Raven Site, Market Drayton	K5B94	R Houghton	2,172,058	1,798,508	373,550	-	-	-	373,550	128,463	245,087	373,550	-	Green	Green		-	-	-	
Shared Lives Dementia Respite Adaptations	K5B98	R Houghton	7,087	-	7,087	-	-	-	7,087	7,088	(1)	7,087	-	Green	Green		-	-	-	
Adult Social Care Community Capital Grant Scheme	K5B01	R Houghton	40,000	1,000	39,000	-	-	-	39,000	-	39,000	39,000	-	Green	Green		-	-	-	
IT Hardware - Implementation of Care Bill	K5B02	R Houghton	279,000	15,850	263,150	-	-	-	263,150	15,600	247,550	263,150	-	Green	Green		-	-	-	
Baschurch Assisted Living Bungalow - Phase 3	K5B04	R Houghton	530,000	23,125	486,875	-	-	-	486,875	51,670	435,205	486,875	-	Green	Green		20,000	-	-	
London Road Assisted Living Bungalow - Phase 4	K5B05	R Houghton	320,000	-	100,000	-	-	-	100,000	-	100,000	100,000	-	Green	Green		220,000	-	-	
Adult Social Care Bungalow - Phase 5	K5B06	R Houghton	470,000	-	50,000	-	-	-	50,000	-	50,000	50,000	-	Green	Green		420,000	-	-	
Kempsfield/Aquamira Gas Installation	KA001	R Houghton	15,000	-	15,000	-	-	-	15,000	-	15,000	15,000	-	Green	Green		-	-	-	
Autism Innovation Capital Grant	KA002	R Houghton	18,500	10,180	8,320	-	-	-	8,320	840	7,480	8,320	-	Green	Green		-	-	-	
Transforming Care - Adaptations Grant	KA003	R Houghton	25,000	-	25,000	-	-	-	25,000	-	25,000	25,000	-	Green	Green		-	-	-	
<b>Total</b>					<b>2,117,591</b>				<b>2,117,591</b>	<b>232,841</b>	<b>1,884,750</b>	<b>2,117,591</b>					<b>660,000</b>			
<b>Housing Health &amp; Wellbeing</b>																				
Disabled Facilities Grants	K5P03	A Begley	Ongoing	1,304,923	1,832,329	-	-	-	1,832,329	431,763	1,400,566	1,832,329	-	Green	Green		-	-	-	
<b>Total</b>					<b>1,832,329</b>				<b>1,832,329</b>	<b>431,763</b>	<b>1,400,566</b>	<b>1,832,329</b>								
<b>Total Adult Services</b>									<b>3,949,920</b>		<b>3,285,316</b>	<b>3,949,920</b>					<b>660,000</b>			
<b>Children's Services</b>																				
<b>Children's Safeguarding</b>																				
<b>Children's Residential Care</b>																				
Children's Residential Care - Buildings Conversion	K3A47	K Bradshaw	35,334	959	34,375	-	-	-	34,375	13,838	20,537	34,375	-	Green	Green		-	-	-	
<b>Total</b>					<b>34,375</b>				<b>34,375</b>	<b>13,838</b>	<b>20,537</b>	<b>34,375</b>								
<b>Youth Work</b>																				
Youth - Oswestry Teenspace	K3EY4	S Wilkins	2,735,667	2,687,271	48,396	-	-	-	48,396	-	48,396	48,396	-	Green	Green		-	-	-	
<b>Total</b>					<b>48,396</b>				<b>48,396</b>		<b>48,396</b>	<b>48,396</b>								
<b>Total Children's Safeguarding</b>									<b>82,771</b>		<b>68,933</b>	<b>82,771</b>								
<b>Learning &amp; Skills</b>																				
<b>Early Years</b>																				
Short Breaks	K3L59	N Ward	453,887	444,806	9,081	-	-	-	9,081	-	9,081	9,081	-	Green	Green		-	-	-	











## Shropshire Council - Capital Programme 2015/16 - 2018/19

## Capital Scheme Details Period 5 2015/16

Scheme Description	Code	Project Manager	Total Approved Scheme Budget £	Previous Years Spend £	Revised Budget Q1 2015/16 £	Budget Virements Q2 £	Budget Inc/Dec Q2 £	Reprofile to/from future years Q2 £	Revised Budget Q2 £	Actual Spend 28/08/15 £	Spend to Budget Variance £	Outturn Projection £	Outturn Variance Projection £	RAG Status Scheme on Budget	RAG Status Scheme Progress	Note	2016/17 Revised Budget £	2017/18 Revised Budget £	2018/19 Revised Budget £
<b>Total Customer Care &amp; Support Services</b>					4,807,694	-	-	-	4,807,694	3,114,394	1,693,300	4,807,694	-				60,430	-	-
<b>Legal Strategy &amp; Democratic Elections</b>																			
A3 Forms Hardware Funding	KLG02	S Ijewsky	29,358	11,330	18,028	-	-	-	18,028	6,844	11,184	18,028	-	Green	Green		-	-	-
<b>Total</b>					18,028	-	-	-	18,028	6,844	11,184	18,028	-				-	-	-
<b>Total Resources &amp; Support</b>					4,825,722	-	-	-	4,825,722	3,121,238	1,704,484	4,825,722	-				60,430	-	-
<b>Total General Fund Capital Programme</b>					57,049,212	-	157,326	(2,815,326)	54,391,212	13,244,081	41,147,131	54,391,212	-				36,987,336	24,500,783	70,000
<b>Housing Revenue Account</b>																			
<b>Major Repairs Programme - SC Contracts</b>																			
Housing Major Repairs Programme	K5P01	A Begley	Ongoing		159,359	-	-	-	159,359	-	159,359	159,359	-	Green	Green		3,600,000	3,550,000	-
Disabled Adaptations	K5P24	A Begley	Ongoing		12,863	-	-	-	12,863	-	12,863	12,863	-	Green	Green		-	-	-
Heating/Kitchen Void Works	K5P44	A Begley	Ongoing		19,858	-	-	-	19,858	-	19,858	19,858	-	Green	Green		-	-	-
Asbestos Removal	K5P45	A Begley	Ongoing		53,914	-	-	-	53,914	2,225	51,689	53,914	-	Green	Green		-	-	-
<b>Total</b>					245,994	-	-	-	245,994	2,225	243,769	245,994	-				3,600,000	3,550,000	-
<b>Major Repairs Programme - STAR Housing Contracts</b>																			
STAR Rewires	K5R02	A Begley	800,001	467,827	332,174	-	-	-	332,174	90,985	241,189	332,174	-	Green	Green		-	-	-
STAR Heating Installation Works	K5R03	A Begley	165,033	165,033	-	-	-	-	-	315	(315)	-	-	Green	Green		-	-	-
STAR Electrical Remedial Works	K5R04	A Begley	609,316	352,892	256,424	-	-	-	256,424	75,858	180,566	256,424	-	Green	Green		-	-	-
STAR Roofing	K5R05	A Begley	550,000	206,028	343,972	-	-	-	343,972	-	343,972	343,972	-	Green	Green		-	-	-
STAR Major Works	K5R06	A Begley	345,091	178,471	166,620	-	-	-	166,620	41,126	125,494	166,620	-	Green	Green		-	-	-
STAR Kitchens & Bathrooms	K5R07	A Begley	1,505,800	1,055,800	450,000	-	-	-	450,000	8,704	441,296	450,000	-	Green	Green		-	-	-
STAR Fire Safety Works	K5R08	A Begley	244,000	96,756	147,244	-	-	-	147,244	20,097	127,147	147,244	-	Green	Green		-	-	-
STAR One Off Doors	K5R09	A Begley	50,000	33,782	16,218	-	-	-	16,218	8,447	7,771	16,218	-	Green	Green		-	-	-
STAR External Doors	K5R11	A Begley	218,000	975	217,025	-	-	-	217,025	-	217,025	217,025	-	Green	Green		-	-	-
STAR External Wall Insulation	K5R12	A Begley	900,000	6,395	893,605	-	-	-	893,605	204,623	688,982	893,605	-	Green	Green		-	-	-
STAR Disabled Aids & Adaptations	K5R13	A Begley	500,001	236,076	263,925	-	-	-	263,925	68,577	195,348	263,925	-	Green	Green		-	-	-
STAR Heating Insulation Works (Liberty)	K5R14	A Begley	1,750,000	819,652	930,348	-	-	-	930,348	233,319	697,029	930,348	-	Green	Green		-	-	-
STAR Sewage Treatment Works	KSH01	A Begley	70,000	-	70,000	-	-	-	70,000	-	70,000	70,000	-	Green	Green		-	-	-
STAR Asbestos Removal	KSH02	A Begley	200,000	-	200,000	-	-	-	200,000	38,605	161,395	200,000	-	Green	Green		-	-	-
STAR Kitchens & Bathrooms Voids	KSH03	A Begley	250,000	-	250,000	-	-	-	250,000	60,820	189,180	250,000	-	Green	Green		-	-	-
STAR Oswestry Castlefields Regeneration	KSH04	A Begley	150,000	-	150,000	-	-	-	150,000	-	150,000	150,000	-	Green	Green		-	-	-
<b>Total</b>					4,687,555	-	-	-	4,687,555	851,477	3,836,078	4,687,555	-				-	-	-
<b>New Build Programme</b>																			
Housing New Build Programme - Phase 1	K5NB1	A Begley	7,176,340	6,773,862	622,478	-	(220,000)	(99,913)	302,565	252,034	50,531	302,565	-	Green	Green		99,913	-	-
Housing New Build Programme - Phase 2	K5NB2	A Begley	2,600,000	-	2,357,000	-	-	-	2,357,000	8,484	2,348,516	2,357,000	-	Green	Green		243,000	-	-
<b>Total</b>					2,979,478	-	(220,000)	(99,913)	2,659,565	260,518	2,399,047	2,659,565	-				342,913	-	-
<b>Total Housing Revenue Account</b>					7,913,027	-	(220,000)	(99,913)	7,593,114	1,114,219	6,478,895	7,593,114	-				3,942,913	3,550,000	-
<b>Total Capital Programme</b>					64,962,239	-	(62,674)	(2,915,239)	61,984,326	14,358,300	47,626,025	61,984,326	-				40,930,249	28,050,783	70,000

## Shropshire Council - Capital Programme 2015/16 - 2018/19

Financing	B/F Budget Q1 2015/16 £	Budget Virements Q2 £	Budget Inc/Dec Q2 £	Reprofile to/from future years Q2 £	Revised Budget Q2 15/16 £	2016/17 Revised Budget £	2017/18 Revised Budget £	2018/19 Revised Budget £
<b>Self Financed Prudential Borrowing</b>	<b>3,111,929</b>	-	-	-	<b>3,111,929</b>	<b>60,430</b>	-	-
<b>Government Grants</b>								
Department for Transport	18,124,000	-	-	-	18,124,000	16,750,000	16,293,000	-
Department for Health - Social Care Capital Grant	776,000	-	-	-	776,000	-	-	-
Department for Health - Disabled Facilities Grants	1,379,128	-	-	-	1,379,128	-	-	-
Department for Education								
- Condition Capital Grant	3,432,986	-	-	-	3,432,986	3,432,986	3,432,986	-
- Basic Need Capital Grant	1,709,784	-	-	-	1,709,784	1,795,273	1,784,013	-
- Devolved Formula Capital	2,020,245	-	-	(1,000,000)	1,020,245	1,000,000	-	-
HCA - Travellers	905,707	-	-	-	905,707	-	-	-
BDUK - Broadband	4,234,554	-	-	-	4,234,554	-	-	-
Environment Agency	822,905	-	6,815	(353,000)	476,720	1,151,570	291,000	70,000
DEFRA	5,708	-	-	-	5,708	-	-	-
Local Enterprise Partnership (LEP) Fund	25,601	-	-	-	25,601	-	-	-
	<b>33,436,618</b>	-	<b>6,815</b>	<b>(1,353,000)</b>	<b>32,090,433</b>	<b>24,129,829</b>	<b>21,800,999</b>	<b>70,000</b>
<b>Other Grants</b>								
English Heritage	2,062	-	-	-	2,062	-	-	-
Natural England	84,022	-	-	-	84,022	-	-	-
Sports England	5,987	-	-	-	5,987	-	-	-
Other Grants	553,550	-	180	-	553,730	-	-	-
	<b>645,621</b>	-	<b>180</b>	-	<b>645,801</b>	-	-	-
<b>Other Contributions</b>								
Section 106	212,188	-	205,469	-	417,657	191,535	-	-
Other Contributions	58,311	-	-	-	58,311	-	-	-
	<b>270,499</b>	-	<b>205,469</b>	-	<b>475,968</b>	<b>191,535</b>	-	-
<b>Revenue Contributions to Capital</b>	<b>2,963,937</b>	-	<b>(55,476)</b>	<b>(100,000)</b>	<b>2,808,461</b>	<b>470,000</b>	<b>250,000</b>	-
<b>Major Repairs Allowance</b>	<b>5,777,757</b>	-	<b>(220,000)</b>	-	<b>5,557,757</b>	<b>3,600,000</b>	<b>3,550,000</b>	-
<b>Corporate Resources (expectation - Capital Receipts only)</b>	<b>18,755,878</b>	-	<b>338</b>	<b>(1,462,239)</b>	<b>17,293,977</b>	<b>12,478,455</b>	<b>2,449,784</b>	-
<b>Total Confirmed Funding</b>	<b>64,962,239</b>	-	<b>(62,674)</b>	<b>(2,915,239)</b>	<b>61,984,326</b>	<b>40,930,249</b>	<b>28,050,783</b>	<b>70,000</b>

## Shropshire Council - Capital Programme 2015/16 - 2018/19

### Funding changes - Period 5

Budget Increase/Decrease	2015/16	2016/17	2017/18	2018/19	Details
<b>Government Grant</b>					
Environment Agency	6,815	696,570	221,000		Increase in funding for the Shifnal, Church Stretton, Much Wenlock and Individual Property Protection Flood & Water Management Schemes.
<b>Total Government Grants</b>	<b>6,815</b>	<b>696,570</b>	<b>221,000</b>		
<b>Other Grants</b>					
Other Grants	180				Further Sustrans funding towards a cycling scheme.
<b>Total Other Grants</b>	<b>180</b>	<b>-</b>	<b>-</b>		
<b>Other Contributions</b>					
Section 106	205,469	191,535			Section 106 funding for the Ellesmere Rd, Shrewsbury - Extra Care Scheme affordable housing scheme (£340k across 2015/16 and 2016/17) and other smaller amounts for highway improvement schemes.
Other Contributions					
<b>Total Other Contributions</b>	<b>205,469</b>	<b>191,535</b>	<b>-</b>		
<b>Revenue Contributions to Capital</b>	<b>(55,476)</b>				Reduction in contribution from reserve to Shrewsbury Music Hall following settlement of contract.
<b>Major Repairs Allowance</b>	<b>(220,000)</b>				Removal of contingency budget from New Build Phase 1 scheme following completion of the scheme within budget.
<b>Capital Receipts</b>	338				New allocation of capital receipts of £86k to the Mere wardens bungalow refurbishment following the disposal of the depot site. Partly offset by a saving of £64k on the Hortonwood scheme and £22k saving on MTRP schemes.
	<b>(62,674)</b>	<b>888,105</b>	<b>221,000</b>		
	-	-	-	-	
<b>Re-profiling</b>					
<b>Commissioning</b>					
Highways & Transport -Structural Maintenance of Bridges & Structures	(550,000)	550,000			Re-profiling of the budget for the Hadnall Culvert schemes as following delays the scheme can now not be delivered this financial year.
Flood Defences & Water Management	(353,000)	353,000			Re-profiling on the Flood & Water Management schemes for Shifnal (£125k) and Much Wenlock (£260k) as works will now not be delivered until 2016/17. Partly offset by bringing the Grove, Minsterley scheme forward to 2015/16.
Environmental Maintenance - Depots	(246,403)	246,403			Re-profiling of the remaining unallocated budget for depot redevelopment pending a review of salt dome provision, which will mean no works will now be commissioned this financial year.
Infrastructure & Growth - Growth Point	(400,000)	400,000			Re-profiling of £100k against the Shrewsbury Vision budget and £300k against the Shrewsbury Vision - New Riverside Development. £200k has been retained on the later budget for improvements to the barriers and ticketing machines required at the Raven Meadows Multi Storey car park.
Affordable Housing	(100,000)	100,000			£100k has been re-profiled against the rolling fund budget, with no new schemes now likely to come forward in this financial year.

## Shropshire Council - Capital Programme 2015/16 - 2018/19

	(1,649,403)	1,649,403	-	-	
<b>Children's Services</b>					
Learning & Skills	(1,165,923)	1,165,923			£166k has been re-profiled against 2 primary school schemes, that will now not be delivered until 2016/17. £1m has been re-profiled against the DFC budget, based on the current level of spend by schools.
	(1,165,923)	1,165,923	-	-	
<b>Housing Revenue Account</b>					
New Build Programme	(99,913)	99,913			£100k has been re-profiled against the phase 1 new build budget for the retention payment, which will now not be payable until 2016/17.
	(99,913)	99,913	-	-	
	(2,915,239)	2,915,239	-	-	